MONTANA STATE LIBRARY
3 0864 0016 2403 3
S
625.704
H3cr
2/08/00

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00
*** MISSOULA DISTRICT ***

DATE:02/08/00 PAGE NO

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANA / PERCENT PROJECT COMPLETED	% C TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,576,742		02/14/00***	98%	101%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,130,202		01/21/01***	98%	108%
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000 mi		$ 376,379	$ 388,006	$ 379,678		02/14/00***	98%	82%
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 751-2040	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,199,251		05/02/00***	61%	62%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 178,238		01/04/01***	73%	82%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,218,991			66%	40%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.		APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				11/30/99	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 8,013,118			96%	52%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 523-5863	
	0.000 km		$ 1,095,659	$ 940,332	$ 398,928		08/27/00***	42%	59%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.				06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330	km	$ 4,500,476	$ 4,148,860	$ 2,552,458			62%	39%
IM 90-2(98)94			RIVERSIDE CONTRACTING, INC.				06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							05/08/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826	km	$ 4,094,875	$ 3,831,643	$ 2,578,176			66%	48%
SMP 1599(00)			LHC, INC.				06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					09/13/99	PHONE NO: 755-8566	
	0.000	mi	$ 606,625	$ 494,399	$ 411,670		05/06/00***	83%	06/30/00
NH-STPHS 7-1(84)52			MONTANA LINES, INC				08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					/ /	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							03/18/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000	km	$ 230,094	$ 231,366	$ 2,315			1%	0%
ER 1-1(59)5			DUARTE CONSTRUCTION, INC.				08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL					10/18/99	PHONE NO: 751-2040	
	0.800	km	$ 516,062	$ 547,235	$ 552,593		02/14/00***	98%	12/15/99
RTS 9031(11) U1			KEYSTONE CONCRETE CONSTRUCTION				08/04/99	F.P.M. MAART, WILLIAM C.	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220	km	$ 373,408	$ 468,214	$ 404,338		06/07/00***	86%	72%
ER 9041(22)			FRONTIER-WEST, L.L.C.				09/01/99	F.P.M. MAART, WILLIAM C.	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584	km	$ 1,816,001	$ 1,338,522	$ 417,941		10/28/00***	31%	20%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(77)53			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.&	PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033	km		$ 1,928,960	$ 1,673,064	$ 399,993		04/30/01***	24%	0%
NH 24-1(49)0			JENSEN PAVING COMPANY, INC.					11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER						/ /	PHONE NO: 523-5877	
NH 24-1(50)5								04/04/00***		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	20.100	km		$ 1,271,951	$ 1,249,585	$ 12,498			1%	0%
NH 1-2(95)135			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER						010300	PHONE NO: 755-8566	
STPP 33-1(30)30								09/17/00***		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER								
STPP 52-1(16)4										
6 KM NE OF JUNCTION US 93-N		SEAL & COVER								
STPP 83-2(9)78										
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER								
CONTRACT TOTAL	90.747	km		$ 1,843,477	$ 1,664,141	$ 149,695			9%	0%
STPHS 52-1(19)0			ALPINE CONSTRUCTION, INC.					11/16/99	F.P.M. CHRISINGER,KENNETH L	
MT 35 - SIGNING		SIGNING,STRIPING,GUARDRAIL						/ /	PHONE NO: 755-8566	
	53.400	km		$ 385,832	$ 349,326	$ 3,494		10/15/00***	1%	0%
CM 6799(19)			PAVLIK ELECTRIC CO, INC					11/16/99	F.P.M. MITCHELL, JAMES D.	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS						/ /	PHONE NO: 755-8557	
CM 6799(20)								08/29/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S								
CONTRACT TOTAL	0.000	km		$ 437,695	$ 402,625	$ 4,027			1%	0%
NH-STPE 7-2(25)78 F			JTL GROUP, INC.-MISSOULA					11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE						/ /	PHONE NO: 523-5863	
	8.995	mi		$ 7,551,043	$ 7,022,657	$ 70,227		10/30/02***	1%	0%
MISSOULA DISTRICT TOTALS				$ 61,779,489	$ 59,573,536	$ 43,654,573			68%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00
*** BUTTE DISTRICT ***

DATE:02/08/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 494-5823	
IM 15-1(86)74							12/09/99		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	22.483 km		$ 8,892,290	$ 7,211,151	$ 6,862,484			100%	85%
STPU 1809(4)				HOLLOW CONTRACTING		APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407 km		$ 1,556,479	$ 1,319,159	$ 1,410,763		04/04/00***	98%	101%
STPP 29-1(27)34				A.M. WELLES, INC.		APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 684-5609	
	8.733 km		$ 5,419,975	$ 4,970,738	$ 4,895,861		06/28/01***	98%	84%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.		APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845 km		$ 5,019,324	$ 4,837,049	$ 4,613,365			95%	89%
STPHS 0002(257)				MARONICK CONST. LLC		PEND	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				12/21/99	04/14/99	PHONE NO: 457-0526	
	0.000 km		$ 331,626	$ 289,632	$ 247,617		02/14/00***	85%	103%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 285-4943	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 9,065,345			92%	85%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 4,059,918		07/11/01***	75%	55%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.			05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 2,345,549		07/20/01***	83%	49%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00

DATE:02/08/00 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 0299(8)				JIM GILMAN EXCAVATING INC.		PEND	05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER				12/14/99	06/21/99	PHONE NO: 782-9327	
	0.571	km	$ 818,095	$ 718,102	$ 672,779		07/31/00***	94%	99%
RTS 9016(29)				WILLIAMS CONSTRUCTION			05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION					07/12/99	PHONE NO: 222-8110	
	0.047	km	$ 172,525	$ 111,510	$ 106,723		02/14/00***	96%	164%
STPP 49-2(7)16				JENSEN PAVING COMPANY, INC.			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385	mi	$ 1,445,172	$ 1,252,963	$ 1,128,673		07/25/00***	90%	89%
SMP 1699(00)				HOLLOW CONTRACTING			06/29/99	F.P.M. JEWETT, JIM	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILING					09/14/99	PHONE NO: 586-5074	
	0.000	mi	$ 273,125	$ 242,225	$ 203,388		02/22/00***	84%	06/30/00
BR 205-1(22)3				HALL CONSTRUCTION SERVICES		PEND	06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/14/99	08/02/99	PHONE NO: 287-3868	
	0.100	km	$ 298,201	$ 228,937	$ 236,399		02/25/00***	98%	103%
ER 60-1(9)22				TIMBER MOUNTAIN EXCAVATION,INC			06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200	km	$ 130,290	$ 132,916	$ 120,587		04/02/00***	91%	117%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 285-4943	
	0.000	mi	$ 200,056	$ 237,171	$ 207,668		02/14/00***	88%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC			08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					08/26/99	PHONE NO: 287-3868	
	0.000	km	$ 1,192,505	$ 1,097,811	$ 647,935		12/19/00***	59%	30%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200	km	$ 1,620,651	$ 1,322,400	$ 319,642			24%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.			10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					11/08/99	PHONE NO: 782-9327	
	3.670	mi	$ 1,527,711	$ 1,426,028	$ 297,299		06/18/01***	21%	0%
NH 15-4(73)196 F				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. FOGARTY,BILL	
FORESTVALE INTERCHANGE		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,STEEL GIRDER BRIDGE					/ /	PHONE NO: 457-0526	
	0.856	km	$ 5,903,413	$ 5,234,262	$ 0		11/09/01***	0%	0%
STPP 13-1(33)36				A.M. WELLES, INC.			10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					11/15/99	PHONE NO: 682-7821	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 1,006,815		09/01/02***	18%	0%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 457-0526	
NH 8-2(39)50							02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 32,433			1%	0%
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					/ /	PHONE NO: 684-5609	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 60,781		01/14/02***	1%	0%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 285-4943	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 37,636		03/18/01***	2%	0%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					/ /	PHONE NO: 285-4943	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 26,250			1%	0%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					/ /	PHONE NO: 782-7443	
	0.222	km	$ 676,571	$ 624,361	$ 6,245		08/27/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00

DATE:02/08/00 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					/ /	PHONE NO: 682-7821	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 43,655		08/30/01***	1%	0%
STPU 1201(5)				CENTRAL ELECTRIC, INC.			11/16/99	F.P.M. MCCORMICK, THOMAS	
SIGNAL-N 19TH & OAK-BOZEMAN		TRAFFIC SIGNALS-19TH & OAK-BOZ EMAN					11/16/99	PHONE NO: 586-5074	
	0.000 km		$ 101,644	$ 67,363	$ 57,110		07/16/00***	85%	12/31/99
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.			12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					/ /	PHONE NO: 782-9327	
	1.176 km		$ 799,375	$ 708,178	$ 7,083		09/17/00***	1%	0%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC			12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758 mi		$ 5,505,510	$ 5,321,021	$ 659,341			12%	0%
BUTTE DISTRICT TOTALS			$ 85,759,865	$ 79,068,782	$ 39,379,343			50%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00

DATE:02/08/00 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53			M K WEEDEN CONSTRUCTION, INC.			APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				12/07/99	08/05/98	PHONE NO: 738-4505	
	11.067 km		$ 5,750,363	$ 5,444,000	$ 5,730,783		05/09/01***	98%	109%
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.				07/07/98	F.P.M. BECKDEDAHL MARK (ACT	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037 mi		$ 7,085,715	$ 6,645,093	$ 6,507,746		05/27/01***	98%	94%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.				11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950 km		$ 1,143,928	$ 1,103,737	$ 866,578		02/14/00***	79%	115%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO			APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 738-4505	
	0.600 km		$ 3,573,798	$ 4,192,527	$ 4,664,735		08/13/01***	98%	92%
STPP 3-3(8)75			NORTH PACIFIC ROAD BLDERS,INC.				12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	13.799 mi		$ 5,699,228	$ 4,604,687	$ 4,501,616		09/08/01***	98%	73%
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS				04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570 km		$ 8,511,930	$ 9,631,310	$ 6,097,300		11/20/01***	63%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.				05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467 km		$ 5,578,764	$ 5,704,490	$ 3,509,315			62%	86%
STPS 330-1(11)12			D.H. BLATTNER & SONS, INC.				06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949 km		$ 3,404,137	$ 3,696,164	$ 2,392,861		08/27/01***	65%	54%
NH 1-7(26)428			RIVERSIDE CONTRACTING, INC.			APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-7(28)424						APPR	07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 1,195,552			94%	88%
RTM 5210(15)			UNITED MAT'LS OF GREAT FALLS				06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 1,963,340		01/18/01***	90%	83%
SMP 2599(00)			BLAHNIK CONSTRUCTION, INC.				06/29/99	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT CRUSH & S		CRUSH & STOCKPILE					07/19/99	PHONE NO: 278-7078	
	0.000 km		$ 664,240	$ 697,420	$ 475,071		05/05/00***	68%	06/30/00
NH 1-6(20)379			A-1 PAVING, INC				06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 3,772,769			66%	37%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.				06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					08/11/99	PHONE NO: 738-4505	
	5.792 mi		$ 3,286,008	$ 2,947,014	$ 2,593,871		07/25/01***	88%	41%
GREAT FALLS DISTRICT TOTALS			$ 53,421,098	$ 53,765,874	$ 44,271,538			81%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES				11/26/99	04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.562	mi	$ 9,621,931	$ 10,272,572	$ 11,135,379			98%	81%
STPU 1499(4)				FRANZ CONSTRUCTION, INC		PEND	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				12/22/99	09/08/98	PHONE NO: 377-5296	
	2.426	mi	$ 939,680	$ 1,051,435	$ 1,008,318		02/14/00***	96%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	7.500	mi	$ 3,085,239	$ 3,340,582	$ 3,011,375		06/05/01***	90%	88%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		PEND	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				12/07/99	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108	mi	$ 10,229,983	$ 9,921,985	$ 9,854,006			97%	53%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.		PEND	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				12/21/99	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50						PEND	02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				12/20/99			
CONTRACT TOTAL	1.478	km	$ 3,132,525	$ 4,249,957	$ 4,740,414			98%	92%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	0.425	km	$ 1,024,386	$ 886,500	$ 859,788		02/14/00***	97%	93%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							02/14/00***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,131,560			88%	100%
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.		PEND	02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE				12/14/99	03/22/99	PHONE NO: 233-3604	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 4,043,203		06/21/01***	98%	91%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 2,571,088		07/28/00***	83%	76%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 3,509,736		03/07/02***	62%	48%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC		PEND	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				11/26/99	05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46							03/28/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,873,868			90%	81%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA		PEND	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/14/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 8,642,257			95%	52%
BR 511-1(3)4				L. SCANLAN CONTRACTOR			05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 389,143		02/05/00***	98%	96%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER				11/30/99	07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 2,303,353		11/16/00***	99%	119%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(49)78			PRINCE, INC					05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER						07/09/99	PHONE NO: 233-3608	
IM 94-3(51)94								12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE								
CONTRACT TOTAL	11.519	mi		$ 3,200,916	$ 2,999,999	$ 2,760,357			92%	112%
STPP 27-1(4)3			21 CONST. CO.				APPR	06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING					12/15/99	07/22/99	PHONE NO: 233-3612	
	0.000	mi		$ 1,746,512	$ 985,907	$ 986,557		07/27/00***	98%	78%
SMP 4299(00)			EMPIRE SAND AND GRAVEL CO.,INC					06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE						10/14/99	PHONE NO: 233-3604	
	0.000	mi		$ 228,060	$ 312,765	$ 269,827		02/14/00***	86%	06/30/00
SMP 4399(00)			MALTA READY MIX, INC.					06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE						09/17/99	PHONE NO: 228-9478	
	0.000	km		$ 303,830	$ 274,060	$ 94,019		02/14/00***	34%	06/30/00
BR 61-4(18)157			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. PISK, RANDAL	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES						10/04/99	PHONE NO: 228-9478	
	0.260	km		$ 583,218	$ 577,230	$ 274,492		06/10/00***	48%	20%
PLH-STPS 323-1(10)22			PRINCE, INC					09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 233-3612	
	5.169	km		$ 1,355,029	$ 1,768,761	$ 474,846		04/19/01***	27%	7%
STPP-STPHS 2-1(24)1			CENTURY COMPANIES, INC.					10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING						11/02/99	PHONE NO: 233-3628	
	2.595	km		$ 937,863	$ 976,727	$ 313,810		11/09/00***	32%	0%
BR 363-1(4)1			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. PISK, RANDAL	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE						10/25/99	PHONE NO: 228-9478	
	1.140	km		$ 1,622,131	$ 1,419,851	$ 445,379		12/24/00***	31%	0%
BR 9053(18)			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. PISK, RANDAL	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE						/ /	PHONE NO: 228-9478	
	0.480	km		$ 362,967	$ 365,630	$ 3,656		08/08/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 277-1(6)29			COP CONSTRUCTION CO.				10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					/ /	PHONE NO: 377-5296	
ER 277-1(4)31							08/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074 km		$ 930,147	$ 817,817	$ 8,179			1%	0%
NH 1-10(45)590			PRINCE, INC				11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER					/ /	PHONE NO: 765-1259	
STPP 25-2(7)47							10/20/00***		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER							
STPP 32-1(10)0									
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	55.174 km		$ 2,975,139	$ 2,582,575	$ 0			0%	0%
NH 1-9(35)538			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 228-9478	
STPP 31-1(11)17							09/28/00***		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	19.099 mi		$ 1,552,322	$ 1,570,313	$ 15,703			1%	0%
GLENDIVE DISTRICT TOTALS			$ 71,223,525	$ 72,067,328	$ 60,720,313			81%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0			S K CONSTRUCTION, INC.				PEND	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.				11/26/99	10/28/96	PHONE NO: 322-5870	
	7.981	km		$ 5,945,331	$ 5,478,423	$ 5,744,651		10/28/99	100%	92%
IM 0002(65)			OMO CONSTRUCTION INC					12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS						03/26/97	PHONE NO: 657-0267	
	57.000	mi		$ 2,983,689	$ 2,633,050	$ 2,635,426		02/14/00***	98%	120%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.					06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER						08/10/98	PHONE NO: 657-0269	
	4.154	km		$ 14,524,331	$ 15,444,134	$ 13,390,494		10/06/01***	87%	61%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC					07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS						09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							PEND	02/14/00***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS					12/09/99			
CONTRACT TOTAL	17.143	km		$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	12.754	km		$ 4,641,922	$ 4,713,098	$ 4,452,528		04/11/01***	94%	78%
IM 90-9(87)473			JTL GROUP, INC.-BILLINGS					11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER						04/15/99	PHONE NO: 657-0267	
	10.511	km		$ 1,911,140	$ 1,874,341	$ 1,584,435		02/14/00***	85%	108%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER						02/22/99	PHONE NO: 323-3021	
	19.333	km		$ 11,563,965	$ 9,648,986	$ 4,577,735		01/23/02***	47%	56%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS					12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8						03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437								11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE								
CONTRACT TOTAL	19.734	km		$ 10,173,185	$ 9,101,273	$ 7,484,395			82%	54%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							02/14/00***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259 km		$ 967,359	$ 910,925	$ 731,835			80%	93%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419 km		$ 1,144,043	$ 1,146,007	$ 1,075,471		06/19/00***	94%	83%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.			04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188 km		$ 7,956,805	$ 6,897,684	$ 5,330,419		02/28/02***	77%	52%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763 km		$ 2,894,577	$ 2,453,107	$ 2,855,236		12/24/00***	98%	83%
IM 0002(420)				QUALITY CONCRETE COMPANY		APPR	05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR				12/15/99	07/01/99	PHONE NO: 657-0264	
	0.128 km		$ 648,815	$ 499,130	$ 581,598		12/25/00***	98%	99%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-8732	
	5.406 km		$ 1,498,847	$ 1,414,950	$ 1,308,808		06/12/01***	92%	70%
ER 48(22)				STILLWATER EXCAVATING			06/29/99	F.P.M. BERGEN, PERRY	
COLUMBUS AREA FLOOD REPAIR		COLUMBUS AREA FLOOD REPAIR & R IPRAP					10/07/99	PHONE NO: 322-5870	
	0.000 mi		$ 73,780	$ 64,019	$ 56,932		05/01/00***	89%	18%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. FAVERO CRAIG(ACTING)	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					09/01/99	PHONE NO: 657-0267	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 2,011,501			48%	58%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION			08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 586,616		09/14/00***	64%	40%
ER 0002(373)				SIERRA ROCK AND DIRT, INC.			08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP					09/23/99	PHONE NO: 323-3021	
	0.000	km	$ 217,567	$ 183,166	$ 57,146		07/26/00***	31%	11%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017	$ 1,570,037	$ 603,593		10/01/00***	38%	22%
ER 80-3(5)58				RIVERSIDE CONTRACTING, INC.			08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR					09/08/99	PHONE NO: 538-8732	
	0.359	km	$ 393,739	$ 397,397	$ 381,158		05/23/00***	96%	81%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.			09/01/99	F.P.M. FAVERO CRAIG(ACTING)	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					/ /	PHONE NO: 657-0267	
	19.913	km	$ 9,237,472	$ 7,818,266	$ 82,285		02/11/02***	1%	0%
RTS 532-1(2)10				JTL GROUP, INC.-BILLINGS			10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 657-0269	
	3.280	km	$ 192,599	$ 182,483	$ 1,825		03/04/00***	1%	0%
STPHS 0002(78)				ACE ELECTRIC INC			10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST					11/23/99	PHONE NO: 657-0271	
	0.000	km	$ 360,225	$ 328,622	$ 47,021		08/17/00***	14%	0%
BR 478-1(4)2				COP CONSTRUCTION CO.			10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE					11/01/99	PHONE NO: 657-0273	
	0.375	km	$ 295,937	$ 326,326	$ 195,284		08/06/00***	60%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. BROWN GERRY	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS						/ /	PHONE NO: 323-3699	
	0.850 km			$ 450,885	$ 408,006	$ 0		10/01/00***	0%	0%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						/ /	PHONE NO: 657-0271	
	1.351 km			$ 634,382	$ 579,413	$ 5,794		09/12/00***	1%	0%
BR 9014(17)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES						01/10/00	PHONE NO: 538-8732	
	0.448 mi			$ 1,272,426	$ 1,092,154	$ 12,219		10/24/00***	1%	0%
STPS-FH 298-1(5)1			WICKENS CONSTRUCTION, INC.					12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER						/ /	PHONE NO: 322-5870	
RTS 298-1(9)1								08/06/01***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	4.075 mi			$ 2,301,562	$ 2,270,872	$ 22,710			1%	0%
BILLINGS DISTRICT TOTALS				$ 90,676,370	$ 84,523,317	$ 57,742,257			67%	
TOTALS FOR ALL PROJECTS:				$362,860,347	$348,998,838	$245,768,024			68%	

625.704
H3cr
Feb. 200(

MONTANA STATE LIBRARY
3 0864 0016 2376 1

DATE:03/10/00

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,585,888		02/09/00	100%	101%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,130,202		04/21/00***	98%	108%
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000 mi		$ 376,379	$ 388,006	$ 379,678		04/23/00***	98%	82%
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 751-2040	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,218,991		07/21/00***	62%	62%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 178,238		04/23/00***	73%	82%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							11/10/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,249,808			67%	40%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.		APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				11/30/99	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	11/15/00***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 8,030,401			96%	52%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 523-5863	
	0.000 km		$ 1,095,659	$ 940,332	$ 398,928		08/27/00***	42%	59%

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
AUG 07 2000
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/00
*** MISSOULA DISTRICT ***

DATE:03/10/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.			06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330	km	$ 4,500,476	$ 4,148,860	$ 2,552,458			62%	39%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							06/16/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826	km	$ 4,094,875	$ 3,831,643	$ 2,641,722			68%	48%
SMP 1599(00)				LHC, INC.			06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					09/13/99	PHONE NO: 755-8566	
	0.000	mi	$ 606,625	$ 494,399	$ 411,670		06/30/00***	83%	06/30/00
NH-STPHS 7-1(84)52				MONTANA LINES, INC			08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					/ /	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							04/23/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000	km	$ 230,094	$ 231,366	$ 2,315			1%	0%
ER 1-1(59)5				DUARTE CONSTRUCTION, INC.			08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL					10/18/99	PHONE NO: 751-2040	
	0.800	km	$ 516,062	$ 547,235	$ 562,978		04/23/00***	98%	12/15/99
RTS 9031(11) U1				KEYSTONE CONCRETE CONSTRUCTION			08/04/99	F.P.M. MAART, WILLIAM C.	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220	km	$ 373,408	$ 468,214	$ 465,437		06/09/00***	99%	71%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. MAART, WILLIAM C.	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584	km	$ 1,816,001	$ 1,338,522	$ 815,158		10/28/00***	61%	20%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 526,501		08/03/01***	31%	0%
NH 24-1(49)0				JENSEN PAVING COMPANY, INC.			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					/ /	PHONE NO: 523-5877	
NH 24-1(50)5							08/04/00***		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 12,498			1%	0%
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					01/03/00	PHONE NO: 755-8566	
STPP 33-1(30)30							09/17/00***		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747 km		$ 1,843,477	$ 1,664,141	$ 149,695			9%	0%
STPHS 52-1(19)0				ALPINE CONSTRUCTION, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
MT 35 - SIGNING		SIGNING,STRIPING,GUARDRAIL					/ /	PHONE NO: 755-8566	
	53.400 km		$ 385,832	$ 349,326	$ 3,494		10/15/00***	1%	0%
CM 6799(19)				PAVLIK ELECTRIC CO, INC			11/16/99	F.P.M. MITCHELL, JAMES D.	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS					/ /	PHONE NO: 755-8557	
CM 6799(20)							09/15/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S							
CONTRACT TOTAL	0.000 km		$ 437,695	$ 402,625	$ 4,027			1%	0%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 523-5863	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 311,843		10/30/02***	4%	0%
NH 5-2(72)60				MONTANA LINES, INC			02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK					/ /	PHONE NO: 755-8566	
	0.000 km		$ 401,225	$ 224,047	$ 2,240		11/09/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/00
*** MISSOULA DISTRICT ***

DATE:03/10/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.			02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					/ /	PHONE NO: -	
	3.641 km		$ 2,562,931	$ 2,417,850	$ 24,179		11/15/00***	1%	0%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. MAART, WILLIAM C.	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					/ /	PHONE NO: 523-5856	
	0.539 mi		$ 5,510,210	$ 7,017,632	$ 70,175		11/20/01***	1%	0%
MISSOULA DISTRICT TOTALS			$ 70,253,855	$ 69,233,065	$ 44,728,524			60%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/00
*** BUTTE DISTRICT ***

DATE:03/10/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)				HOLLOW CONTRACTING		APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,410,763		05/28/99***	98%	101%
STPP 29-1(27)34				A.M. WELLES, INC.		APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 4,895,861		07/28/00***	98%	84%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.		APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							04/23/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 4,613,365			95%	89%
STPHS 0002(257)				MARONICK CONST. LLC		PEND	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				12/21/99	04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 247,617		04/23/00***	85%	103%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 285-4943	
NH-STPHS 11-1(27)53							07/28/00***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,134,650			93%	85%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347	km	$ 6,331,183	$ 5,379,297	$ 4,059,918		11/15/00***	75%	55%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.			05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,349,571		09/01/00***	83%	49%
STPU 0299(8)				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER				12/28/99	06/21/99	PHONE NO: 782-9327	
	0.571	km	$ 818,095	$ 718,102	$ 672,779		10/08/99***	94%	99%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/00
*** BUTTE DISTRICT ***

DATE:03/10/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 9016(29)			WILLIAMS CONSTRUCTION					05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION						07/12/99	PHONE NO: 222-8110	
	0.047 km			$ 172,525	$ 111,510	$ 106,723		04/23/00***	96%	164%
STPP 49-2(7)16			JENSEN PAVING COMPANY, INC.					05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER						07/12/99	PHONE NO: 682-7821	
	18.385 mi			$ 1,445,172	$ 1,252,963	$ 1,128,673		04/23/00***	90%	89%
SMP 1699(00)			HOLLOW CONTRACTING					06/29/99	F.P.M. JEWETT, JIM	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSH & STOCKPILING						09/14/99	PHONE NO: 586-5074	
	0.000 mi			$ 273,125	$ 242,225	$ 247,109		02/24/00	100%	06/30/00
BR 205-1(22)3			HALL CONSTRUCTION SERVICES				APPR	06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.					12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km			$ 298,201	$ 228,937	$ 236,399		04/23/00***	98%	103%
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC					06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.						08/04/99	PHONE NO: 457-0526	
	0.200 km			$ 130,290	$ 132,916	$ 120,587		04/23/00***	91%	117%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						08/30/99	PHONE NO: 285-4943	
	0.000 mi			$ 200,056	$ 237,171	$ 207,668		04/23/00***	88%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC					08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA						08/26/99	PHONE NO: 287-3868	
	0.000 km			$ 1,192,505	$ 1,097,811	$ 672,839		12/19/00***	61%	30%
BR 9001(20)			TAMIETTI CONST. CO., INC.					10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES						11/09/99	PHONE NO: 494-9635	
BR 9029(9)								09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE								
CONTRACT TOTAL	1.200 km			$ 1,620,651	$ 1,322,400	$ 765,564			58%	0%
STPS 276-1(3)1			JIM GILMAN EXCAVATING INC.					10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING						11/08/99	PHONE NO: 782-9327	
	3.670 mi			$ 1,527,711	$ 1,426,028	$ 297,299		11/10/00***	21%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 15-4(73)196 F			SLETTEN CONSTRUCTION CO				10/07/99	F.P.M. FOGARTY,BILL	
FORESTVALE INTERCHANGE		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,STEEL GIRDER BRIDGE					/ /	PHONE NO: 457-0526	
	0.856	km	$ 5,903,413	$ 5,234,262	$ 0		11/09/01***	0%	0%
STPP 13-1(33)36			A.M. WELLES, INC.				10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					11/15/99	PHONE NO: 682-7821	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 1,537,841		09/28/01***	27%	0%
NH 8-2(38)41			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 457-0526	
NH 8-2(39)50							11/15/00***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 32,433			1%	0%
IM 15-1(90)38			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 684-5609	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 509,180		11/15/00***	8%	0%
BR 13-2(2)83			MORGEN & OSWOOD CONST. CO.,INC				11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 285-4943	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 187,436		06/15/01***	10%	0%
NH 8-4(23)77 F			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					01/31/00	PHONE NO: 285-4943	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 194,776			7%	0%
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO				11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					02/22/00	PHONE NO: 782-7443	
	0.222	km	$ 676,571	$ 624,361	$ 14,637		09/15/00***	2%	0%
BR-STPP 13-1(29)47			COP CONSTRUCTION CO.				11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238	mi	$ 4,402,959	$ 4,202,581	$ 368,539		08/30/01***	9%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/00
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1201(5)				CENTRAL ELECTRIC, INC.			11/16/99	F.P.M. MCCORMICK, THOMAS	
SIGNAL-N 19TH & OAK-BOZEMAN		TRAFFIC SIGNALS-19TH & OAK-BOZ EMAN					11/16/99	PHONE NO: 586-5074	
	0.000	km	$ 101,644	$ 67,363	$ 57,110		04/23/00***	85%	12/31/99
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.			12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					/ /	PHONE NO: 782-9327	
	1.176	km	$ 799,375	$ 708,178	$ 7,083		09/17/00***	1%	0%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC			12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							11/15/00***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758	km	$ 5,505,510	$ 5,321,021	$ 781,572			15%	0%
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					/ /	PHONE NO: 495-1506	
	11.957	km	$ 2,818,759	$ 2,381,609	$ 23,816		11/15/00***	1%	0%
STPHS 0002(386)				POTEET CONSTRUCTION INC			02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS					/ /	PHONE NO: 782-7443	
	117.100	km	$ 72,736	$ 62,115	$ 622		10/21/00***	1%	0%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					/ /	PHONE NO: 495-1506	
	0.563	km	$ 486,371	$ 461,213	$ 4,613		09/29/00***	1%	0%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.			02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION					/ /	PHONE NO: 494-5823	
	15.547	km	$ 4,967,086	$ 4,655,180	$ 46,553		10/20/01***	1%	0%
STPHS 25(19)				OMO CONSTRUCTION INC			02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING					/ /	PHONE NO: 457-0526	
	0.000	mi	$ 10,166	$ 11,890	$ 120		09/26/00***	1%	0%
BUTTE DISTRICT TOTALS			$ 85,222,693	$ 79,429,638	$ 34,933,713			44%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.		APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				12/07/99	08/05/98	PHONE NO: 738-4505	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,730,783		10/01/99***	98%	109%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. BECKDEDAHL MARK (ACT	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	mi	$ 7,085,715	$ 6,645,093	$ 6,514,030		05/27/01***	98%	94%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 866,578		04/23/00***	79%	115%
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 738-4505	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,664,735		08/13/01***	98%	92%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	13.799	mi	$ 5,699,228	$ 4,604,687	$ 4,501,616		09/08/01***	98%	73%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 6,336,946		11/20/01***	66%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							06/09/00***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 3,509,315			62%	86%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 2,533,736		10/20/00***	69%	54%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.		APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-7(28)424						APPR	04/23/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 1,195,552			94%	88%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 1,964,778		05/12/00***	90%	83%
SMP 2599(00)				BLAHNIK CONSTRUCTION, INC.			06/29/99	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT CRUSH & S		CRUSH & STOCKPILE					07/19/99	PHONE NO: 278-7078	
	0.000 km		$ 664,240	$ 697,420	$ 475,071		06/30/00***	68%	06/30/00
NH 1-6(20)379				A-1 PAVING, INC			06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							04/27/01***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 3,776,518			67%	37%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.			06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 2,593,871		10/20/00***	88%	41%
STPHS 60-1(10)28				HARDRIVES ASPHALT COMPANY, INC			02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER					/ /	PHONE NO: 738-4505	
	0.330 mi		$ 45,104	$ 63,500	$ 0		11/05/00***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 53,466,202	$ 53,829,374	$ 44,663,530			81%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC		APPR	03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES				12/27/99	04/09/98	PHONE NO: 233-3608	
4399650							11/15/99***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.562	mi	$ 9,621,931	$ 10,272,572	$ 11,135,379			98%	81%
STPU 1499(4)				FRANZ CONSTRUCTION, INC		PEND	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				12/22/99	09/08/98	PHONE NO: 377-5296	
	2.426	mi	$ 939,680	$ 1,051,435	$ 1,008,318		04/23/00***	96%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	7.500	mi	$ 3,085,239	$ 3,340,582	$ 3,019,751		06/16/00***	90%	88%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				12/27/99	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							06/29/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108	mi	$ 10,229,983	$ 9,921,985	$ 9,964,713			98%	53%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.		APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50						PEND	11/13/99***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				12/20/99			
CONTRACT TOTAL	1.478	km	$ 3,132,525	$ 4,249,957	$ 4,751,705			98%	92%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	0.425	km	$ 1,024,386	$ 886,500	$ 859,788		04/23/00***	97%	93%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							04/23/00***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,131,560			88%	100%
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.		APPR	02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE				12/28/99	03/22/99	PHONE NO: 233-3604	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 4,043,203		07/14/00***	98%	91%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 2,594,375		07/28/00***	84%	76%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 3,516,627		11/15/00***	62%	48%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				12/15/99	05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46							07/02/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,873,868			90%	81%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA		APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							06/29/01***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 8,642,257			95%	52%
BR 511-1(3)4				L. SCANLAN CONTRACTOR			05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 389,143		04/23/00***	98%	96%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER				11/30/99	07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 2,307,964		11/16/00***	99%	119%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(49)78				PRINCE, INC			05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 233-3608	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519	mi	$ 3,200,916	$ 2,999,999	$ 2,761,643			92%	112%
STPP 27-1(4)3				21 CONST. CO.		APPR	06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING				12/15/99	07/22/99	PHONE NO: 233-3612	
	0.000	mi	$ 1,746,512	$ 985,907	$ 986,557		07/27/00***	98%	78%
SMP 4299(00)				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					10/14/99	PHONE NO: 233-3604	
	0.000	mi	$ 228,060	$ 312,765	$ 269,827		06/30/00***	86%	06/30/00
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000	km	$ 303,830	$ 274,060	$ 94,019		06/30/00***	34%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. PISK, RANDAL	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES					10/04/99	PHONE NO: 228-9478	
	0.260	km	$ 583,218	$ 577,230	$ 274,492		07/15/00***	48%	20%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 233-3612	
	5.169	km	$ 1,355,029	$ 1,768,761	$ 474,846		07/28/00***	27%	7%
STPP-STPHS 2-1(24)1				CENTURY COMPANIES, INC.			10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING					11/02/99	PHONE NO: 233-3628	
	2.595	km	$ 937,863	$ 976,727	$ 313,810		11/09/00***	32%	0%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. PISK, RANDAL	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE					10/25/99	PHONE NO: 228-9478	
	1.140	km	$ 1,622,131	$ 1,419,851	$ 600,626		12/24/00***	42%	0%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. PISK, RANDAL	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					/ /	PHONE NO: 228-9478	
	0.480	km	$ 362,967	$ 365,630	$ 3,656		09/08/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/00
*** GLENDIVE DISTRICT ***

DATE:03/10/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 277-1(6)29				COP CONSTRUCTION CO.			10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31							11/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074 km		$ 930,147	$ 817,817	$ 8,179			1%	0%
NH 1-10(45)590				PRINCE, INC			11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER					/ /	PHONE NO: 765-1259	
STPP 25-2(7)47							10/20/00***		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER							
STPP 32-1(10)0									
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	55.174 km		$ 2,975,139	$ 2,582,575	$ 25,826			1%	0%
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 228-9478	
STPP 31-1(11)17							09/28/00***		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	19.099 mi		$ 1,552,322	$ 1,570,313	$ 15,703			1%	0%
GLENDIVE DISTRICT TOTALS			$ 71,223,525	$ 72,067,328	$ 61,067,834			82%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.		SURF., SEAL & COVER, P.S. BR.		12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981	km	$ 5,945,331	$ 5,478,423	$ 5,744,651		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,635,426		09/04/98***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 13,392,827		10/06/01***	87%	60%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453						APPR	04/23/00***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS				12/28/99			
CONTRACT TOTAL	17.143	km	$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	12.754	km	$ 4,641,922	$ 4,713,098	$ 4,463,558		07/28/00***	95%	78%
IM 90-9(87)473				JTL GROUP, INC.-BILLINGS			11/02/98	F.P.M. FAVERO CRAIG(ACTING)	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER					04/15/99	PHONE NO: 657-0267	
	10.511	km	$ 1,911,140	$ 1,874,341	$ 1,584,435		04/23/00***	85%	108%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3021	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 4,584,202		11/10/00***	48%	56%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS			12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 7,718,649			85%	54%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							04/23/00***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259	km	$ 967,359	$ 910,925	$ 731,835			80%	93%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 1,078,304		07/14/00***	94%	83%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.			04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 5,337,796		11/15/00***	77%	50%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763	km	$ 2,894,577	$ 2,453,107	$ 2,855,236		12/24/00***	98%	83%
IM 0002(420)				QUALITY CONCRETE COMPANY		APPR	05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR				12/15/99	07/01/99	PHONE NO: 657-0264	
	0.128	km	$ 648,815	$ 499,130	$ 581,007		12/25/00***	98%	99%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-8732	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,309,951		06/12/01***	93%	70%
ER 48(22)				STILLWATER EXCAVATING			06/29/99	F.P.M. BERGEN, PERRY	
COLUMBUS AREA FLOOD REPAIR		COLUMBUS AREA FLOOD REPAIR & R IPRAP					10/07/99	PHONE NO: 322-5870	
	0.000	mi	$ 73,780	$ 64,019	$ 56,932		04/23/00***	89%	18%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. FAVERO CRAIG(ACTING)	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					09/01/99	PHONE NO: 657-0267	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/29/00
*** BILLINGS DISTRICT ***

DATE:03/10/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER: AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617 km		$ 3,480,454	$ 4,188,307	$ 2,038,698			49%	58%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION			08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					09/22/99	PHONE NO: 323-3699	
	1.406 km		$ 942,490	$ 918,161	$ 606,024		09/14/00***	66%	40%
ER 0002(373)				SIERRA ROCK AND DIRT, INC.			08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP					09/23/99	PHONE NO: 323-3021	
	0.000 km		$ 217,567	$ 183,166	$ 58,814		07/26/00***	32%	8%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250 km		$ 1,702,017	$ 1,570,037	$ 921,326		10/01/00***	59%	22%
ER 80-3(5)58				RIVERSIDE CONTRACTING, INC.			08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR					09/08/99	PHONE NO: 538-8732	
	0.359 km		$ 393,739	$ 397,397	$ 381,158		04/23/00***	96%	81%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.			09/01/99	F.P.M. FAVERO CRAIG(ACTING)	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					11/16/99	PHONE NO: 657-0267	
	19.913 km		$ 9,237,472	$ 7,818,266	$ 1,091,325		06/29/01***	14%	0%
RTS 532-1(2)10				JTL GROUP, INC.-BILLINGS			10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 657-0269	
	3.280 km		$ 192,599	$ 182,483	$ 1,825		06/16/00***	1%	0%
STPHS 0002(78)				ACE ELECTRIC INC			10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST					11/23/99	PHONE NO: 657-0271	
	0.000 km		$ 360,225	$ 328,622	$ 54,327		09/08/00***	17%	0%
BR 478-1(4)2				COP CONSTRUCTION CO.			10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE					11/01/99	PHONE NO: 657-0273	
	0.375 km		$ 295,937	$ 326,326	$ 196,324		09/08/00***	60%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. BROWN GERRY	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS						/ /	PHONE NO: 323-3699	
	0.850 km			$ 450,885	$ 408,006	$ 0		10/01/00***	0%	0%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						03/06/00	PHONE NO: 657-0271	
	1.351 km			$ 634,382	$ 579,413	$ 5,794		09/12/00***	1%	0%
BR 9014(17)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES						01/10/00	PHONE NO: 538-8732	
	0.448 mi			$ 1,272,426	$ 1,092,154	$ 174,883		10/24/00***	16%	0%
STPS-PH 298-1(5)1			WICKENS CONSTRUCTION, INC.					12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER						03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)1								11/15/00***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	4.075 mi			$ 2,301,562	$ 2,270,872	$ 26,632			1%	0%
BILLINGS DISTRICT TOTALS				$ 90,676,370	$ 84,523,317	$ 59,557,079			69%	
TOTALS FOR ALL PROJECTS:				$370,842,645	$359,082,723	$244,950,680			66%	

S
625.704
H3cr
March 2000

MONTANA STATE LIBRARY
3 0864 0016 2411 6

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/00
*** MISSOULA DISTRICT ***

DATE:04/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.			APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,585,888		02/09/00	100%	101%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION			APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,130,202		01/21/01***	98%	108%
NH-STPHS 6799(18)			MONTANA LINES, INC				08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000 mi		$ 376,379	$ 388,006	$ 379,678		05/23/00***	98%	82%
BH 1-1(61)12			MORGEN & OSWOOD CONST. CO.,INC				10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 751-2040	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,275,493		05/02/00***	65%	62%
RTF 0002(381)			QUALITY CONCRETE COMPANY				12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 178,238		01/04/01***	73%	82%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.				12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,317,116			69%	40%
STPP 19-2(15)48			SCHELLINGER CONST CO.,INC.			APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				11/30/99	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 8,030,401			96%	52%
NH 7-1(70)0			JOHN BIELBY CONSTRUCTION				06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 523-5863	
	0.000 km		$ 1,095,659	$ 940,332	$ 414,092		08/27/00***	44%	59%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/00
*** MISSOULA DISTRICT ***

DATE: 04/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.			06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 2,552,458			62%	39%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							05/08/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 2,641,722			68%	48%
SMP 1599(00)				LHC, INC.			06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					09/13/99	PHONE NO: 755-8566	
	0.000 mi		$ 606,625	$ 494,399	$ 411,670		05/06/00***	83%	06/30/00
NH-STPHS 7-1(84)52				MONTANA LINES, INC			08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					/ /	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							05/23/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000 km		$ 230,094	$ 231,366	$ 2,315			1%	0%
ER 1-1(59)5				DUARTE CONSTRUCTION, INC.			08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL					10/18/99	PHONE NO: 751-2040	
	0.800 km		$ 516,062	$ 547,235	$ 636,945		05/23/00***	98%	12/15/99
RTS 9031(11) U1				KEYSTONE CONCRETE CONSTRUCTION			08/04/99	F.P.M. MAART, WILLIAM C.	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220 km		$ 373,408	$ 468,214	$ 479,274		06/07/00***	98%	71%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. MAART, WILLIAM C.	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584 km		$ 1,816,001	$ 1,338,522	$ 891,393		10/28/00***	67%	20%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER / AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033	km	$ 1,928,960	$ 1,673,064	$ 625,928		04/30/01***	37%	0%
NH 24-1(49)0				JENSEN PAVING COMPANY, INC.			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					/ /	PHONE NO: 523-5877	
NH 24-1(50)5							05/23/00***		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100	km	$ 1,271,951	$ 1,249,585	$ 12,498			1%	0%
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					01/03/00	PHONE NO: 755-8566	
STPP 33-1(30)30							09/17/00***		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747	km	$ 1,843,477	$ 1,664,141	$ 160,195			10%	0%
STPHS 52-1(19)0				ALPINE CONSTRUCTION, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
MT 35 - SIGNING		SIGNING,STRIPING,GUARDRAIL					03/27/00	PHONE NO: 755-8566	
	53.400	km	$ 385,832	$ 349,326	$ 3,494		10/15/00***	1%	0%
CM 6799(19)				PAVLIK ELECTRIC CO, INC			11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS					/ /	PHONE NO: 755-8559	
CM 6799(20)							08/29/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S							
CONTRACT TOTAL	0.000	km	$ 437,695	$ 402,625	$ 4,027			1%	0%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 523-5863	
	8.995	mi	$ 7,551,043	$ 7,022,657	$ 1,109,425		10/30/02***	16%	0%
NH 5-2(72)60				MONTANA LINES, INC			02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK					/ /	PHONE NO: 755-8566	
	0.000	km	$ 401,225	$ 224,047	$ 2,240		11/09/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/00
*** MISSOULA DISTRICT ***

DATE:04/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.			02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 110,822		11/15/00***	5%	0%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. MAART, WILLIAM C.	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					/ /	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 70,175		11/20/01***	1%	0%
NH-IM-STPP-STPX 0002(489)				MARK RITE LINES OF MONT., INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
2000-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 523-5864	
	283.200	km	$ 855,695	$ 648,972	$ 0		07/07/00***	0%	0%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					/ /	PHONE NO: 523-5864	
STPHS 0002(421)							10/24/00***		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR							
STPHS 269-1(24)15									
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS							
CONTRACT TOTAL	0.000	mi	$ 139,661	$ 135,053	$ 0			0%	0%
MISSOULA DISTRICT TOTALS			$ 71,249,210	$ 70,017,090	$ 46,025,690			61%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)				HOLLOW CONTRACTING		APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,410,763		03/16/00***	98%	101%
STPP 29-1(27)34				A.M. WELLES, INC.		APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 4,911,646		06/28/01***	99%	84%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.		APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 4,613,365			95%	89%
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 248,765		05/23/00***	86%	103%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 285-4943	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,135,771			93%	85%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347	km	$ 6,331,183	$ 5,379,297	$ 4,059,918		07/11/01***	75%	55%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.			05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,349,571		07/20/01***	83%	49%
STPU 0299(8)				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER				12/28/99	06/21/99	PHONE NO: 782-9327	
	0.571	km	$ 818,095	$ 718,102	$ 672,779		07/31/00***	94%	99%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 9016(29)			WILLIAMS CONSTRUCTION					05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION						07/12/99	PHONE NO: 222-8110	
	0.047	km		$ 172,525	$ 111,510	$ 106,723		05/23/00***	96%	164%
STPP 49-2(7)16			JENSEN PAVING COMPANY, INC.					05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER						07/12/99	PHONE NO: 682-7821	
	18.385	mi		$ 1,445,172	$ 1,252,963	$ 1,128,673		07/25/00***	90%	89%
BR 205-1(22)3			HALL CONSTRUCTION SERVICES				APPR	06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.					12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100	km		$ 298,201	$ 228,937	$ 236,399		05/23/00***	98%	103%
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC					06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.						08/04/99	PHONE NO: 457-0526	
	0.200	km		$ 130,290	$ 132,916	$ 120,587		06/03/00***	91%	117%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						08/30/99	PHONE NO: 285-4943	
	0.000	mi		$ 200,056	$ 237,171	$ 207,668		05/22/00***	88%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC					08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA						08/26/99	PHONE NO: 287-3868	
	0.000	km		$ 1,192,505	$ 1,097,811	$ 721,582		12/19/00***	66%	30%
BR 9001(20)			TAMIETTI CONST. CO., INC.					10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES						11/09/99	PHONE NO: 494-9635	
BR 9029(9)								09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE								
CONTRACT TOTAL	1.200	km		$ 1,620,651	$ 1,322,400	$ 1,041,291			79%	0%
STPS 276-1(3)1			JIM GILMAN EXCAVATING INC.					10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING						11/08/99	PHONE NO: 782-9327	
	3.670	mi		$ 1,527,711	$ 1,426,028	$ 544,759		06/18/01***	38%	0%
NH 15-4(73)196 F			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. FOGARTY,BILL	
FORESTVALE INTERCHANGE		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,STEEL GIRDER BRIDGE						/ /	PHONE NO: 457-0526	
	0.856	km		$ 5,903,413	$ 5,234,262	$ 0		11/09/01***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-1(33)36			A.M. WELLES, INC.					10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE						11/15/99	PHONE NO: 682-7821	
	18.300	km		$ 5,735,355	$ 5,713,401	$ 1,876,744		09/01/02***	33%	0%
NH 8-2(38)41			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER						04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50								02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER								
CONTRACT TOTAL	15.490	km		$ 3,431,633	$ 3,243,283	$ 51,003			2%	0%
IM 15-1(90)38			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING						02/27/00	PHONE NO: 684-5609	
	40.957	km		$ 5,845,210	$ 6,078,235	$ 861,964		01/14/02***	14%	0%
BR 13-2(2)83			MORGEN & OSWOOD CONST. CO.,INC					11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE						12/21/99	PHONE NO: 285-4943	
	0.600	km		$ 2,712,516	$ 1,848,513	$ 389,374		03/18/01***	21%	0%
NH 8-4(23)77 F			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER						01/31/00	PHONE NO: 285-4943	
STPE 8-4(24)76								07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH								
CONTRACT TOTAL	3.047	km		$ 2,628,286	$ 2,624,903	$ 690,555			26%	0%
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE						02/22/00	PHONE NO: 782-7443	
	0.222	km		$ 676,571	$ 624,361	$ 82,586		08/27/00***	13%	0%
BR-STPP 13-1(29)47			COP CONSTRUCTION CO.					11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES						02/01/00	PHONE NO: 682-7821	
	2.238	mi		$ 4,402,959	$ 4,202,581	$ 815,024		08/30/01***	19%	0%
STPP 29-4(22)89			JIM GILMAN EXCAVATING INC.					12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS						03/21/00	PHONE NO: 782-9327	
	1.176	km		$ 799,375	$ 708,178	$ 48,551		09/17/00***	7%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/00
*** BUTTE DISTRICT ***

DATE:04/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-2(71)93			EMPIRE SAND AND GRAVEL CO.,INC					12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING						01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194								08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING								
CONTRACT TOTAL	34.758	km		$ 5,505,510	$ 5,321,021	$ 781,572			15%	0%
STPS 279-1(7)9			RIVERSIDE CONTRACTING, INC.					02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS						03/10/00	PHONE NO: 495-1506	
	11.957	km		$ 2,818,759	$ 2,381,609	$ 218,506		11/15/00***	9%	0%
STPHS 0002(386)			POTEET CONSTRUCTION INC					02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS						/ /	PHONE NO: 782-7443	
	117.100	km		$ 72,736	$ 62,115	$ 622		10/21/00***	1%	0%
STPE-IM 518-1(4)0			SLETTEN CONSTRUCTION CO					02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE						/ /	PHONE NO: 495-1506	
	0.563	km		$ 486,371	$ 461,213	$ 4,613		09/29/00***	1%	0%
IM 90-4(45)230			JIM GILMAN EXCAVATING INC.					02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION						04/03/00	PHONE NO: 494-5823	
	15.547	km		$ 4,967,086	$ 4,655,180	$ 46,553		10/20/01***	1%	0%
STPHS 25(19)			OMO CONSTRUCTION INC					02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING						03/29/00	PHONE NO: 457-0526	
	0.000	km		$ 10,166	$ 11,890	$ 2,258		09/26/00***	19%	0%
STPS 399-1(3)0			JTL GROUP, INC.-BELGRADE					03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING						04/03/00	PHONE NO: 782-7443	
	16.315	km		$ 3,003,413	$ 2,693,265	$ 26,933		08/19/02***	1%	0%
STPP-IM-NH 0002(490)			ARROW STRIPING AND MFG., INC.					03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						/ /	PHONE NO: 586-5074	
	283.200	mi		$ 545,421	$ 348,073	$ 3,482		08/04/00***	1%	0%
BUTTE DISTRICT TOTALS				$ 88,396,758	$ 82,161,388	$ 37,410,598			45%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53			M K WEEDEN CONSTRUCTION, INC.				APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					12/07/99	08/05/98	PHONE NO: 455-8323	
	11.067	km		$ 5,750,363	$ 5,444,000	$ 5,730,783		05/09/01***	98%	109%
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.					07/07/98	F.P.M. BECKDEDAHL MARK	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER						07/27/98	PHONE NO: 873-8624	
	15.037	mi		$ 7,085,715	$ 6,645,093	$ 6,514,030		05/27/01***	98%	94%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER						11/30/98	PHONE NO: 278-7931	
	18.950	km		$ 1,143,928	$ 1,103,737	$ 866,578		05/23/00***	79%	115%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO				APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km		$ 3,573,798	$ 4,192,527	$ 4,673,117		08/13/01***	98%	92%
STPP 3-3(8)75			NORTH PACIFIC ROAD BLDERS,INC.					12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER						01/11/99	PHONE NO: 278-7931	
	13.799	mi		$ 5,699,228	$ 4,604,687	$ 4,501,616		01/21/00	100%	73%
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS					04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER						04/22/99	PHONE NO: 454-5920	
	1.570	km		$ 8,511,930	$ 9,631,310	$ 7,049,631		11/20/01***	73%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.					05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER						07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0								05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER								
CONTRACT TOTAL	62.467	km		$ 5,578,764	$ 5,704,490	$ 3,509,315			62%	86%
STPS 330-1(11)12			D.H. BLATTNER & SONS, INC.					06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER						07/20/99	PHONE NO: 454-5921	
	7.949	km		$ 3,404,137	$ 3,696,164	$ 2,659,715		08/27/01***	72%	54%
NH 1-7(26)428			RIVERSIDE CONTRACTING, INC.				APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS					11/30/99	07/19/99	PHONE NO: 265-6821	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-7(28)424						APPR	07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 1,195,552			94%	88%
RTM 5210(15)			UNITED MAT'LS OF GREAT FALLS				06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 1,964,778		01/18/01***	90%	83%
SMP 2599(00)			BLAHNIK CONSTRUCTION, INC.				06/29/99	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT CRUSH & S		CRUSH & STOCKPILE					07/19/99	PHONE NO: 278-7078	
	0.000 km		$ 664,240	$ 697,420	$ 655,470		03/20/00	100%	06/30/00
NH 1-6(20)379			A-1 PAVING, INC				06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 3,776,518			67%	37%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.				06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 2,596,472		07/25/01***	88%	41%
STPHS 60-1(10)28			HARDRIVES ASPHALT COMPANY, INC				02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER					/ /	PHONE NO: 738-4505	
	0.330 km		$ 45,104	$ 63,500	$ 0		11/05/00***	0%	0%
STPPNHIMSTPSSTPXSTPU 0002(491)			ARROW STRIPING AND MFG., INC.				03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 278-7078	
	331.680 mi		$ 574,816	$ 448,846	$ 0		08/04/00***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 54,041,018	$ 54,278,220	$ 45,693,576			83%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC		APPR	03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES				12/27/99	04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.562 mi		$ 9,621,931	$ 10,272,572	$ 11,135,379			98%	81%
STPU 1499(4)				FRANZ CONSTRUCTION, INC		APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 mi		$ 939,680	$ 1,051,435	$ 1,011,611		05/23/00***	96%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.			11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					03/23/99	PHONE NO: 787-5701	
	7.500 mi		$ 3,085,239	$ 3,340,582	$ 3,019,751		06/05/01***	90%	88%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				12/27/99	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108 mi		$ 10,229,983	$ 9,921,985	$ 9,971,676			98%	53%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.		APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50						APPR	02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				03/22/00			
CONTRACT TOTAL	1.478 km		$ 3,132,525	$ 4,249,957	$ 4,798,313			98%	92%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 228-9478	
	0.425 km		$ 1,024,386	$ 886,500	$ 859,788		05/23/00***	97%	93%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							05/23/00***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 248-4(3)18									
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER							
RTS 363-1(3)2									
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER							
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,131,560			88%	100%
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.		APPR	02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE				12/28/99	03/22/99	PHONE NO: 233-3604	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 4,043,203		06/21/01***	98%	91%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 2,594,375		07/28/00***	84%	76%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 3,516,627		03/07/02***	62%	48%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				12/15/99	05/28/99	PHONE NO: 233-3604	
RTS 447-1(13)46							06/03/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,873,868			90%	81%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA		APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 8,642,257			95%	52%
BR 511-1(3)4				L. SCANLAN CONTRACTOR			05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 389,143		05/23/00***	98%	96%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER				11/30/99	07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 2,307,964		11/16/00***	99%	119%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(49)78				PRINCE, INC			05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 233-3608	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 2,761,643			92%	112%
STPP 27-1(4)3				21 CONST. CO.		APPR	06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING				12/15/99	07/22/99	PHONE NO: 233-3612	
	0.000 mi		$ 1,746,512	$ 985,907	$ 986,557		07/27/00***	98%	78%
SMP 4299(00)				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					10/14/99	PHONE NO: 233-3604	
	0.000 mi		$ 228,060	$ 312,765	$ 269,827		05/22/00***	86%	06/30/00
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000 km		$ 303,830	$ 274,060	$ 94,019		05/22/00***	34%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. PISK, RANDAL	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES					10/04/99	PHONE NO: 228-9478	
	0.260 km		$ 583,218	$ 577,230	$ 330,292		06/10/00***	57%	20%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169 km		$ 1,355,029	$ 1,768,761	$ 474,846		04/19/01***	27%	7%
STPP-STPHS 2-1(24)1				CENTURY COMPANIES, INC.			10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING					11/02/99	PHONE NO: 233-3628	
	2.595 km		$ 937,863	$ 976,727	$ 369,158		11/09/00***	38%	0%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. PISK, RANDAL	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE					10/25/99	PHONE NO: 228-9478	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 678,551		12/24/00***	48%	0%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. PISK, RANDAL	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					/ /	PHONE NO: 228-9478	
	0.480 km		$ 362,967	$ 365,630	$ 3,656		08/08/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 277-1(6)29			COP CONSTRUCTION CO.				10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31							08/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074	km	$ 930,147	$ 817,817	$ 61,312			7%	0%
NH 1-10(45)590			PRINCE, INC				11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER					/ /	PHONE NO: 765-1259	
STPP 25-2(7)47							10/20/00***		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER							
STPP 32-1(10)0									
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	55.174	km	$ 2,975,139	$ 2,582,575	$ 25,826			1%	0%
NH 1-9(35)538			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17							09/28/00***		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	19.099	km	$ 1,552,322	$ 1,570,313	$ 15,703			1%	0%
NH 23-1(22)2			PRINCE, INC				03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER					/ /	PHONE NO: 233-3612	
NH 23-1(23)28							10/06/00***		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER							
NH 57-5(22)166									
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	47.960	mi	$ 3,283,021	$ 2,855,883	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS			$ 74,506,546	$ 74,923,212	$ 61,366,906			79%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0			S K CONSTRUCTION, INC.				APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.				12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981 km			$ 5,945,331	$ 5,478,423	$ 5,744,651		10/28/99	100%	92%
IM 0002(65)			OMO CONSTRUCTION INC					12/12/96	F.P.M. FAVERO CRAIG(ACTING)	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS						03/26/97	PHONE NO: 657-0267	
	57.000 mi			$ 2,983,689	$ 2,633,050	$ 2,635,426		03/16/00***	98%	120%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.					06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER						08/10/98	PHONE NO: 657-0269	
	4.154 km			$ 14,524,331	$ 15,444,134	$ 13,420,752		10/06/01***	87%	60%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC					07/07/98	F.P.M. FAVERO CRAIG(ACTING)	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS						09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							APPR	05/23/00***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS					12/28/99			
CONTRACT TOTAL	17.143 km			$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	12.754 km			$ 4,641,922	$ 4,713,098	$ 4,471,168		04/11/01***	95%	78%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER						02/22/99	PHONE NO: 323-3021	
	19.333 km			$ 11,563,965	$ 9,648,986	$ 4,585,701		01/23/02***	48%	56%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS					12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8						03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437								11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE								
CONTRACT TOTAL	19.734 km			$ 10,173,185	$ 9,101,273	$ 8,096,998			89%	54%
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC					02/03/99	F.P.M. FAVERO CRAIG(ACTING)	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER						07/17/99	PHONE NO: 657-0267	
RT 56788(3)								05/23/00***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER								
RTF 16-1(40)12										
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259	km	$ 967,359	$ 910,925	$ 731,835			80%	93%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 1,078,304		06/19/00***	94%	83%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.			04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 5,339,775		02/28/02***	77%	50%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763	km	$ 2,894,577	$ 2,453,107	$ 2,855,236		12/24/00***	98%	83%
IM 0002(420)				QUALITY CONCRETE COMPANY		APPR	05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR				12/15/99	07/01/99	PHONE NO: 657-0264	
	0.128	km	$ 648,815	$ 499,130	$ 581,007		01/03/00	100%	99%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-8732	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,309,951		06/12/01***	93%	70%
ER 48(22)				STILLWATER EXCAVATING			06/29/99	F.P.M. BERGEN, PERRY	
COLUMBUS AREA FLOOD REPAIR		COLUMBUS AREA FLOOD REPAIR & R IPRAP					10/07/99	PHONE NO: 322-5870	
	0.000	mi	$ 73,780	$ 64,019	$ 56,932		03/21/00	100%	18%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. FAVERO CRAIG(ACTING)	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 2,198,088			52%	58%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 43-1(15)19			MONTGOMERY CONSTRUCTION					08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER						09/22/99	PHONE NO: 323-3699	
	1.406 km			$ 942,490	$ 918,161	$ 606,024		09/14/00***	66%	40%
ER 0002(373)			SIERRA ROCK AND DIRT, INC.					08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP						09/23/99	PHONE NO: 323-3021	
	0.000 km			$ 217,567	$ 183,166	$ 141,913		04/06/00	100%	8%
BR 9048(15)			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250 km			$ 1,702,017	$ 1,570,037	$ 922,470		10/01/00***	59%	22%
ER 80-3(5)58			RIVERSIDE CONTRACTING, INC.					08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR						09/08/99	PHONE NO: 538-8732	
	0.359 km			$ 393,739	$ 397,397	$ 381,158		05/23/00***	96%	81%
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.					09/01/99	F.P.M. FAVERO CRAIG(ACTING)	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER						11/16/99	PHONE NO: 657-0267	
	19.913 km			$ 9,237,472	$ 7,818,266	$ 1,198,806		02/11/02***	15%	0%
RTS 532-1(2)10			JTL GROUP, INC.-BILLINGS					10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER						/ /	PHONE NO: 657-0269	
	3.280 km			$ 192,599	$ 182,483	$ 1,825		05/23/00***	1%	0%
STPHS 0002(78)			ACE ELECTRIC INC					10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST						11/23/99	PHONE NO: 657-0271	
	0.000 km			$ 360,225	$ 328,622	$ 59,317		08/17/00***	18%	0%
BR 478-1(4)2			COP CONSTRUCTION CO.					10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE						11/01/99	PHONE NO: 657-0273	
	0.375 km			$ 295,937	$ 326,326	$ 203,886		08/06/00***	62%	0%
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. BROWN GERRY	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS						/ /	PHONE NO: 323-3699	
	0.850 km			$ 450,885	$ 408,006	$ 0		10/01/00***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 53-1(24)0				JTL GROUP, INC.-BILLINGS			11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS					03/06/00	PHONE NO: 657-0271	
	1.351	km	$ 634,382	$ 579,413	$ 44,156		09/12/00***	8%	0%
BR 9014(17)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES					01/10/00	PHONE NO: 538-8732	
	0.448	mi	$ 1,272,426	$ 1,092,154	$ 199,989		10/24/00***	18%	0%
STPS-FH 298-1(5)1				WICKENS CONSTRUCTION, INC.			12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER					03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)1							08/06/01***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	4.075	km	$ 2,301,562	$ 2,270,872	$ 298,562			13%	0%
IM 0002(391)				OMO CONSTRUCTION INC			03/16/00	F.P.M. BERGEN, PERRY	
D5 - INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE MEDIAN RA IL					/ /	PHONE NO: 322-5870	
	0.000	km	$ 205,193	$ 194,963	$ 0		12/03/00***	0%	0%
NH 57-2(19)22 F				PRINCE, INC			03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					/ /	PHONE NO: 538-8732	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430	km	$ 6,291,708	$ 4,617,268	$ 0			0%	0%
BR 9048(11)				EDWARD T COPPS CONST.			03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663	km	$ 1,183,040	$ 823,782	$ 0		06/15/01***	0%	0%
IMSTPPNHSTPXSTPS 0002(493)				ARROW STRIPING AND MFG., INC.			03/16/00	F.P.M. BROWN GERRY	
2000-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 323-3699	
	450.100	mi	$ 731,689	$ 487,156	$ 0		08/04/00***	0%	0%
BILLINGS DISTRICT TOTALS			$ 97,176,860	$ 88,772,145	$ 59,089,071			66%	
TOTALS FOR ALL PROJECTS:			$385,370,391	$370,152,055	$249,585,841			65%	

S
625.704
H3cr
April 2000
c.1

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/00
*** MISSOULA DISTRICT ***

DATE:05/09/00 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,585,888		02/09/00	100%	101%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 523-5863	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,136,899		01/21/01***	98%	108%
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000 km		$ 376,379	$ 388,006	$ 379,678		07/07/00***	98%	82%
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 751-2040	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,507,676		07/07/00***	77%	67%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 178,238		01/04/01***	73%	93%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,563,000			76%	44%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.		APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				11/30/99	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 8,223,173			96%	55%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 523-5863	
	0.000 km		$ 1,095,659	$ 940,332	$ 416,955		08/27/00***	44%	59%

STATE DOCUMENTS COLLECTION

MAY 1 1 2000

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.				06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 3,025,688			73%	43%
IM 90-2(98)94			RIVERSIDE CONTRACTING, INC.				06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							07/07/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 2,816,382			72%	48%
SMP 1599(00)			LHC, INC.				06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					09/13/99	PHONE NO: 755-8566	
	0.000 mi		$ 606,625	$ 494,399	$ 427,127		07/07/00***	86%	06/30/00
NH-STPHS 7-1(84)52			MONTANA LINES, INC				08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					05/09/00	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							07/07/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000 km		$ 230,094	$ 231,366	$ 2,315			1%	0%
ER 1-1(59)5			DUARTE CONSTRUCTION, INC.				08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL					10/18/99	PHONE NO: 751-2040	
	0.800 km		$ 516,062	$ 547,235	$ 646,295		07/07/00***	98%	12/15/99
RTS 9031(11) U1			KEYSTONE CONCRETE CONSTRUCTION				08/04/99	F.P.M. MAART, WILLIAM C.	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220 km		$ 373,408	$ 468,214	$ 479,274		06/07/00***	98%	76%
ER 9041(22)			FRONTIER-WEST, L.L.C.				09/01/99	F.P.M. MAART, WILLIAM C.	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584 km		$ 1,816,001	$ 1,338,522	$ 1,115,642		10/28/00***	83%	28%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(77)53			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON PA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE						11/29/99	PHONE NO: 751-2040	
	1.033	km		$ 1,928,960	$ 1,673,064	$ 719,879		04/30/01***	43%	6%
NH 24-1(49)0			MT MAT'LS, INC.(DBA)LS JENSEN					11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER						03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5								06/20/00***		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	20.100	km		$ 1,271,951	$ 1,249,585	$ 187,898			15%	15%
NH 1-2(95)135			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER						01/03/00	PHONE NO: 755-8566	
STPP 33-1(30)30								09/17/00***		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER								
STPP 52-1(16)4										
6 KM NE OF JUNCTION US 93-N		SEAL & COVER								
STPP 83-2(9)78										
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER								
CONTRACT TOTAL	90.747	km		$ 1,843,477	$ 1,664,141	$ 695,729			42%	13%
STPHS 52-1(19)0			ALPINE CONSTRUCTION, INC.					11/16/99	F.P.M. CHRISINGER,KENNETH L	
MT 35 - SIGNING		SIGNING,STRIPING,GUARDRAIL						03/27/00	PHONE NO: 755-8566	
	53.400	km		$ 385,832	$ 349,326	$ 290,968		10/15/00***	83%	17%
CM 6799(19)			PAVLIK ELECTRIC CO, INC					11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS						04/10/00	PHONE NO: 755-8559	
CM 6799(20)								08/29/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S								
CONTRACT TOTAL	0.000	km		$ 437,695	$ 402,625	$ 133,841			33%	11%
NH-STPE 7-2(25)78 F			JTL GROUP, INC.-MISSOULA					11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE						02/14/00	PHONE NO: 523-5863	
	8.995	mi		$ 7,551,043	$ 7,022,657	$ 1,963,220		10/30/02***	28%	5%
NH 5-2(72)60			MONTANA LINES, INC					02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK						/ /	PHONE NO: 755-8566	
	0.000	km		$ 401,225	$ 224,047	$ 2,240		11/09/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/00
*** MISSOULA DISTRICT ***

DATE:05/09/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPE 7-1(74)76 F			SCHELLINGER CONST CO.,INC.					02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT						03/20/00	PHONE NO: -	
	3.641	km		$ 2,562,931	$ 2,417,850	$ 376,294		03/13/02***	16%	8%
CM-BR 8107(12)			BODELL CONSTRUCTION COMPANY					02/08/00	F.P.M. MAART, WILLIAM C.	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT						04/11/00	PHONE NO: 523-5856	
	0.539	km		$ 5,510,210	$ 7,017,632	$ 109,348		11/20/01***	2%	3%
NH-IM-STPP-STPX 0002(489)			MARK RITE LINES OF MONT., INC.					03/16/00	F.P.M. JOHNSON, ROBERT L.	
2000-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						04/01/00	PHONE NO: 523-5864	
	283.200	km		$ 855,695	$ 648,972	$ 229,595		07/07/00***	35%	11%
STPHS 0002(384)			ALPINE CONSTRUCTION, INC.					03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING						/ /	PHONE NO: 523-5864	
STPHS 0002(421)								10/24/00***		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR								
STPHS 269-1(24)15										
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS								
CONTRACT TOTAL	0.000	km		$ 139,661	$ 135,053	$ 1,356			1%	0%
SFCN 1-2(94)120			A-1 PAVING, INC					04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 752-0531	
SFCN 1-2(97)91								10/20/00***		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER								
STPS 209-1(4)0										
BIGFORK-EAST		CRACK SEALING,SEAL & COVER								
STPS 317-1(6)1										
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER								
STPS 503-1(8)8										
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R								
CONTRACT TOTAL	36.953	km		$ 1,503,609	$ 1,248,556	$ 12,487			1%	0%
STPS 263-1(19)0			MT MAT'LS, INC.(DBA)LS JENSEN					04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER						/ /	PHONE NO: 523-5877	
STPS 269-1(25)0								06/23/00***		
HAMILTON-CORVALLIS		SEAL & COVER								
STPS 533-1(5)0										
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	13.176	mi		$ 188,474	$ 173,738	$ 1,741			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/00
*** MISSOULA DISTRICT ***

DATE:05/09/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
MISSOULA DISTRICT TOTALS			$ 72,941,293	$ 71,439,383	$ 50,228,824			66%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)			HOLLOW CONTRACTING			APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407 km		$ 1,556,479	$ 1,319,159	$ 1,421,152		04/21/00	100%	101%
STPP 29-1(27)34			A.M. WELLES, INC.			APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 684-5609	
	8.733 km		$ 5,419,975	$ 4,970,738	$ 4,913,095		06/28/01***	99%	84%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.			APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845 km		$ 5,019,324	$ 4,837,049	$ 4,626,003			96%	89%
STPHS 0002(257)			MARONICK CONST. LLC			APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km		$ 331,626	$ 289,632	$ 249,621		07/07/00***	86%	103%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.				12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 285-4943	
NH-STPHS 11-1(27)53							05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.							
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 9,163,771			93%	90%
IM 90-6(71)289 F			A-1 PAVING, INC				02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 4,425,945		07/11/01***	82%	59%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 2,349,571		07/20/01***	83%	49%
STPU 0299(8)			JIM GILMAN EXCAVATING INC.			APPR	05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER				12/28/99	06/21/99	PHONE NO: 782-9327	
	0.571 km		$ 818,095	$ 718,102	$ 675,664		07/31/00***	94%	99%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/00
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 9016(29)			WILLIAMS CONSTRUCTION					05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION						07/12/99	PHONE NO: 222-8110	
	0.047 km			$ 172,525	$ 111,510	$ 107,422		07/07/00***	96%	164%
STPP 49-2(7)16			MT MAT'LS, INC.(DBA)LS JENSEN					05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER						07/12/99	PHONE NO: 682-7821	
	18.385 mi			$ 1,445,172	$ 1,252,963	$ 1,128,673		07/25/00***	90%	89%
BR 205-1(22)3			HALL CONSTRUCTION SERVICES				APPR	06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.					12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km			$ 298,201	$ 228,937	$ 236,399		07/07/00***	98%	103%
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC					06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.						08/04/99	PHONE NO: 457-0526	
	0.200 km			$ 130,290	$ 132,916	$ 120,587		07/07/00***	91%	117%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						08/30/99	PHONE NO: 285-4943	
	0.000 mi			$ 200,056	$ 237,171	$ 207,668		06/20/00***	88%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC					08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA						08/26/99	PHONE NO: 287-3868	
	0.000 km			$ 1,192,505	$ 1,097,811	$ 739,753		12/19/00***	67%	36%
BR 9001(20)			TAMIETTI CONST. CO., INC.					10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES						11/09/99	PHONE NO: 494-9635	
BR 9029(9)								09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE								
CONTRACT TOTAL	1.200 km			$ 1,620,651	$ 1,322,400	$ 1,110,291			84%	6%
STPS 276-1(3)1			JIM GILMAN EXCAVATING INC.					10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING						11/08/99	PHONE NO: 782-9327	
	3.670 km			$ 1,527,711	$ 1,426,028	$ 793,876		06/18/01***	56%	8%
STPP 13-1(33)36			A.M. WELLES, INC.					10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE						11/15/99	PHONE NO: 682-7821	
	18.300 km			$ 5,735,355	$ 5,713,401	$ 2,169,371		09/01/02***	38%	2%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/00
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-2(38)41			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER						04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50								02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER								
CONTRACT TOTAL	15.490	km		$ 3,431,633	$ 3,243,283	$ 459,242			14%	8%
IM 15-1(90)38			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING						02/27/00	PHONE NO: 684-5609	
	40.957	km		$ 5,845,210	$ 6,078,235	$ 1,364,813		01/14/02***	22%	8%
BR 13-2(2)83			MORGEN & OSWOOD CONST. CO.,INC					11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE						12/21/99	PHONE NO: 285-4943	
	0.600	km		$ 2,712,516	$ 1,848,513	$ 458,016		03/18/01***	25%	7%
NH 8-4(23)77 F			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER						01/31/00	PHONE NO: 285-4943	
STPE 8-4(24)76								07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH								
CONTRACT TOTAL	3.047	km		$ 2,628,286	$ 2,624,903	$ 982,877			37%	7%
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE						02/22/00	PHONE NO: 782-7443	
	0.222	km		$ 676,571	$ 624,361	$ 218,596		08/27/00***	35%	11%
BR-STPP 13-1(29)47			COP CONSTRUCTION CO.					11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES						02/01/00	PHONE NO: 682-7821	
	2.238	mi		$ 4,402,959	$ 4,202,581	$ 1,000,097		08/30/01***	24%	3%
STPP 29-4(22)89			JIM GILMAN EXCAVATING INC.					12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS						03/21/00	PHONE NO: 782-9327	
	1.176	km		$ 799,375	$ 708,178	$ 138,541		09/17/00***	20%	9%
IM 15-2(71)93			EMPIRE SAND AND GRAVEL CO.,INC					12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING						01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194								08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING								
CONTRACT TOTAL	34.758	km		$ 5,505,510	$ 5,321,021	$ 1,470,008			28%	8%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/00
*** BUTTE DISTRICT ***

DATE:05/09/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 279-1(7)9			RIVERSIDE CONTRACTING, INC.					02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS						03/10/00	PHONE NO: 495-1506	
	11.957 km			$ 2,818,759	$ 2,381,609	$ 808,110		01/06/02***	34%	8%
STPHS 0002(386)			POTEET CONSTRUCTION INC					02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS						/ /	PHONE NO: 782-7443	
	117.100 km			$ 72,736	$ 62,115	$ 622		10/21/00***	1%	0%
STPE-IM 518-1(4)0			SLETTEN CONSTRUCTION CO					02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRESSED CONC BEAM PED BRIDGE						04/17/00	PHONE NO: 495-1506	
	0.563 km			$ 486,371	$ 461,213	$ 41,833		01/14/01***	9%	10%
IM 90-4(45)230			JIM GILMAN EXCAVATING INC.					02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SEAL & COVER,G'RAIL & EROSION						04/03/00	PHONE NO: 494-5823	
	15.547 km			$ 4,967,086	$ 4,655,180	$ 112,832		10/20/01***	2%	11%
STPHS 25(19)			OMO CONSTRUCTION INC					02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING						03/29/00	PHONE NO: 457-0526	
	0.000 km			$ 10,166	$ 11,890	$ 4,113		09/26/00***	35%	50%
STPS 399-1(3)0			JTL GROUP, INC.-BELGRADE					03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING						04/03/00	PHONE NO: 782-7443	
	16.315 km			$ 3,003,413	$ 2,693,265	$ 422,274		08/19/02***	16%	7%
STPP-IM-NH 0002(490)			ARROW STRIPING AND MFG., INC.					03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						/ /	PHONE NO: 586-5074	
	283.200 km			$ 545,421	$ 348,073	$ 3,482		08/04/00***	1%	0%
STPS 284-3(4)16			MT MAT'LS, INC.(DBA)LS JENSEN					04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER						/ /	PHONE NO: 495-1506	
	31.230 km			$ 1,268,067	$ 1,234,691	$ 0		09/15/01***	0%	0%
IM 90-5(55)249			BLAHNIK CONSTRUCTION, INC.					04/11/00	F.P.M. SACKS,RAY	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 287-3868	
IM 90-5(54)257								05/25/01***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-1(32)75									
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	36.120 mi		$ 6,698,864	$ 7,084,784	$ 70,850			1%	0%
BUTTE DISTRICT TOTALS			$ 90,460,275	$ 85,246,601	$ 41,995,169			49%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.		APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				12/07/99	08/05/98	PHONE NO: 455-8323	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,730,783		05/09/01***	98%	109%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. BECKDEDAHL MARK	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	km	$ 7,085,715	$ 6,645,093	$ 6,514,030		05/27/01***	98%	94%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 882,676		07/07/00***	80%	117%
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,678,165		08/13/01***	98%	92%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	13.799	mi	$ 5,699,228	$ 4,604,687	$ 4,537,151		01/21/00	100%	73%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 8,018,170		11/20/01***	83%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 3,698,030			65%	95%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 2,788,425		08/27/01***	75%	59%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.		APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-7(28)424							APPR	07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER					11/30/99			
CONTRACT TOTAL	9.456 km			$ 984,444	$ 1,248,119	$ 1,195,552			94%	88%
RTM 5210(15)			UNITED MAT'LS OF GREAT FALLS					06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &						06/28/99	PHONE NO: 454-5920	
	0.719 mi			$ 2,279,958	$ 2,172,611	$ 1,964,778		01/18/01***	90%	83%
NH 1-6(20)379			A-1 PAVING, INC					06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER						08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381								03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER								
CONTRACT TOTAL	4.860 km			$ 5,458,585	$ 5,678,703	$ 3,945,426			69%	42%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.					06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE						08/11/99	PHONE NO: 738-4505	
	5.792 km			$ 3,286,008	$ 2,947,014	$ 2,611,018		07/25/01***	89%	46%
STPHS 60-1(10)28			HARDRIVES ASPHALT COMPANY, INC					02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER						/ /	PHONE NO: 738-4505	
	0.330 km			$ 45,104	$ 63,500	$ 635		11/05/00***	1%	0%
STPPNHIMSTPSSTPXSTPU 0002(491)			ARROW STRIPING AND MFG., INC.					03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						/ /	PHONE NO: 278-7078	
	331.680 km			$ 574,816	$ 448,846	$ 4,489		08/04/00***	1%	17%
SFCN 1-2(96)184			A-1 PAVING, INC					04/11/00	F.P.M. BECKDEDAHL MARK	
JAVA-SUMMIT		CRACK SEALING,SEAL & COVER						/ /	PHONE NO: 873-8624	
SFCN 1-3(39)198								12/18/00***		
MARIAS PASS-EAST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	30.276 km			$ 816,790	$ 748,662	$ 0			0%	0%
SFCN 10-1(19)5			A-1 PAVING, INC					04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 454-5920	
STPS 228-2(14)39								10/20/00***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	33.411 mi			$ 1,604,193	$ 1,582,676	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
GREAT FALLS DISTRICT TOTALS			$ 55,797,761	$ 55,912,138	$ 46,569,327			82%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)			FRANZ CONSTRUCTION, INC				APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km			$ 939,680	$ 1,051,435	$ 1,011,611		07/07/00***	96%	99%
STPS 327-1(5)8			EDWARD H SCHWARTZ CONST., INC.					11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING						03/23/99	PHONE NO: 787-5701	
	7.500 mi			$ 3,085,239	$ 3,340,582	$ 3,155,558		06/05/01***	94%	94%
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.				APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					12/27/99	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F								06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER								
STPE 57-6(6)279										
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT								
4199676										
BROCKWAY - WEST		PLANT MIX OVERLAY								
CONTRACT TOTAL	22.108 mi			$ 10,229,983	$ 9,921,985	$ 9,975,056			98%	55%
NH 62-2(11)37 F			CENTURY COMPANIES, INC.				APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50							APPR	02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					03/22/00			
CONTRACT TOTAL	1.478 km			$ 3,132,525	$ 4,249,957	$ 4,800,101			98%	90%
ER 243-1(2)6			SLETTEN CONSTRUCTION CO					11/25/98	F.P.M. MARK KUROKAWA	
CREE CROSSING		GRADING & AGGREGATE SURFACING						01/11/99	PHONE NO: 653-1574	
	0.425 km			$ 1,024,386	$ 886,500	$ 859,788		04/29/00	100%	93%
RTS 204-1(1)0			CENTURY COMPANIES, INC.					12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER						05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0								07/07/00***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER								
RTS 248-4(3)18										
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER								
RTS 363-1(3)2										
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER								
CONTRACT TOTAL	26.580 km			$ 1,104,155	$ 1,280,179	$ 1,131,560			88%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/00
*** GLENDIVE DISTRICT ***

DATE:05/09/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-BR 484-1(4)20			S K CONSTRUCTION, INC.			APPR	02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE				12/28/99	03/22/99	PHONE NO: 748-3175	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 4,043,203		06/21/01***	98%	91%
BR 1-10(42)611			SLETTEN CONSTRUCTION CO				03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 2,607,149		07/28/00***	84%	76%
STPP 2-1(28)6			AMERICAN CONTRACTING, INC.				04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 3,561,713		03/07/02***	63%	53%
NH 37-2(18)39			EMPIRE SAND AND GRAVEL CO.,INC			APPR	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				12/15/99	05/28/99	PHONE NO: 748-3175	
RTS 447-1(13)46							07/07/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,873,868			90%	81%
NH 34-1(5)0 F			NORTH PACIFIC RD BLDRS-HELENA			APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 8,646,135			95%	55%
BR 511-1(3)4			L. SCANLAN CONTRACTOR				05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 389,143		07/07/00***	98%	96%
STPP 2-1(29)27			EMPIRE SAND AND GRAVEL CO.,INC			APPR	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER				11/30/99	07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 2,307,964		11/16/00***	99%	119%
IM 94-3(49)78			PRINCE, INC				05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 436-2704	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 2,768,588			92%	112%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 27-1(4)3				21 CONST. CO.		APPR	06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING				12/15/99	07/22/99	PHONE NO: 233-3612	
	0.000	mi	$ 1,746,512	$ 985,907	$ 986,557		07/27/00***	98%	87%
SMP 4299(00)				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					10/14/99	PHONE NO: 748-3175	
	0.000	mi	$ 228,060	$ 312,765	$ 269,827		06/20/00***	86%	06/30/00
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000	km	$ 303,830	$ 274,060	$ 94,019		06/20/00***	34%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. MARK KUROKAWA	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES					10/04/99	PHONE NO: 653-1574	
	0.260	km	$ 583,218	$ 577,230	$ 432,159		06/10/00***	75%	31%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169	km	$ 1,355,029	$ 1,768,761	$ 499,743		04/19/01***	28%	19%
STPP-STPHS 2-1(24)1				CENTURY COMPANIES, INC.			10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING					11/02/99	PHONE NO: 233-3628	
	2.595	km	$ 937,863	$ 976,727	$ 524,801		11/09/00***	54%	16%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE					10/25/99	PHONE NO: 653-1574	
	1.140	km	$ 1,622,131	$ 1,419,851	$ 871,997		12/24/00***	61%	6%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					04/03/00	PHONE NO: 653-1574	
	0.480	km	$ 362,967	$ 365,630	$ 5,430		08/08/00***	1%	11%
BR 277-1(6)29				COP CONSTRUCTION CO.			10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31							08/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074	km	$ 930,147	$ 817,817	$ 172,384			21%	7%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-10(45)590				PRINCE, INC			11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER					04/04/00	PHONE NO: 765-1259	
STPP 25-2(7)47							10/20/00***		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER							
STPP 32-1(10)0									
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	55.174 km		$ 2,975,139	$ 2,582,575	$ 25,826			1%	15%
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17							09/28/00***		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	19.099 km		$ 1,552,322	$ 1,570,313	$ 15,703			1%	0%
NH 23-1(22)2				PRINCE, INC			03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER					04/12/00	PHONE NO: 233-3612	
NH 23-1(23)28							10/06/00***		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER							
NH 57-5(22)166									
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	47.960 km		$ 3,283,021	$ 2,855,883	$ 35,633			1%	8%
STPS 528-1(1)0				PRINCE, INC			04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE					/ /	PHONE NO: 765-1259	
	23.970 mi		$ 1,306,995	$ 1,264,433	$ 0		08/25/00***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 66,191,610	$ 65,915,073	$ 51,065,517			76%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.		SURF., SEAL & COVER, P.S. BR.		12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981	km	$ 5,945,331	$ 5,478,423	$ 5,744,651		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,635,426		04/14/00***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU		RF. & SEAL & COVER			08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 13,608,993		10/06/01***	88%	63%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. FAVERO CRAIG	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU		MBLE STRIPS			09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453						APPR	07/07/00***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV		ER & RUMBLE STRIPS		12/28/99			
CONTRACT TOTAL	17.143	km	$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR		F,SEAL & COVER			10/21/98	PHONE NO: 657-0271	
	12.754	km	$ 4,641,922	$ 4,713,098	$ 4,478,663		04/11/01***	95%	82%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN		T MIX SURFACING & SEAL & COVER			02/22/99	PHONE NO: 323-3021	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 5,238,797		01/23/02***	54%	58%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS			12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL,		& COVER,2 NEW BRIDGE & 8			03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL &		COVER,PCCP,MCS BLDG & SCALE					
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 8,317,472			91%	58%
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. FAVERO CRAIG	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							07/07/00***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 48-1(19)1										
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER								
RTM 1026(1)										
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER								
CONTRACT TOTAL	42.259 km			$ 967,359	$ 910,925	$ 731,835			80%	93%
BR 9049(15)			COP CONSTRUCTION CO.					02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS						04/21/99	PHONE NO: 657-0273	
	0.419 km			$ 1,144,043	$ 1,146,007	$ 1,083,194		06/19/00***	95%	86%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.					04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER						04/19/99	PHONE NO: 323-3699	
	14.188 km			$ 7,956,805	$ 6,897,684	$ 5,400,738		02/28/02***	78%	54%
IM 90-7(73)378			RIVERSIDE CONTRACTING, INC.				APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763 km			$ 2,894,577	$ 2,453,107	$ 2,941,022		12/24/00***	98%	88%
IM 0002(420)			QUALITY CONCRETE COMPANY				APPR	05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR					12/15/99	07/01/99	PHONE NO: 657-0264	
	0.128 km			$ 648,815	$ 499,130	$ 581,007		01/03/00	100%	99%
STPS 297-1(3)22			S K CONSTRUCTION, INC.					06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.						08/02/99	PHONE NO: 538-8732	
	5.406 km			$ 1,498,847	$ 1,414,950	$ 1,322,005		06/12/01***	93%	71%
IM 90-9(91)498			EMPIRE SAND AND GRAVEL CO.,INC					06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.						09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509								10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER								
IM 90-9(86)517										
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER								
CONTRACT TOTAL	37.617 km			$ 3,480,454	$ 4,188,307	$ 2,538,737			61%	62%
STPP 43-1(15)19			MONTGOMERY CONSTRUCTION					08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER						09/22/99	PHONE NO: 323-3699	
	1.406 km			$ 942,490	$ 918,161	$ 610,493		09/14/00***	66%	42%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 0002(373)			SIERRA ROCK AND DIRT, INC.					08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP						09/23/99	PHONE NO: 323-3021	
	0.000	km		$ 217,567	$ 183,166	$ 202,480		04/06/00	100%	8%
BR 9048(15)			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250	km		$ 1,702,017	$ 1,570,037	$ 922,470		10/01/00***	59%	22%
ER 80-3(5)58			RIVERSIDE CONTRACTING, INC.					08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR						09/08/99	PHONE NO: 538-8732	
	0.359	km		$ 393,739	$ 397,397	$ 381,158		05/23/00***	96%	81%
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.					09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER						11/16/99	PHONE NO: 657-0267	
	19.913	km		$ 9,237,472	$ 7,818,266	$ 1,327,272		02/11/02***	17%	4%
RTS 532-1(2)10			JTL GROUP, INC.-BILLINGS					10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER						04/17/00	PHONE NO: 657-0269	
	3.280	km		$ 192,599	$ 182,483	$ 1,825		07/07/00***	1%	3%
STPHS 0002(78)			ACE ELECTRIC INC					10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST						11/23/99	PHONE NO: 657-0271	
	0.000	km		$ 360,225	$ 328,622	$ 92,400		08/17/00***	28%	10%
BR 478-1(4)2			COP CONSTRUCTION CO.					10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE						11/01/99	PHONE NO: 657-0273	
	0.375	km		$ 295,937	$ 326,326	$ 220,439		08/06/00***	68%	6%
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. BROWN GERRY	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS						04/11/00	PHONE NO: 323-3699	
	0.850	km		$ 450,885	$ 408,006	$ 6,380		10/01/00***	2%	0%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						03/06/00	PHONE NO: 657-0271	
	1.351	km		$ 634,382	$ 579,413	$ 211,566		09/12/00***	37%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9014(17)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES						01/10/00	PHONE NO: 538-8732	
	0.448	mi		$ 1,272,426	$ 1,092,154	$ 545,110		10/24/00***	50%	7%
STPS-FH 298-1(5)1			WICKENS CONSTRUCTION, INC.					12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER						03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)1								08/06/01***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	4.075	km		$ 2,301,562	$ 2,270,872	$ 814,242			36%	8%
IM 0002(391)			OMO CONSTRUCTION INC					03/16/00	F.P.M. BERGEN, PERRY	
D5 - INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE MEDIAN RA IL						04/17/00	PHONE NO: 322-5870	
	0.000	km		$ 205,193	$ 194,963	$ 1,950		12/03/00***	1%	33%
NH 57-2(19)22 F			PRINCE, INC					03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER						/ /	PHONE NO: 538-8732	
NH 57-2(20)27 F								12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER								
CONTRACT TOTAL	20.430	km		$ 6,291,708	$ 4,617,268	$ 46,174			1%	6%
BR 9048(11)			EDWARD T COPPS CONST.					03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE						04/05/00	PHONE NO: 657-0273	
	0.663	km		$ 1,183,040	$ 823,782	$ 27,656		06/15/01***	3%	0%
IMSTPPNHSTPXSTPS 0002(493)			ARROW STRIPING AND MFG., INC.					03/16/00	F.P.M. BROWN GERRY	
2000-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						05/09/00	PHONE NO: 323-3699	
	450.100	km		$ 731,689	$ 487,156	$ 4,872		08/04/00***	1%	13%
STPU 1025(6)			STAR SERVICE INC.					04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS						/ /	PHONE NO: 657-0264	
	0.000	mi		$ 228,683	$ 173,675	$ 0		10/20/00***	0%	0%
BILLINGS DISTRICT TOTALS				$ 97,331,763	$ 88,881,801	$ 61,964,169			69%	
TOTALS FOR ALL PROJECTS:				$382,722,703	$367,394,998	$251,823,006			67%	

S
625.704
H3cr
May 2000
C.1

MONTANA STATE LIBRARY
3 0864 0016 2375 3

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/00
*** MISSOULA DISTRICT ***

DATE:06/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. HEMBREE, TAMI	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,585,888		02/09/00	100%	101%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,137,399		01/21/01***	98%	108%
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	0.000 km		$ 376,379	$ 388,006	$ 391,879		05/15/00***	98%	94%
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					03/23/99	PHONE NO: 751-2040	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 1,672,583		05/02/00***	85%	74%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 755-8566	
	0.000 km		$ 284,515	$ 244,291	$ 180,029		05/26/00	100%	93%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							05/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 2,684,719			80%	49%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.		APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				11/30/99	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 8,252,330			96%	63%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 273-7190	
	0.000 km		$ 1,095,659	$ 940,332	$ 416,955		08/27/00***	44%	59%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(65)103 F				SCHELLINGER CONST CO., INC.			06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330	km	$ 4,500,476	$ 4,148,860	$ 3,576,646			86%	52%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							05/08/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826	km	$ 4,094,875	$ 3,831,643	$ 2,945,437			75%	48%
SMP 1599(00)				LHC, INC.			06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					09/13/99	PHONE NO: 755-8566	
	0.000	mi	$ 606,625	$ 494,399	$ 494,254		05/22/00	100%	06/30/00
NH-STPHS 7-1(84)52				MONTANA LINES, INC			08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					05/09/00	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							05/15/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000	km	$ 230,094	$ 231,366	$ 65,539			28%	47%
ER 1-1(59)5				DUARTE CONSTRUCTION, INC.			08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL					10/18/99	PHONE NO: 751-2040	
	0.800	km	$ 516,062	$ 547,235	$ 646,295		05/15/00***	98%	12/15/99
RTS 9031(11) U1				KEYSTONE CONCRETE CONSTRUCTION			08/04/99	F.P.M. HEMBREE, TAMI	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220	km	$ 373,408	$ 468,214	$ 479,274		05/03/00	100%	76%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. HEMBREE, TAMI	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584	km	$ 1,816,001	$ 1,338,522	$ 1,206,661		10/28/00***	90%	43%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(77)53			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.&	PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033	km		$ 1,928,960	$ 1,673,064	$ 1,016,979		04/30/01***	61%	17%
NH 24-1(49)0			MT MAT'LS, INC.(DBA)LS JENSEN					11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER						03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5								05/15/00***		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	20.100	km		$ 1,271,951	$ 1,249,585	$ 207,544			17%	45%
NH 1-2(95)135			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER						01/03/00	PHONE NO: 755-8566	
STPP 33-1(30)30								09/17/00***		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER								
STPP 52-1(16)4										
6 KM NE OF JUNCTION US 93-N		SEAL & COVER								
STPP 83-2(9)78										
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER								
CONTRACT TOTAL	90.747	km		$ 1,843,477	$ 1,664,141	$ 865,070			52%	37%
STPHS 52-1(19)0			ALPINE CONSTRUCTION, INC.					11/16/99	F.P.M. CHRISINGER,KENNETH L	
MT 35 - SIGNING		SIGNING,STRIPING,GUARDRAIL						03/27/00	PHONE NO: 755-8566	
	53.400	km		$ 385,832	$ 349,326	$ 411,180		06/05/00	100%	16%
CM 6799(19)			PAVLIK ELECTRIC CO, INC					11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS						04/10/00	PHONE NO: 755-8559	
CM 6799(20)								08/29/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S								
CONTRACT TOTAL	0.000	km		$ 437,695	$ 402,625	$ 273,487			68%	31%
NH-STPE 7-2(25)78 F			JTL GROUP, INC.-MISSOULA					11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE						02/14/00	PHONE NO: 273-7190	
	8.995	mi		$ 7,551,043	$ 7,022,657	$ 2,432,195		10/30/02***	35%	14%
NH 5-2(72)60			MONTANA LINES, INC					02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK						/ /	PHONE NO: 755-8566	
	0.000	km		$ 401,225	$ 224,047	$ 2,240		11/09/00***	1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.			02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 909,222		03/13/02***	38%	25%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 307,608		11/20/01***	4%	8%
NH-IM-STPP-STPX 0002(489)				MARK RITE LINES OF MONT., INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
2000-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/01/00	PHONE NO: 523-5864	
	283.200	km	$ 855,695	$ 648,972	$ 244,305		02/14/01***	38%	52%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)							10/24/00***		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR							
STPHS 269-1(24)15									
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS							
CONTRACT TOTAL	0.000	km	$ 139,661	$ 135,053	$ 39,569			29%	33%
SFCN 1-2(94)120				A-1 PAVING, INC			04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER					05/09/00	PHONE NO: 752-0531	
SFCN 1-2(97)91							01/04/01***		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER							
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1									
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER							
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953	km	$ 1,503,609	$ 1,248,556	$ 257,161			21%	11%
STPS 263-1(19)0				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER					/ /	PHONE NO: 523-5877	
STPS 269-1(25)0							08/07/00***		
HAMILTON-CORVALLIS		SEAL & COVER							
STPS 533-1(5)0									
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	13.176	km	$ 188,474	$ 173,738	$ 1,741			1%	50%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					/ /	PHONE NO: -	
	0.000 km		$ 218,074	$ 300,275	$ 0		01/28/01***	0%	0%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT					/ /	PHONE NO: 755-8559	
STPP 1-2(93)121							11/19/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.							
CONTRACT TOTAL	1.480 mi		$ 3,180,396	$ 3,266,694	$ 0			0%	0%
MISSOULA DISTRICT TOTALS			$ 76,339,762	$ 75,006,352	$ 53,704,188			67%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)			HOLLOW CONTRACTING				APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407 km			$ 1,556,479	$ 1,319,159	$ 1,421,152		04/21/00	100%	101%
STPP 29-1(27)34			A.M. WELLES, INC.				APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					12/15/99	09/28/98	PHONE NO: 684-5609	
	8.733 km			$ 5,419,975	$ 4,970,738	$ 4,913,095		06/28/01***	99%	84%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.				APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1								10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	27.845 km			$ 5,019,324	$ 4,837,049	$ 4,644,840			96%	89%
STPHS 0002(257)			MARONICK CONST. LLC				APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km			$ 331,626	$ 289,632	$ 258,020		05/15/00***	89%	104%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 285-4943	
NH-STPHS 11-1(27)53							PEND	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.					05/08/00			
CONTRACT TOTAL	17.439 km			$ 9,627,070	$ 9,793,421	$ 9,176,111			93%	101%
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347 km			$ 6,331,183	$ 5,379,297	$ 4,609,758		07/11/01***	86%	66%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.					05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING						05/24/99	PHONE NO: 494-5823	
	7.837 mi			$ 3,161,119	$ 2,832,172	$ 2,399,801		07/20/01***	85%	52%
STPU 0299(8)			JIM GILMAN EXCAVATING INC.				APPR	05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER					12/28/99	06/21/99	PHONE NO: 782-9327	
	0.571 km			$ 818,095	$ 718,102	$ 678,208		07/31/00***	94%	99%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/00
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 9016(29)			WILLIAMS CONSTRUCTION					05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION						07/12/99	PHONE NO: 222-8110	
	0.047 km			$ 172,525	$ 111,510	$ 107,422		05/15/00***	96%	164%
STPP 49-2(7)16			MT MAT'LS, INC.(DBA)LS JENSEN					05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER						07/12/99	PHONE NO: 682-7821	
	18.385 mi			$ 1,445,172	$ 1,252,963	$ 1,128,673		07/25/00***	90%	89%
BR 205-1(22)3			HALL CONSTRUCTION SERVICES				APPR	06/29/99	F.P.M. SACKS,RAY	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.					12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km			$ 298,201	$ 228,937	$ 236,399		05/15/00***	98%	103%
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC					06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.						08/04/99	PHONE NO: 457-0526	
	0.200 km			$ 130,290	$ 132,916	$ 120,587		05/15/00***	91%	117%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						08/30/99	PHONE NO: 285-4943	
	0.000 mi			$ 200,056	$ 237,171	$ 235,468		08/07/00***	99%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC					08/04/99	F.P.M. SACKS,RAY	
NO. 19TH AVE. REST AREA - BOZE		REST AREA						08/26/99	PHONE NO: 287-3868	
	0.000 km			$ 1,192,505	$ 1,097,811	$ 814,816		12/19/00***	74%	47%
BR 9001(20)			TAMIETTI CONST. CO., INC.					10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES						11/09/99	PHONE NO: 494-9635	
BR 9029(9)								09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE								
CONTRACT TOTAL	1.200 km			$ 1,620,651	$ 1,322,400	$ 1,148,363			87%	16%
STPS 276-1(3)1			JIM GILMAN EXCAVATING INC.					10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING						11/08/99	PHONE NO: 782-9327	
	3.670 km			$ 1,527,711	$ 1,426,028	$ 970,425		06/18/01***	68%	23%
STPP 13-1(33)36			A.M. WELLES, INC.					10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE						11/15/99	PHONE NO: 682-7821	
	18.300 km			$ 5,735,355	$ 5,713,401	$ 2,518,460		09/01/02***	44%	10%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50							02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 915,896			28%	23%
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 684-5609	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 3,658,291		01/14/02***	60%	20%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 285-4943	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 684,939		03/18/01***	37%	19%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					01/31/00	PHONE NO: 285-4943	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 1,624,351			62%	19%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					02/22/00	PHONE NO: 782-7443	
	0.222	km	$ 676,571	$ 624,361	$ 225,725		08/27/00***	36%	13%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238	mi	$ 4,402,959	$ 4,202,581	$ 1,253,359		08/30/01***	30%	16%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.			12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					03/21/00	PHONE NO: 782-9327	
	1.176	km	$ 799,375	$ 708,178	$ 141,063		09/17/00***	20%	9%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC			12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758	km	$ 5,505,510	$ 5,321,021	$ 2,932,916			55%	18%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957	km	$ 2,818,759	$ 2,381,609	$ 1,478,087		01/06/02***	62%	24%
STPHS 0002(386)				POTEET CONSTRUCTION INC			02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS					/ /	PHONE NO: 782-7443	
	117.100	km	$ 72,736	$ 62,115	$ 622		10/21/00***	1%	0%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563	km	$ 486,371	$ 461,213	$ 157,518		01/14/01***	34%	30%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.			02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION					04/03/00	PHONE NO: 494-5823	
	15.547	km	$ 4,967,086	$ 4,655,180	$ 666,738		10/20/01***	14%	30%
STPHS 25(19)				OMO CONSTRUCTION INC			02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING					03/29/00	PHONE NO: 457-0526	
	0.000	km	$ 10,166	$ 11,890	$ 11,751		05/02/00	100%	50%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE			03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING					04/03/00	PHONE NO: 782-7443	
	16.315	km	$ 3,003,413	$ 2,693,265	$ 891,395		08/19/02***	33%	17%
STPP-IM-NH 0002(490)				ARROW STRIPING AND MFG., INC.			03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/25/00	PHONE NO: 586-5074	
	283.200	km	$ 545,421	$ 348,073	$ 15,518		02/11/01***	4%	20%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230	km	$ 1,268,067	$ 1,234,691	$ 12,348		09/15/01***	1%	0%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.			04/11/00	F.P.M. SACKS,RAY	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER					05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257							03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-1(32)75									
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	36.120 mi		$ 6,698,864	$ 7,084,784	$ 394,938			6%	5%
BUTTE DISTRICT TOTALS			$ 90,460,275	$ 85,246,601	$ 50,447,052			59%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.		APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				12/07/99	08/05/98	PHONE NO: 455-8323	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,730,783		05/09/01***	98%	109%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. BECKDEDAHL MARK	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	km	$ 7,085,715	$ 6,645,093	$ 6,514,030		05/27/01***	98%	94%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 888,765		05/15/00***	81%	117%
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,678,165		08/13/01***	98%	88%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	13.799	mi	$ 5,699,228	$ 4,604,687	$ 4,537,151		01/21/00	100%	73%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 8,606,363		11/20/01***	89%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 5,110,281			90%	103%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 2,901,341		08/27/01***	78%	70%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.		APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PRIME CONTRACTOR / MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-7(28)424						APPR	07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 1,195,552			94%	88%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 2,007,135		06/03/00	100%	83%
NH 1-6(20)379				A-1 PAVING, INC			06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 4,342,618			76%	50%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		PEND	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				05/09/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 2,618,924		07/25/01***	89%	56%
STPHS 60-1(10)28				HARDRIVES ASPHALT COMPANY, INC			02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER					05/09/00	PHONE NO: 738-4505	
	0.330 km		$ 45,104	$ 63,500	$ 1,735		11/05/00***	3%	53%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.			03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					06/02/00	PHONE NO: 278-7078	
	331.680 km		$ 574,816	$ 448,846	$ 4,489		02/22/01***	1%	42%
SFCN 1-2(96)184				A-1 PAVING, INC			04/11/00	F.P.M. BECKDEDAHL MARK	
JAVA-SUMMIT		CRACK SEALING,SEAL & COVER					05/30/00	PHONE NO: 873-8624	
SFCN 1-3(39)198							12/18/00***		
MARIAS PASS-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	30.276 km		$ 816,790	$ 748,662	$ 0			0%	17%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411 km		$ 1,604,193	$ 1,582,676	$ 0			0%	11%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)				FRANZ CONSTRUCTION, INC		APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426	km	$ 939,680	$ 1,051,435	$ 1,011,611		05/15/00***	96%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.		PEND	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING				05/09/00	03/23/99	PHONE NO: 787-5701	
	7.500	mi	$ 3,085,239	$ 3,340,582	$ 3,342,098		06/05/01***	98%	106%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				12/27/99	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108	mi	$ 10,229,983	$ 9,921,985	$ 9,991,243			98%	62%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.		APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50						APPR	02/28/01***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				03/22/00			
CONTRACT TOTAL	1.478	km	$ 3,132,525	$ 4,249,957	$ 4,800,101			98%	90%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. MARK KUROKAWA	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 653-1574	
	0.425	km	$ 1,024,386	$ 886,500	$ 861,557		04/29/00	100%	93%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0						PEND	05/15/00***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER				05/09/00			
RTS 248-4(3)18						PEND			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER				05/09/00			
RTS 363-1(3)2						PEND			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER				05/09/00			
CONTRACT TOTAL	26.580	km	$ 1,104,155	$ 1,280,179	$ 1,131,560			88%	100%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.		APPR	02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE				12/28/99	03/22/99	PHONE NO: 748-3175	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 4,043,203		06/21/01***	98%	99%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 2,684,485		07/28/00***	86%	77%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 3,833,897		03/07/02***	68%	60%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				12/15/99	05/28/99	PHONE NO: 748-3175	
RTS 447-1(13)46							05/15/00***		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,873,868			90%	81%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA		APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 8,646,135			95%	62%
BR 511-1(3)4				L. SCANLAN CONTRACTOR		PEND	05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF				05/09/00	08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 389,143		05/15/00***	98%	97%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER				11/30/99	07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 2,331,364		06/07/00	100%	119%
IM 94-3(49)78				PRINCE, INC			05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 436-2704	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 2,768,588			92%	112%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 27-1(4)3			21 CONST. CO.				APPR	06/29/99	F.P.M. FRETTE, KURT	
NORTH OF EKALAKA		SLOPE FLATTENING					12/15/99	07/22/99	PHONE NO: 233-3612	
	0.000	mi		$ 1,746,512	$ 985,907	$ 1,007,632		05/10/00	100%	87%
SMP 4299(00)			EMPIRE SAND AND GRAVEL CO.,INC					06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE						10/14/99	PHONE NO: 748-3175	
	0.000	mi		$ 228,060	$ 312,765	$ 269,827		08/07/00***	86%	06/30/00
SMP 4399(00)			MALTA READY MIX, INC.					06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE						09/17/99	PHONE NO: 228-9478	
	0.000	km		$ 303,830	$ 274,060	$ 145,101		08/07/00***	53%	06/30/00
BR 61-4(18)157			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. MARK KUROKAWA	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES						10/04/99	PHONE NO: 653-1574	
	0.260	km		$ 583,218	$ 577,230	$ 482,308		06/10/00***	84%	50%
PLH-STPS 323-1(10)22			PRINCE, INC					09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER						03/29/00	PHONE NO: 233-3612	
	5.169	km		$ 1,355,029	$ 1,768,761	$ 749,241		04/19/01***	42%	43%
STPP-STPHS 2-1(24)1			CENTURY COMPANIES, INC.					10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING						11/02/99	PHONE NO: 233-3628	
	2.595	km		$ 937,863	$ 976,727	$ 798,485		11/09/00***	82%	45%
BR 363-1(4)1			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE						10/25/99	PHONE NO: 653-1574	
	1.140	km		$ 1,622,131	$ 1,419,851	$ 951,777		12/24/00***	67%	16%
BR 9053(18)			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. MARK KUROKAWA	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE						04/03/00	PHONE NO: 653-1574	
	0.480	km		$ 362,967	$ 365,630	$ 98,151		08/08/00***	27%	30%
BR 277-1(6)29			COP CONSTRUCTION CO.					10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE						03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31								08/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE								
CONTRACT TOTAL	1.074	km		$ 930,147	$ 817,817	$ 308,060			38%	21%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-10(45)590				PRINCE, INC			11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER					04/04/00	PHONE NO: 765-1259	
STPP 25-2(7)47							10/20/00***		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER							
STPP 32-1(10)0									
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	55.174 km		$ 2,975,139	$ 2,582,575	$ 238,890			9%	36%
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17							09/28/00***		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	19.099 km		$ 1,552,322	$ 1,570,313	$ 357,308			23%	27%
NH 23-1(22)2				PRINCE, INC			03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER					04/12/00	PHONE NO: 233-3612	
NH 23-1(23)28							04/30/01***		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER							
NH 57-5(22)166									
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	47.960 km		$ 3,283,021	$ 2,855,883	$ 1,355,745			47%	27%
STPS 528-1(1)0				PRINCE, INC			04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE					/ /	PHONE NO: 765-1259	
	23.970 mi		$ 1,306,995	$ 1,264,433	$ 0		07/07/01***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 66,191,610	$ 65,915,073	$ 54,471,379			81%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981 km		$ 5,945,331	$ 5,478,423	$ 5,744,651		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000 mi		$ 2,983,689	$ 2,633,050	$ 2,672,278		05/15/00***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU	RF. & SEAL & COVER				08/10/98	PHONE NO: 657-0269	
	4.154 km		$ 14,524,331	$ 15,444,134	$ 13,734,047		10/06/01***	89%	68%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. FAVERO CRAIG	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU	MBLE STRIPS				09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453						APPR	05/15/00***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV	ER & RUMBLE STRIPS			12/28/99			
CONTRACT TOTAL	17.143 km		$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR	F,SEAL & COVER				10/21/98	PHONE NO: 657-0271	
	12.754 km		$ 4,641,922	$ 4,713,098	$ 4,482,524		04/11/01***	95%	89%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN	T MIX SURFACING & SEAL & COVER				02/22/99	PHONE NO: 323-3021	
	19.333 km		$ 11,563,965	$ 9,648,986	$ 5,740,214		01/23/02***	59%	65%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS			12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL,	& COVER,2 NEW BRIDGE & 8				03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL &	COVER,PCCP,MCS BLDG & SCALE						
CONTRACT TOTAL	19.734 km		$ 10,173,185	$ 9,101,273	$ 8,953,987			95%	58%
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. FAVERO CRAIG	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							05/15/00***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259 km		$ 967,359	$ 910,925	$ 731,835			80%	93%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419 km		$ 1,144,043	$ 1,146,007	$ 1,110,868		06/19/00***	97%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.			04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188 km		$ 7,956,805	$ 6,897,684	$ 5,657,178		02/28/02***	82%	62%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763 km		$ 2,894,577	$ 2,453,107	$ 2,973,189		12/24/00***	98%	88%
IM 0002(420)				QUALITY CONCRETE COMPANY		APPR	05/04/99	F.P.M. NELSON, ROD	
D5-BRIDGE DECK SKID RESISTANCE		BRIDGE DECK REPAIR & JOINT REP AIR				12/15/99	07/01/99	PHONE NO: 657-0264	
	0.128 km		$ 648,815	$ 499,130	$ 581,007		01/03/00	100%	99%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-8732	
	5.406 km		$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617 km		$ 3,480,454	$ 4,188,307	$ 2,800,827			67%	62%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION			08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					09/22/99	PHONE NO: 323-3699	
	1.406 km		$ 942,490	$ 918,161	$ 809,666		09/14/00***	88%	61%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 0002(373)			SIERRA ROCK AND DIRT, INC.					08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP						09/23/99	PHONE NO: 323-3021	
	0.000	km		$ 217,567	$ 183,166	$ 202,480		04/06/00	100%	8%
BR 9048(15)			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250	km		$ 1,702,017	$ 1,570,037	$ 1,016,720		10/01/00***	65%	43%
ER 80-3(5)58			RIVERSIDE CONTRACTING, INC.					08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR						09/08/99	PHONE NO: 538-8732	
	0.359	km		$ 393,739	$ 397,397	$ 381,158		05/23/00***	96%	81%
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.					09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER						11/16/99	PHONE NO: 657-0267	
	19.913	km		$ 9,237,472	$ 7,818,266	$ 1,611,556		02/11/02***	21%	13%
RTS 532-1(2)10			JTL GROUP, INC.-BILLINGS					10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER						04/17/00	PHONE NO: 657-0269	
	3.280	km		$ 192,599	$ 182,483	$ 123,553		05/15/00***	68%	23%
STPHS 0002(78)			ACE ELECTRIC INC					10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST						11/23/99	PHONE NO: 657-0271	
	0.000	km		$ 360,225	$ 328,622	$ 110,280		08/17/00***	34%	29%
BR 478-1(4)2			COP CONSTRUCTION CO.					10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE						11/01/99	PHONE NO: 657-0273	
	0.375	km		$ 295,937	$ 326,326	$ 284,448		08/06/00***	87%	6%
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. BROWN GERRY	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS						04/11/00	PHONE NO: 323-3699	
	0.850	km		$ 450,885	$ 408,006	$ 177,316		10/01/00***	43%	67%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						03/06/00	PHONE NO: 657-0271	
	1.351	km		$ 634,382	$ 579,413	$ 259,992		09/12/00***	45%	58%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9014(17)			SLETTEN CONSTRUCTION CO				11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES					01/10/00	PHONE NO: 538-8732	
	0.448 mi		$ 1,272,426	$ 1,092,154	$ 699,992		10/24/00***	64%	17%
STPS-FH 298-1(5)1			WICKENS CONSTRUCTION, INC.				12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER					03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)1							08/06/01***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	4.075 km		$ 2,301,562	$ 2,270,872	$ 906,296			40%	18%
IM 0002(391)			OMO CONSTRUCTION INC				03/16/00	F.P.M. BERGEN, PERRY	
D5 - INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE MEDIAN RA IL					04/17/00	PHONE NO: 322-5870	
	0.000 km		$ 205,193	$ 194,963	$ 85,259		05/11/00	100%	33%
NH 57-2(19)22 F			PRINCE, INC				03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					/ /	PHONE NO: 538-8732	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430 km		$ 6,291,708	$ 4,617,268	$ 46,174			1%	14%
BR 9048(11)			EDWARD T COPPS CONST.				03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663 km		$ 1,183,040	$ 823,782	$ 203,036		02/06/01***	25%	0%
IMSTPPNHSTPXSTPS 0002(493)			ARROW STRIPING AND MFG., INC.				03/16/00	F.P.M. BROWN GERRY	
2000-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/09/00	PHONE NO: 323-3699	
	450.100 km		$ 731,689	$ 487,156	$ 255,311		05/06/01***	52%	35%
STPU 1025(6)			STAR SERVICE INC.				04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS					06/06/00	PHONE NO: 657-0264	
	0.000 km		$ 228,683	$ 173,675	$ 0		04/26/01***	0%	9%
NH 57-3(28)122			CENTURY COMPANIES, INC.				05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					/ /	PHONE NO: 538-8732	
NH 57-3(29)88							02/22/01***		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
NH 61-3(15)67									
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	56.040 km		$ 2,572,662	$ 2,535,897	$ 25,360			1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCI 90-8(144)409				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					/ /	PHONE NO: 322-5870	
	28.445	km	$ 3,013,603	$ 2,496,764	$ 24,967		02/09/02***	1%	0%
IM 90-9(88)532				MARVIN A. REHBEIN			05/02/00	F.P.M. FAVERO CRAIG	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER					/ /	PHONE NO: 657-0267	
	18.800	mi	$ 2,034,562	$ 2,548,463	$ 25,486		11/27/01***	1%	0%
BILLINGS DISTRICT TOTALS			$104,952,590	$ 96,462,925	$ 65,694,591			67%	
TOTALS FOR ALL PROJECTS:			$396,893,871	$381,466,276	$273,454,542			70%	

STATE DOCUMENTS COLLECTION

JUN 16 2000

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

625.704
H3cr
June 30, 2000

STATE DOCUMENTS COLLECTION

AUG 1 6 2000

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 0016 2422 3

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** MISSOULA DISTRICT ***

DATE:07/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				APPR	10/12/95	F.P.M. HEMBREE, TAMI	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi			$ 9,983,036	$ 9,756,496	$ 10,585,888		02/09/00	100%	101%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION				APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639 km			$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
NH-STPHS 6799(18)			MONTANA LINES, INC					08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS						09/14/98	PHONE NO: 755-8557	
	0.000 km			$ 376,379	$ 388,006	$ 392,504		06/05/00	100%	94%
BH 1-1(61)12			MORGEN & OSWOOD CONST. CO.,INC					10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.						03/23/99	PHONE NO: 751-2040	
	0.359 km			$ 1,426,745	$ 1,957,096	$ 1,831,459		07/15/00***	94%	87%
RTF 0002(381)			QUALITY CONCRETE COMPANY					12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE						06/23/99	PHONE NO: 755-8566	
	0.000 km			$ 284,515	$ 244,291	$ 180,029		05/26/00	100%	93%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.					12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.						03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1								07/15/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES								
STPP 33-1(24)0										
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS								
CONTRACT TOTAL	0.544 km			$ 3,515,447	$ 3,348,840	$ 2,842,600			85%	58%
STPP 19-2(15)48			SCHELLINGER CONST CO.,INC.				APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE					11/30/99	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39							APPR	05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER					11/30/99			
CONTRACT TOTAL	23.909 km			$ 9,044,779	$ 7,749,401	$ 8,292,405			96%	72%
NH 7-1(70)0			JOHN BIELBY CONSTRUCTION					06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING						07/19/99	PHONE NO: 273-7190	
	0.000 km			$ 1,095,659	$ 940,332	$ 416,955		08/27/00***	44%	76%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.				06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 4,147,249			98%	61%
IM 90-2(98)94			RIVERSIDE CONTRACTING, INC.				06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							07/15/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,669,620			94%	70%
SMP 1599(00)			LHC, INC.				06/29/99	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSH,STOCKPILING					09/13/99	PHONE NO: 755-8566	
	0.000 mi		$ 606,625	$ 494,399	$ 494,254		05/22/00	100%	06/30/00
NH-STPHS 7-1(84)52			MONTANA LINES, INC				08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					05/09/00	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							07/15/00***		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000 km		$ 230,094	$ 231,366	$ 214,380			93%	87%
ER 1-1(59)5			DUARTE CONSTRUCTION, INC.				08/04/99	F.P.M. KALBERG, J. GARY	
SLIDE WEST OF TROY		EXCAVATION,PILE & TIMBER RETAI NING WALL					10/18/99	PHONE NO: 751-2040	
	0.800 km		$ 516,062	$ 547,235	$ 646,295		07/15/00***	98%	12/15/99
RTS 9031(11) U1			KEYSTONE CONCRETE CONSTRUCTION				08/04/99	F.P.M. HEMBREE, TAMI	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220 km		$ 373,408	$ 468,214	$ 479,274		05/03/00	100%	76%
ER 9041(22)			FRONTIER-WEST, L.L.C.				09/01/99	F.P.M. HEMBREE, TAMI	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584 km		$ 1,816,001	$ 1,338,522	$ 1,263,493		10/28/00***	94%	61%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** MISSOULA DISTRICT ***

DATE:07/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(77)53			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.&	PRESTRESSED CONCRETE BRIDGE				11/29/99	PHONE NO: 751-2040	
	1.033	km	$ 1,928,960	$ 1,673,064	$ 1,128,170		04/30/01***	67%	31%
NH 24-1(49)0			MT MAT'LS, INC.(DBA)LS JENSEN				11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5							07/15/00***		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100	km	$ 1,271,951	$ 1,249,585	$ 207,544			17%	78%
NH 1-2(95)135			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					01/03/00	PHONE NO: 755-8566	
STPP 33-1(30)30							09/17/00***		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747	km	$ 1,843,477	$ 1,664,141	$ 866,316			52%	50%
STPHS 52-1(19)0			ALPINE CONSTRUCTION, INC.				11/16/99	F.P.M. CHRISINGER,KENNETH L	
MT 35 - SIGNING		SIGNING,STRIPING,GUARDRAIL					03/27/00	PHONE NO: 755-8566	
	53.400	km	$ 385,832	$ 349,326	$ 432,676		06/05/00	100%	16%
CM 6799(19)			PAVLIK ELECTRIC CO, INC				11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS					04/10/00	PHONE NO: 755-8559	
CM 6799(20)							08/29/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S							
CONTRACT TOTAL	0.000	km	$ 437,695	$ 402,625	$ 307,007			76%	58%
NH-STPE 7-2(25)78 F			JTL GROUP, INC.-MISSOULA				11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995	mi	$ 7,551,043	$ 7,022,657	$ 3,302,531		10/30/02***	47%	27%
NH 5-2(72)60			MONTANA LINES, INC				02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK					/ /	PHONE NO: 755-8566	
	0.000	km	$ 401,225	$ 224,047	$ 2,240		11/09/00***	1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPE 7-1(74)76 F			SCHELLINGER CONST CO.,INC.				02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 1,396,052		03/13/02***	58%	46%
CM-BR 8107(12)			BODELL CONSTRUCTION COMPANY				02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 658,798		11/20/01***	9%	14%
NH-IM-STPP-STPX 0002(489)			MARK RITE LINES OF MONT., INC.				03/16/00	F.P.M. JOHNSON, ROBERT L.	
2000-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/01/00	PHONE NO: 523-5864	
	283.200	km	$ 855,695	$ 648,972	$ 407,617		02/14/01***	63%	91%
STPHS 0002(384)			ALPINE CONSTRUCTION, INC.				03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)							10/24/00***		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR							
STPHS 269-1(24)15									
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS							
CONTRACT TOTAL	0.000	km	$ 139,661	$ 135,053	$ 39,569			29%	33%
SFCN 1-2(94)120			A-1 PAVING, INC				04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER					05/09/00	PHONE NO: 752-0531	
SFCN 1-2(97)91							01/04/01***		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER							
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1									
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER							
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953	km	$ 1,503,609	$ 1,248,556	$ 291,402			23%	33%
STPS 263-1(19)0			MT MAT'LS, INC.(DBA)LS JENSEN				04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER					06/27/00	PHONE NO: 523-5877	
STPS 269-1(25)0							07/15/00***		
HAMILTON-CORVALLIS		SEAL & COVER							
STPS 533-1(5)0									
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	13.176	km	$ 188,474	$ 173,738	$ 1,741			1%	65%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** MISSOULA DISTRICT ***

DATE:07/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(135)0			MONTANA LINES, INC					05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS						/ /	PHONE NO: -	
	0.000 km			$ 218,074	$ 300,275	$ 0		07/28/00***	0%	0%
CM-NH 5-3(51)112 F			RIVERSIDE CONTRACTING, INC.					05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT						/ /	PHONE NO: 755-8559	
STPP 1-2(93)121								12/31/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.								
CONTRACT TOTAL	1.480 km			$ 3,180,396	$ 3,266,694	$ 119,981			4%	0%
NH 5-3(73)106 F			SCHELLINGER CONST CO.,INC.					06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.						06/23/00	PHONE NO: 755-8557	
	4.700 km			$ 6,431,312	$ 4,840,001	$ 49,900		07/26/03***	1%	0%
STPHS 317-1(4)1			SETTLE SERVICES					06/12/00	F.P.M. HANCOCK, DALE	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING						/ /	PHONE NO: 755-8559	
	0.748 km			$ 560,807	$ 444,294	$ 3,404		09/08/00***	1%	0%
BH 9041(21)			FRONTIER-WEST, L.L.C.					07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES						/ /	PHONE NO: 523-5856	
	0.168 km			$ 613,105	$ 512,220	$ 0		08/03/01***	0%	0%
STPHS 0002(375)			MONTANA LINES, INC					07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING						/ /	PHONE NO: 755-8566	
	0.000 km			$ 72,957	$ 68,924	$ 0		10/13/00***	0%	0%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC					07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE						/ /	PHONE NO: 523-5877	
	2.636 mi			$ 1,172,856	$ 1,149,998	$ 0		06/22/01***	0%	0%
SMP 1599(01)			SCHELLINGER CONST CO.,INC.					07/06/00	F.P.M. VANMIL, MARTIN C.	
MISSOULA DISTRICT CRUSH & STOC								/ /	PHONE NO: 523-5823	
	0.000 mi			$ 373,450	$ 333,220	$ 0		11/01/00***	0%	11/01/00
SMP 4199(01)			JTL GROUP, INC.-MISSOULA					07/06/00	F.P.M. VANMIL, MARTIN C.	
MISSOULA DISTRICT CRUSH & STOC								/ /	PHONE NO: 523-5823	
	0.000 mi			$ 636,850	$ 448,325	$ 0		11/01/00***	0%	11/01/00

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** MISSOULA DISTRICT ***

DATE:07/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 4599(01)				SCHELLINGER CONST CO.,INC.			07/06/00	F.P.M. VANMIL, MARTIN C.	
MISSOULA DISTRICT CRUSH & STOC							/ /	PHONE NO: 523-5823	
	0.000	mi	$ 295,800	$ 252,873	$ 0		05/01/01***	0%	05/01/01
MISSOULA DISTRICT TOTALS			$ 86,496,898	$ 83,056,207	$ 57,810,037			65%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)			HOLLOW CONTRACTING				APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407 km			$ 1,556,479	$ 1,319,159	$ 1,421,152		04/21/00	100%	101%
STPP 29-1(27)34			A.M. WELLES, INC.				APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					12/15/99	09/28/98	PHONE NO: 684-5609	
	8.733 km			$ 5,419,975	$ 4,970,738	$ 4,913,095		06/28/01***	99%	87%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.				APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1								10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	27.845 km			$ 5,019,324	$ 4,837,049	$ 4,644,840			96%	89%
STPHS 0002(257)			MARONICK CONST. LLC				APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km			$ 331,626	$ 289,632	$ 272,760		07/15/00***	94%	109%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 285-4943	
NH-STPHS 11-1(27)53							APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.					05/31/00			
CONTRACT TOTAL	17.439 km			$ 9,627,070	$ 9,793,421	$ 9,193,845			93%	113%
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347 km			$ 6,331,183	$ 5,379,297	$ 4,609,758		07/11/01***	86%	74%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.					05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING						05/24/99	PHONE NO: 494-5823	
	7.837 mi			$ 3,161,119	$ 2,832,172	$ 2,399,801		07/20/01***	85%	63%
STPU 0299(8)			JIM GILMAN EXCAVATING INC.				APPR	05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER					06/07/00	06/21/99	PHONE NO: 782-9327	
	0.571 km			$ 818,095	$ 718,102	$ 684,958		07/31/00***	95%	99%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** BUTTE DISTRICT ***

DATE:07/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 9016(29)			WILLIAMS CONSTRUCTION				05/04/99	F.P.M. GRAVAGE,DANIEL	
GALLATIN RIVER-WILLIAMS BRIDGE		BRIDGE REHABILITATION					07/12/99	PHONE NO: 222-8110	
	0.047 km		$ 172,525	$ 111,510	$ 107,422		07/15/00***	96%	164%
STPP 49-2(7)16			MT MAT'LS, INC.(DBA)LS JENSEN				05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 mi		$ 1,445,172	$ 1,252,963	$ 1,273,273		07/25/00***	98%	94%
BR 205-1(22)3			HALL CONSTRUCTION SERVICES			APPR	06/29/99	F.P.M. STARCEVICH JOHN R.	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km		$ 298,201	$ 228,937	$ 236,399		07/15/00***	98%	103%
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC				06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200 km		$ 130,290	$ 132,916	$ 120,587		07/15/00***	91%	120%
AR 9906(4)			SCOTT CONSTRUCTION, INC.				06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 285-4943	
	0.000 mi		$ 200,056	$ 237,171	$ 235,468		07/15/00***	99%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC				08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 814,816		12/19/00***	74%	62%
BR 9001(20)			TAMIETTI CONST. CO., INC.				10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200 km		$ 1,620,651	$ 1,322,400	$ 1,159,754			88%	32%
STPS 276-1(3)1			JIM GILMAN EXCAVATING INC.				10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					11/08/99	PHONE NO: 782-9327	
	3.670 km		$ 1,527,711	$ 1,426,028	$ 1,067,151		06/18/01***	75%	41%
STPP 13-1(33)36			A.M. WELLES, INC.				10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					11/15/99	PHONE NO: 682-7821	
	18.300 km		$ 5,735,355	$ 5,713,401	$ 3,070,013		09/01/02***	54%	18%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-2(38)41			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER						04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50								02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER								
CONTRACT TOTAL	15.490	km		$ 3,431,633	$ 3,243,283	$ 1,402,688			43%	41%
IM 15-1(90)38			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING						02/27/00	PHONE NO: 684-5609	
	40.957	km		$ 5,845,210	$ 6,078,235	$ 5,086,978		01/14/02***	84%	36%
BR 13-2(2)83			MORGEN & OSWOOD CONST. CO.,INC					11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE						12/21/99	PHONE NO: 285-4943	
	0.600	km		$ 2,712,516	$ 1,848,513	$ 738,558		03/18/01***	40%	34%
NH 8-4(23)77 F			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER						01/31/00	PHONE NO: 285-4943	
STPE 8-4(24)76								07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH								
CONTRACT TOTAL	3.047	km		$ 2,628,286	$ 2,624,903	$ 2,007,407			76%	34%
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE						02/22/00	PHONE NO: 782-7443	
	0.222	km		$ 676,571	$ 624,361	$ 233,838		08/27/00***	37%	29%
BR-STPP 13-1(29)47			COP CONSTRUCTION CO.					11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES						02/01/00	PHONE NO: 682-7821	
	2.238	mi		$ 4,402,959	$ 4,202,581	$ 1,561,161		08/30/01***	37%	27%
STPP 29-4(22)89			JIM GILMAN EXCAVATING INC.					12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS						03/21/00	PHONE NO: 782-9327	
	1.176	km		$ 799,375	$ 708,178	$ 141,063		09/17/00***	20%	19%
IM 15-2(71)93			EMPIRE SAND AND GRAVEL CO.,INC					12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING						01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194								08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING								
CONTRACT TOTAL	34.758	km		$ 5,505,510	$ 5,321,021	$ 3,128,883			59%	32%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** BUTTE DISTRICT ***

DATE:07/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957	km	$ 2,818,759	$ 2,381,609	$ 1,534,855		01/06/02***	64%	42%
STPHS 0002(386)				POTEET CONSTRUCTION INC			02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS					06/05/00	PHONE NO: 782-7443	
	117.100	km	$ 72,736	$ 62,115	$ 44,801		10/21/00***	72%	44%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRESSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563	km	$ 486,371	$ 461,213	$ 308,746		01/14/01***	67%	53%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.			02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SEAL & COVER,G'RAIL & EROSION					04/03/00	PHONE NO: 494-5823	
	15.547	km	$ 4,967,086	$ 4,655,180	$ 1,653,437		10/20/01***	36%	53%
STPHS 25(19)				OMO CONSTRUCTION INC			02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING					03/29/00	PHONE NO: 457-0526	
	0.000	km	$ 10,166	$ 11,890	$ 11,751		05/02/00	100%	50%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE			03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING					04/03/00	PHONE NO: 782-7443	
	16.315	km	$ 3,003,413	$ 2,693,265	$ 1,244,254		08/19/02***	46%	32%
STPP-IM-NH 0002(490)				ARROW STRIPING AND MFG., INC.			03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/25/00	PHONE NO: 586-5074	
	283.200	km	$ 545,421	$ 348,073	$ 15,518		02/11/01***	4%	50%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230	km	$ 1,268,067	$ 1,234,691	$ 175,100		09/15/01***	14%	19%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.			04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER					05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257							03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-1(32)75									
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 1,407,798			20%	24%
SF 1(37)				EDWARD T COPPS CONST.			06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE					06/26/00	PHONE NO: 494-9635	
	0.120 km		$ 210,496	$ 196,543	$ 4,102		11/03/00***	2%	0%
STPHS 282-1(2)0				OMO CONSTRUCTION INC			06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					/ /	PHONE NO: 495-1506	
	0.000 km		$ 75,225	$ 70,607	$ 0		09/08/00***	0%	0%
BR 9001(35)				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					/ /	PHONE NO: 494-9635	
	0.420 km		$ 1,245,086	$ 977,392	$ 9,774		06/29/01***	1%	0%
STPP 59-2(9)49				S K CONSTRUCTION, INC.			07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER					/ /	PHONE NO: 586-5074	
	12.576 mi		$ 4,464,227	$ 4,171,267	$ 0		04/19/02***	0%	0%
SMP 0199(01)				COLEMAN CONSTRUCTION			07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI							/ /	PHONE NO: 494-5823	
	0.000 mi		$ 304,775	$ 282,103	$ 0		11/01/00***	0%	11/01/00
SMP 0499(01)				MARONICK CONST. LLC			07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI							/ /	PHONE NO: 494-5823	
	0.000 mi		$ 374,300	$ 272,107	$ 0		11/01/00***	0%	11/01/00
SMP 3499(01)				JTL GROUP, INC.-BELGRADE			07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI							/ /	PHONE NO: 494-5823	
	0.000 mi		$ 557,850	$ 500,000	$ 0		11/01/00***	0%	11/01/00
BUTTE DISTRICT TOTALS			$ 97,692,234	$ 91,716,619	$ 56,935,803			62%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.		APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				12/07/99	08/05/98	PHONE NO: 455-8323	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,730,783		05/09/01***	98%	100%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. BECKDEDAHL MARK	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	km	$ 7,085,715	$ 6,645,093	$ 6,633,197		05/27/01***	99%	96%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 888,765		07/15/00***	81%	117%
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,743,227		08/13/01***	98%	93%
STPP 3-3(8)75				NORTH PACIFIC ROAD BLDERS,INC.			12/16/98	F.P.M. WICKMAN, TERRY	
DUPUYER-NORTH		GR,AGG SURF,PL MIX SURF.& SEAL & COVER					01/11/99	PHONE NO: 278-7931	
	13.799	mi	$ 5,699,228	$ 4,604,687	$ 4,537,151		01/21/00	100%	73%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 9,506,566		11/20/01***	99%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 5,564,765			98%	108%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 3,202,984		08/27/01***	87%	81%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.		APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-7(28)424						APPR	07/08/00***		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 1,269,282			98%	93%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 2,007,135		06/03/00	100%	83%
NH 1-6(20)379				A-1 PAVING, INC			06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 4,699,703			83%	60%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				06/07/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 2,949,461		07/25/01***	98%	67%
STPHS 60-1(10)28				HARDRIVES ASPHALT COMPANY, INC			02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER					05/09/00	PHONE NO: 738-4505	
	0.330 km		$ 45,104	$ 63,500	$ 58,847		06/22/00	100%	53%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.			03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					06/02/00	PHONE NO: 278-7078	
	331.680 km		$ 574,816	$ 448,846	$ 163,480		02/22/01***	36%	72%
SFCN 1-2(96)184				A-1 PAVING, INC			04/11/00	F.P.M. BECKDEDAHL MARK	
JAVA-SUMMIT		CRACK SEALING,SEAL & COVER					05/30/00	PHONE NO: 873-8624	
SFCN 1-3(39)198							12/18/00***		
MARIAS PASS-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	30.276 km		$ 816,790	$ 748,662	$ 512,864			69%	43%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411 km		$ 1,604,193	$ 1,582,676	$ 148,840			9%	34%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** GREAT FALLS DISTRICT ***

DATE:07/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCN 24-4(16)127			RIVERSIDE CONTRACTING, INC.					05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 278-7078	
	17.160 km			$ 821,481	$ 801,973	$ 0		09/15/00***	0%	27%
SFCN 1-7(29)405			MARVIN A. REHBEIN					05/02/00	F.P.M. BERG, GARY	
CHINOOK - EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER						05/22/00	PHONE NO: 265-6821	
STPS 240-1(4)13								11/10/00***		
21 KM SOUTH OF US 2-SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER								
STPS 529-1(1)0										
CHINOOK - SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER,BRIDGE RAIL REVISION								
CONTRACT TOTAL	39.850 km			$ 2,330,392	$ 2,121,212	$ 0			0%	21%
BR 60-2(56)35			SLETTEN CONSTRUCTION CO					06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES						/ /	PHONE NO: 738-4505	
	0.140 km			$ 729,275	$ 541,582	$ 5,416		04/27/01***	1%	0%
STPP 3-1(15)18			MT MAT'LS, INC.(DBA)LS JENSEN					07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER						/ /	PHONE NO: 278-7078	
	15.448 mi			$ 1,629,262	$ 1,508,782	$ 0		11/08/01***	0%	0%
SMP 0399(01)			BLAHNIK CONSTRUCTION, INC.					07/06/00	F.P.M. GREGORY, DOUG	
GREAT FALLS DISTRICT CRUSH & S								/ /	PHONE NO: 454-5910	
	0.000 mi			$ 355,060	$ 394,060	$ 0		11/01/00***	0%	11/01/00
SMP 2599(01)			SCHELLINGER CONST CO.,INC.					07/06/00	F.P.M. GREGORY, DOUG	
GREAT FALLS DISTRICT CRUSH & S								/ /	PHONE NO: 454-5910	
	0.000 mi			$ 394,800	$ 387,727	$ 0		04/01/01***	0%	04/01/01
SMP 4099(01)			ECKART TRUCKING INC					07/06/00	F.P.M. GREGORY, DOUG	
GLENDIVE DISTRICT CRUSH & STOC								/ /	PHONE NO: 454-5910	
	0.000 mi			$ 374,900	$ 217,144	$ 0		11/08/00***	0%	05/01/01
GREAT FALLS DISTRICT TOTALS				$ 62,432,931	$ 61,884,618	$ 52,622,464			84%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)			FRANZ CONSTRUCTION, INC				APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km			$ 939,680	$ 1,051,435	$ 1,014,726		06/29/00	100%	99%
STPS 327-1(5)8			EDWARD H SCHWARTZ CONST., INC.				APPR	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					06/07/00	03/23/99	PHONE NO: 787-5701	
	7.500 mi			$ 3,085,239	$ 3,340,582	$ 3,386,572		06/19/00	100%	106%
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.				APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					12/27/99	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F								06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER								
STPE 57-6(6)279										
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT								
4199676										
BROCKWAY - WEST		PLANT MIX OVERLAY								
CONTRACT TOTAL	22.108 mi			$ 10,229,983	$ 9,921,985	$ 9,991,243			98%	68%
NH 62-2(11)37 F			CENTURY COMPANIES, INC.				APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50							APPR	06/29/00		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					03/22/00			
CONTRACT TOTAL	1.478 km			$ 3,132,525	$ 4,249,957	$ 4,890,011			100%	90%
ER 243-1(2)6			SLETTEN CONSTRUCTION CO					11/25/98	F.P.M. MARK KUROKAWA	
CREE CROSSING		GRADING & AGGREGATE SURFACING						01/11/99	PHONE NO: 653-1574	
	0.425 km			$ 1,024,386	$ 886,500	$ 861,557		04/29/00	100%	93%
RTS 204-1(1)0			CENTURY COMPANIES, INC.					12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER						05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							APPR	07/15/00***		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
RTS 248-4(3)18							APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
RTS 363-1(3)2							APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
CONTRACT TOTAL	26.580 km			$ 1,104,155	$ 1,280,179	$ 1,131,560			88%	101%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.		APPR	02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE				12/28/99	03/22/99	PHONE NO: 748-3175	
	7.325 km		$ 3,350,473	$ 3,899,590	$ 4,043,203		05/26/00	100%	99%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 3,052,065		07/28/00***	98%	89%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 4,351,281		03/07/02***	77%	70%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				12/15/99	05/28/99	PHONE NO: 748-3175	
RTS 447-1(13)46							06/13/00		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 1,873,868			100%	81%
NH 34-1(5)0 F				NORTH PACIFIC RD BLDRS-HELENA		APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 8,960,807			96%	69%
BR 511-1(3)4				L. SCANLAN CONTRACTOR		APPR	05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF				06/07/00	08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052	$ 399,028	$ 389,143		06/23/00	100%	97%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC		APPR	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER				11/30/99	07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664	$ 2,310,100	$ 2,331,364		06/07/00	100%	119%
IM 94-3(49)78				PRINCE, INC			05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 436-2704	
IM 94-3(51)94							12/22/00***		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519 mi		$ 3,200,916	$ 2,999,999	$ 2,768,588			92%	118%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** GLENDIVE DISTRICT ***

DATE:07/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 4299(00)			EMPIRE SAND AND GRAVEL CO.,INC					06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE						10/14/99	PHONE NO: 748-3175	
	0.000 mi			$ 228,060	$ 312,765	$ 287,174		06/19/00	100%	06/30/00
SMP 4399(00)			MALTA READY MIX, INC.					06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE						09/17/99	PHONE NO: 228-9478	
	0.000 km			$ 303,830	$ 274,060	$ 180,251		07/15/00***	66%	06/30/00
BR 61-4(18)157			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. MARK KUROKAWA	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES						10/04/99	PHONE NO: 653-1574	
	0.260 km			$ 583,218	$ 577,230	$ 482,308		07/15/00***	84%	74%
PLH-STPS 323-1(10)22			PRINCE, INC					09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER						03/29/00	PHONE NO: 233-3612	
	5.169 km			$ 1,355,029	$ 1,768,761	$ 1,569,537		04/19/01***	89%	69%
STPP-STPHS 2-1(24)1			CENTURY COMPANIES, INC.					10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING						11/02/99	PHONE NO: 233-3628	
	2.595 km			$ 937,863	$ 976,727	$ 1,076,991		11/09/00***	98%	77%
BR 363-1(4)1			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE						10/25/99	PHONE NO: 653-1574	
	1.140 km			$ 1,622,131	$ 1,419,851	$ 1,187,318		12/24/00***	84%	29%
BR 9053(18)			SLETTEN CONSTRUCTION CO					10/07/99	F.P.M. MARK KUROKAWA	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE						04/03/00	PHONE NO: 653-1574	
	0.480 km			$ 362,967	$ 365,630	$ 172,089		08/08/00***	47%	44%
BR 277-1(6)29			COP CONSTRUCTION CO.					10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE						03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31								08/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE								
CONTRACT TOTAL	1.074 km			$ 930,147	$ 817,817	$ 398,015			49%	38%
NH 1-10(45)590			PRINCE, INC					11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER						04/04/00	PHONE NO: 765-1259	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 25-2(7)47								10/20/00***		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER								
STPP 32-1(10)0										
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	55.174 km			$ 2,975,139	$ 2,582,575	$ 1,725,538			67%	63%
NH 1-9(35)538			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER						03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17								09/28/00***		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	19.099 km			$ 1,552,322	$ 1,570,313	$ 1,438,350			92%	53%
NH 23-1(22)2			PRINCE, INC					03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER						04/12/00	PHONE NO: 233-3612	
NH 23-1(23)28								04/30/01***		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER								
NH 57-5(22)166										
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	47.960 km			$ 3,283,021	$ 2,855,883	$ 1,766,440			61%	50%
STPS 528-1(1)0			PRINCE, INC					04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE						06/14/00	PHONE NO: 765-1259	
	23.970 km			$ 1,306,995	$ 1,264,433	$ 201,806		07/07/01***	16%	25%
STPS 494-1(2)0			NORTHERN IMPROVEMENT COMPANY					06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER						/ /	PHONE NO: 233-3612	
	12.203 km			$ 1,963,485	$ 2,052,072	$ 0		11/16/01***	0%	0%
STPE-STPP 42-3(14)76			L. SCANLAN CONTRACTOR					06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E						/ /	PHONE NO: 228-9478	
	0.000 km			$ 282,177	$ 411,571	$ 0		10/06/00***	0%	0%
STPP 22-2(15)30			S K CONSTRUCTION, INC.					07/06/00	F.P.M. PETERSON, LES	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG						/ /	PHONE NO: 365-5296	
	0.331 km			$ 7,245,674	$ 6,171,379	$ 0		06/07/02***	0%	0%
IM 94-7(22)244			EMPIRE SAND AND GRAVEL COMPANY					07/06/00	F.P.M. PETERSON, LES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						/ /	PHONE NO: 365-5296	
	10.390 mi			$ 2,836,233	$ 3,122,719	$ 0		06/08/01***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** GLENDIVE DISTRICT ***

DATE:07/12/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
GLENDIVE DISTRICT TOTALS			$ 76,772,668	$ 76,686,907	$ 59,531,806			76%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0			S K CONSTRUCTION, INC.				APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.				12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981 km			$ 5,945,331	$ 5,478,423	$ 5,744,651		10/28/99	100%	92%
IM 0002(65)			OMO CONSTRUCTION INC					12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS						03/26/97	PHONE NO: 657-0267	
	57.000 mi			$ 2,983,689	$ 2,633,050	$ 2,672,278		07/15/00***	98%	120%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.					06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER						08/10/98	PHONE NO: 657-0269	
	4.154 km			$ 14,524,331	$ 15,444,134	$ 14,070,129		10/06/01***	91%	75%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC					07/07/98	F.P.M. FAVERO CRAIG	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS						09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							APPR	07/15/00***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS					12/28/99			
CONTRACT TOTAL	17.143 km			$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	12.754 km			$ 4,641,922	$ 4,713,098	$ 4,553,915		04/11/01***	97%	95%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER						02/22/99	PHONE NO: 323-3021	
	19.333 km			$ 11,563,965	$ 9,648,986	$ 6,455,703		01/23/02***	67%	73%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS					12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8						03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437								11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE								
CONTRACT TOTAL	19.734 km			$ 10,173,185	$ 9,101,273	$ 9,978,497			98%	64%
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC					02/03/99	F.P.M. FAVERO CRAIG	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER						07/17/99	PHONE NO: 657-0267	
RT 56788(3)								07/15/00***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER								
RTF 16-1(40)12										
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 48-1(19)1										
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER								
RTM 1026(1)										
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER								
CONTRACT TOTAL	42.259 km			$ 967,359	$ 910,925	$ 731,835			80%	93%
BR 9049(15)			COP CONSTRUCTION CO.					02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS						04/21/99	PHONE NO: 657-0273	
	0.419 km			$ 1,144,043	$ 1,146,007	$ 1,110,868		07/15/00***	97%	92%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.					04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER						04/19/99	PHONE NO: 323-3699	
	14.188 km			$ 7,956,805	$ 6,897,684	$ 6,785,635		02/28/02***	98%	70%
IM 90-7(73)378			RIVERSIDE CONTRACTING, INC.				APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763 km			$ 2,894,577	$ 2,453,107	$ 2,974,667		12/24/00***	98%	88%
STPS 297-1(3)22			S K CONSTRUCTION, INC.					06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.						08/02/99	PHONE NO: 538-1320	
	5.406 km			$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498			EMPIRE SAND AND GRAVEL CO.,INC					06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.						09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509								10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER								
IM 90-9(86)517										
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER								
CONTRACT TOTAL	37.617 km			$ 3,480,454	$ 4,188,307	$ 3,686,488			87%	71%
STPP 43-1(15)19			MONTGOMERY CONSTRUCTION					08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER						09/22/99	PHONE NO: 323-3699	
	1.406 km			$ 942,490	$ 918,161	$ 903,684		09/14/00***	98%	712%
ER 0002(373)			SIERRA ROCK AND DIRT, INC.					08/04/99	F.P.M. HUBER,JOHN	
MUSSELSHELL VALLEY EROSION		RIPRAP						09/23/99	PHONE NO: 323-3021	
	0.000 km			$ 217,567	$ 183,166	$ 202,480		04/06/00	100%	8%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9048(15)			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250 km			$ 1,702,017	$ 1,570,037	$ 1,079,466		10/01/00***	69%	46%
ER 80-3(5)58			RIVERSIDE CONTRACTING, INC.					08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR						09/08/99	PHONE NO: 538-1320	
	0.359 km			$ 393,739	$ 397,397	$ 388,617		06/14/00	100%	81%
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.					09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER						11/16/99	PHONE NO: 657-0267	
	19.913 km			$ 9,237,472	$ 7,818,266	$ 2,381,248		02/11/02***	30%	23%
RTS 532-1(2)10			JTL GROUP, INC.-BILLINGS					10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER						04/17/00	PHONE NO: 657-0269	
	3.280 km			$ 192,599	$ 182,483	$ 158,388		06/26/00	100%	23%
STPHS 0002(78)			ACE ELECTRIC INC					10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST						11/23/99	PHONE NO: 657-0271	
	0.000 km			$ 360,225	$ 328,622	$ 249,416		08/17/00***	76%	53%
BR 478-1(4)2			COP CONSTRUCTION CO.					10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE						11/01/99	PHONE NO: 657-0273	
	0.375 km			$ 295,937	$ 326,326	$ 325,340		08/06/00***	99%	31%
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. BROWN GERRY	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS						04/11/00	PHONE NO: 323-3699	
	0.850 km			$ 450,885	$ 408,006	$ 367,451		10/01/00***	90%	93%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						03/06/00	PHONE NO: 657-0271	
	1.351 km			$ 634,382	$ 579,413	$ 545,746		09/12/00***	94%	94%
BR 9014(17)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES						01/10/00	PHONE NO: 538-1320	
	0.448 mi			$ 1,272,426	$ 1,092,154	$ 732,081		10/24/00***	67%	29%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-FH 298-1(5)1				WICKENS CONSTRUCTION, INC.			12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER					03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)1							08/06/01***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	4.075	km	$ 2,301,562	$ 2,270,872	$ 1,446,268			64%	34%
IM 0002(391)				OMO CONSTRUCTION INC			03/16/00	F.P.M. BERGEN, PERRY	
D5 - INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE MEDIAN RA IL					04/17/00	PHONE NO: 322-5870	
	0.000	km	$ 205,193	$ 194,963	$ 85,259		05/11/00	100%	33%
NH 57-2(19)22 F				PRINCE, INC			03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430	km	$ 6,291,708	$ 4,617,268	$ 46,174			1%	24%
BR 9048(11)				EDWARD T COPPS CONST.			03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663	km	$ 1,183,040	$ 823,782	$ 229,503		02/06/01***	28%	0%
IMSTPPNHSTPXSTPS 0002(493)				ARROW STRIPING AND MFG., INC.			03/16/00	F.P.M. BROWN GERRY	
2000-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/09/00	PHONE NO: 323-3699	
	450.100	km	$ 731,689	$ 487,156	$ 451,065		05/06/01***	93%	48%
STPU 1025(6)				STAR SERVICE INC.			04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS					06/06/00	PHONE NO: 657-0264	
	0.000	km	$ 228,683	$ 173,675	$ 14,122		04/26/01***	8%	34%
NH 57-3(28)122				CENTURY COMPANIES, INC.			05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88							05/18/01***		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
NH 61-3(15)67									
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	56.040	km	$ 2,572,662	$ 2,535,897	$ 392,833			15%	9%
SFCI 90-8(144)409				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					06/27/00	PHONE NO: 322-5870	
	28.445	km	$ 3,013,603	$ 2,496,764	$ 47,267		11/10/00***	2%	21%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(88)532				MARVIN A. REHBEIN			05/02/00	F.P.M. FAVERO CRAIG	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER					06/13/00	PHONE NO: 657-0267	
	18.800 mi		$ 2,034,562	$ 2,548,463	$ 25,486		11/27/01***	1%	9%
STPU 1002(9)				JTL GROUP, INC.-BILLINGS			06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					/ /	PHONE NO: 657-0271	
	1.079 km		$ 2,699,863	$ 3,145,343	$ 31,454		06/29/01***	1%	0%
STPS 532-1(5)6				JTL GROUP, INC.-BILLINGS			06/12/00	F.P.M. SLOE, DAVID A.	
JCT. SEC 401 - EAST		PLANT MIX BITUMINOUS OVERLAY					/ /	PHONE NO: 657-0269	
	5.820 km		$ 275,580	$ 273,007	$ 2,730		11/25/00***	1%	0%
STPS 314-1(14)18				CENTURY COMPANIES, INC.			07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY					/ /	PHONE NO: 657-0267	
	23.160 km		$ 1,392,896	$ 1,558,796	$ 0		10/25/01***	0%	0%
NH 57-4(10)148				MARQUIS EXCAVATING			07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					/ /	PHONE NO: 323-3699	
	0.000 km		$ 260,776	$ 217,542	$ 0		09/22/00***	0%	0%
STPHS 0002(389)				OMO CONSTRUCTION INC			07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS					/ /	PHONE NO: 657-0271	
	0.000 mi		$ 59,984	$ 52,704	$ 0		05/29/01***	0%	0%
SMP 0299(01)				CENTURY COMPANIES, INC.			07/06/00	F.P.M. WILSON,MYRON L.	
BILLINGS DISTRICT CRUSH & STOC							/ /	PHONE NO: 657-0233	
	0.000 mi		$ 315,800	$ 246,400	$ 0		04/01/01***	0%	04/01/01
BILLINGS DISTRICT TOTALS			$109,308,674	$101,457,587	$ 72,133,679			69%	
TOTALS FOR ALL PROJECTS:			$432,703,405	$414,801,939	$299,033,789			70%	

625.704
H3cr
July 31, 2000

STATE DOCUMENTS COLLECTION

AUG 16 2000

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 0016 2477 7

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				APPR	10/12/95	F.P.M. HEMBREE, TAMI	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055	mi		$ 9,983,036	$ 9,756,496	$ 10,585,840		02/09/00	100%	101%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION				APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639	km		$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
NH-STPHS 6799(18)			MONTANA LINES, INC					08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS						09/14/98	PHONE NO: 755-8557	
	0.000	km		$ 376,379	$ 388,006	$ 392,504		06/05/00	100%	94%
BH 1-1(61)12			MORGEN & OSWOOD CONST. CO.,INC					10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.						03/23/99	PHONE NO: 751-2040	
	0.359	km		$ 1,426,745	$ 1,957,096	$ 1,990,343		07/15/00***	98%	98%
RTF 0002(381)			QUALITY CONCRETE COMPANY					12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE						06/23/99	PHONE NO: 755-8566	
	0.000	km		$ 284,515	$ 244,291	$ 180,029		05/26/00	100%	93%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.					12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.						03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1								07/15/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES								
STPP 33-1(24)0										
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS								
CONTRACT TOTAL	0.544	km		$ 3,515,447	$ 3,348,840	$ 2,972,738			89%	66%
STPP 19-2(15)48			SCHELLINGER CONST CO.,INC.				APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE					11/30/99	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39							APPR	05/08/02***		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER					11/30/99			
CONTRACT TOTAL	23.909	km		$ 9,044,779	$ 7,749,401	$ 8,508,327			97%	79%
NH 7-1(70)0			JOHN BIELBY CONSTRUCTION					06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING						07/19/99	PHONE NO: 273-7190	
	0.000	km		$ 1,095,659	$ 940,332	$ 549,277		08/27/00***	58%	91%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** MISSOULA DISTRICT ***

DATE:08/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.			06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					06/29/99	PHONE NO: 755-8557	
STPHS 206-1(6)0							05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION							
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 4,743,222			98%	69%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF PRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							07/15/00***		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,826,928			96%	91%
NH-STPHS 7-1(84)52				MONTANA LINES, INC			08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					05/09/00	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							08/08/00		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000 km		$ 230,094	$ 231,366	$ 216,192			100%	87%
RTS 9031(11) U1				KEYSTONE CONCRETE CONSTRUCTION			08/04/99	F.P.M. HEMBREE, TAMI	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE					09/07/99	PHONE NO: 523-5856	
	0.220 km		$ 373,408	$ 468,214	$ 479,504		05/03/00	100%	76%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. HEMBREE, TAMI	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584 km		$ 1,816,001	$ 1,338,522	$ 1,346,952		10/28/00***	98%	75%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,212,209		04/30/01***	72%	41%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,141,574			100%	78%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					01/03/00	PHONE NO: 755-8566	
STPP 33-1(30)30							09/17/00***		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747	km	$ 1,843,477	$ 1,664,141	$ 1,621,358			96%	78%
STPHS 52-1(19)0				ALPINE CONSTRUCTION, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
MT 35 - SIGNING		SIGNING,STRIPING,GUARDRAIL					03/27/00	PHONE NO: 755-8566	
	53.400	km	$ 385,832	$ 349,326	$ 432,676		06/05/00	100%	16%
CM 6799(19)				PAVLIK ELECTRIC CO, INC			11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS					04/10/00	PHONE NO: 755-8559	
CM 6799(20)							08/29/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S							
CONTRACT TOTAL	0.000	km	$ 437,695	$ 402,625	$ 396,118			92%	78%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995	mi	$ 7,551,043	$ 7,022,657	$ 3,842,575		10/30/02***	55%	37%
NH 5-2(72)60				MONTANA LINES, INC			02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK					/ /	PHONE NO: 755-8566	
	0.000	km	$ 401,225	$ 224,047	$ 2,240		11/09/00***	1%	0%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.			02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 1,767,007		03/13/02***	73%	60%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 1,155,715		11/20/01***	16%	19%
NH-IM-STPP-STPX 0002(489)				MARK RITE LINES OF MONT., INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
2000-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/01/00	PHONE NO: 523-5864	
	283.200	km	$ 855,695	$ 648,972	$ 494,918		02/14/01***	76%	120%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE	SIGNING				05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)							10/24/00***		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR							
STPHS 269-1(24)15									
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS							
CONTRACT TOTAL	0.000 km		$ 139,661	$ 135,053	$ 39,569			29%	33%
SFCN 1-2(94)120				A-1 PAVING, INC			04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER					05/09/00	PHONE NO: 752-0531	
SFCN 1-2(97)91							01/04/01***		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER							
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1									
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER							
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 387,905			31%	53%
STPS 263-1(19)0				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER					06/27/00	PHONE NO: 523-5877	
STPS 269-1(25)0							07/12/00		
HAMILTON-CORVALLIS		SEAL & COVER							
STPS 533-1(5)0									
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	13.176 km		$ 188,474	$ 173,738	$ 185,051			100%	65%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE	MESSAGE SIGNS				/ /	PHONE NO: -	
	0.000 km		$ 218,074	$ 300,275	$ 3,003		07/28/00***	1%	0%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT					07/24/00	PHONE NO: 755-8559	
STPP 1-2(93)121							12/31/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.							
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 127,073			4%	0%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 755-8557	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 407,716		07/26/03***	8%	4%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 317-1(4)1			SETTLE SERVICES				06/12/00	F.P.M. HANCOCK, DALE	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING					/ /	PHONE NO: 755-8559	
	0.748	km	$ 560,807	$ 444,294	$ 3,404		09/08/00***	1%	0%
BH 9041(21)			FRONTIER-WEST, L.L.C.				07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					/ /	PHONE NO: 523-5856	
	0.168	km	$ 613,105	$ 512,220	$ 5,123		08/03/01***	1%	0%
STPHS 0002(375)			MONTANA LINES, INC				07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING					/ /	PHONE NO: 755-8566	
	0.000	km	$ 72,957	$ 68,924	$ 690		10/13/00***	1%	0%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC				07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE					/ /	PHONE NO: 523-5877	
	2.636	mi	$ 1,172,856	$ 1,149,998	$ 11,501		06/22/01***	1%	0%
SMP 1599(01)			SCHELLINGER CONST CO.,INC.				07/06/00	F.P.M. VANMIL, MARTIN C.	
MISSOULA DISTRICT CRUSH & STOC							/ /	PHONE NO: 523-5823	
SMP 1599(01)							11/01/00***		
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING							
CONTRACT TOTAL	0.000	mi	$ 746,900	$ 666,440	$ 0			0%	11/01/00
SMP 4199(01)			JTL GROUP, INC.-MISSOULA				07/06/00	F.P.M. VANMIL, MARTIN C.	
MISSOULA DISTRICT CRUSH & STOC							/ /	PHONE NO: 523-5823	
SMP 4199(01)							11/01/00***		
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING							
CONTRACT TOTAL	0.000	mi	$ 1,273,700	$ 896,650	$ 8,048			1%	11/01/00
SMP 4599(01)			SCHELLINGER CONST CO.,INC.				07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC							07/17/00	PHONE NO: 755-8566	
SMP 4599(01)							05/01/01***		
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING							
CONTRACT TOTAL	0.000	km	$ 591,600	$ 505,746	$ 117,544			23%	05/01/01
BR 9047(15)			TAMIETTI CONST. CO., INC.				08/02/00	F.P.M. VANMIL, MARTIN C.	
BIG HOLE RIVER WEST OF MELROSE							/ /	PHONE NO: 523-5823	
	0.000	mi	$ 753,644	$ 772,000	$ 0		08/31/01***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** MISSOULA DISTRICT ***

DATE:08/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
MISSOULA DISTRICT TOTALS			$ 87,433,956	$ 83,820,992	$ 62,293,557			69%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)			HOLLOW CONTRACTING			APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,421,290		04/21/00	100%	101%
STPP 29-1(27)34			A.M. WELLES, INC.			APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 5,032,430		06/29/00	100%	87%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.			APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 5,184,428			98%	101%
STPHS 0002(257)			MARONICK CONST. LLC			APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 273,956		07/15/00***	95%	109%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.				12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 285-4943	
NH-STPHS 11-1(27)53						APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,215,631			93%	123%
IM 90-6(71)289 F			A-1 PAVING, INC				02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347	km	$ 6,331,183	$ 5,379,297	$ 4,834,271		07/11/01***	90%	83%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,566,816		07/20/01***	91%	73%
STPU 0299(8)			JIM GILMAN EXCAVATING INC.			APPR	05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER				06/07/00	06/21/99	PHONE NO: 782-9327	
	0.571	km	$ 818,095	$ 718,102	$ 727,515		07/25/00	100%	99%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 49-2(7)16				MT MAT'LS, INC.(DBA)LS JENSEN			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 mi		$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%
BR 205-1(22)3				HALL CONSTRUCTION SERVICES		APPR	06/29/99	F.P.M. STARCEVICH JOHN R.	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km		$ 298,201	$ 228,937	$ 247,514		07/15/00***	98%	111%
ER 60-1(9)22				TIMBER MOUNTAIN EXCAVATION,INC			06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200 km		$ 130,290	$ 132,916	$ 120,587		07/15/00***	91%	133%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 285-4943	
	0.000 mi		$ 200,056	$ 237,171	$ 235,468		10/06/00***	99%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC			08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 1,011,388		12/19/00***	92%	73%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200 km		$ 1,620,651	$ 1,322,400	$ 1,228,699			93%	45%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.			10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					11/08/99	PHONE NO: 782-9327	
	3.670 km		$ 1,527,711	$ 1,426,028	$ 1,068,729		06/18/01***	75%	47%
STPP 13-1(33)36				A.M. WELLES, INC.			10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					11/15/99	PHONE NO: 682-7821	
	18.300 km		$ 5,735,355	$ 5,713,401	$ 3,467,483		09/01/02***	61%	25%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					04/03/00	PHONE NO: 457-0526	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-2(39)50							02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 2,615,111			81%	54%
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 684-5609	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 6,018,990		01/14/02***	99%	53%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 285-4943	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 884,632		03/18/01***	48%	48%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					01/31/00	PHONE NO: 285-4943	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 2,304,615			88%	47%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					02/22/00	PHONE NO: 782-7443	
	0.222	km	$ 676,571	$ 624,361	$ 272,939		08/27/00***	44%	31%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238	mi	$ 4,402,959	$ 4,202,581	$ 1,894,747		08/30/01***	45%	41%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.			12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					03/21/00	PHONE NO: 782-9327	
	1.176	km	$ 799,375	$ 708,178	$ 194,004		09/17/00***	27%	36%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC			12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758	km	$ 5,505,510	$ 5,321,021	$ 4,203,106			79%	43%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** BUTTE DISTRICT ***

DATE:08/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957	km	$ 2,818,759	$ 2,381,609	$ 1,931,652		01/06/02***	81%	57%
STPHS 0002(386)				POTEET CONSTRUCTION INC			02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS					06/05/00	PHONE NO: 782-7443	
	117.100	km	$ 72,736	$ 62,115	$ 66,274		10/21/00***	98%	84%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRESSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563	km	$ 486,371	$ 461,213	$ 377,244		01/14/01***	82%	71%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.			02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SEAL & COVER,G'RAIL & EROSION					04/03/00	PHONE NO: 494-5823	
	15.547	km	$ 4,967,086	$ 4,655,180	$ 3,106,697		10/20/01***	67%	73%
STPHS 25(19)				OMO CONSTRUCTION INC			02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING					03/29/00	PHONE NO: 457-0526	
	0.000	km	$ 10,166	$ 11,890	$ 11,751		05/02/00	100%	50%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE			03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING					04/03/00	PHONE NO: 782-7443	
	16.315	km	$ 3,003,413	$ 2,693,265	$ 1,663,824		08/19/02***	62%	45%
STPP-IM-NH 0002(490)				ARROW STRIPING AND MFG., INC.			03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/25/00	PHONE NO: 586-5074	
	283.200	km	$ 545,421	$ 348,073	$ 148,393		02/11/01***	43%	78%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230	km	$ 1,268,067	$ 1,234,691	$ 272,039		09/15/01***	22%	36%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.			04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER					05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257							03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** BUTTE DISTRICT ***

DATE:08/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-1(32)75									
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 3,022,668			43%	40%
SF 1(37)				EDWARD T COPPS CONST.			06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE					06/26/00	PHONE NO: 494-9635	
	0.120 km		$ 210,496	$ 196,543	$ 113,196		11/03/00***	58%	13%
STPHS 282-1(2)0				OMO CONSTRUCTION INC			06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000 km		$ 75,225	$ 70,607	$ 707		09/08/00***	1%	22%
BR 9001(35)				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					/ /	PHONE NO: 494-9635	
	0.420 km		$ 1,245,086	$ 977,392	$ 9,774		06/29/01***	1%	0%
STPP 59-2(9)49				S K CONSTRUCTION, INC.			07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER					07/17/00	PHONE NO: 586-5074	
	12.576 mi		$ 4,464,227	$ 4,171,267	$ 126,862		04/19/02***	3%	0%
SMP 0199(01)				COLEMAN CONSTRUCTION			07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI							/ /	PHONE NO: 494-5823	
SMP 0199(01)							11/01/00***		
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE							
CONTRACT TOTAL	0.000 mi		$ 609,550	$ 564,205	$ 0			0%	11/01/00
SMP 0499(01)				MARONICK CONST. LLC			07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI							07/20/00	PHONE NO: 782-9327	
SMP 0499(01)							11/01/00***		
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING							
CONTRACT TOTAL	0.000 mi		$ 748,600	$ 544,214	$ 66,994			12%	11/01/00
SMP 3499(01)				JTL GROUP, INC.-BELGRADE			07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI							/ /	PHONE NO: 494-5823	
SMP 3499(01)							11/01/00***		
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING							
CONTRACT TOTAL	0.000 km		$ 1,115,700	$ 1,000,000	$ 0			0%	11/01/00

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-2(53)49				MONTANA LINES, INC			07/21/00	F.P.M. BUCK,JD	
PEDESTRIAN SIGNAL - EAST HELEN							/ /	PHONE NO: 494-5823	
	0.000	km	$ 171,574	$ 147,217	$ 0		11/03/00***	0%	0%
STPP 13-5(3)95				AMERICAN CONTRACTING, INC.			08/02/00	F.P.M. BUCK,JD	
THREE FORKS OVERPASS REMOVAL							/ /	PHONE NO: 494-5823	
	1.000	mi	$ 711,660	$ 463,210	$ 0		07/13/01***	0%	0%
CM 5802(3)				MARONICK CONST. LLC			08/02/00	F.P.M. BUCK,JD	
CUSTER & MCHUGH-HELENA							/ /	PHONE NO: 494-5823	
	0.000	mi	$ 469,592	$ 363,359	$ 0		11/03/00***	0%	0%
BUTTE DISTRICT TOTALS			$100,109,461	$ 93,633,105	$ 67,215,694			71%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.		APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				12/07/99	08/05/98	PHONE NO: 455-8323	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,676,879		05/09/01***	98%	100%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. BECKDEDAHL MARK	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	km	$ 7,085,715	$ 6,645,093	$ 6,634,286		07/07/00	100%	96%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 888,765		07/17/00	100%	117%
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	93%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS			04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,273,886		11/20/01***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.			05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 5,972,655			97%	116%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F:P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 3,350,816		08/27/01***	91%	91%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.		APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424						APPR	07/13/00		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456	km	$ 984,444	$ 1,248,119	$ 1,303,515			100%	93%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTM 5210(15)			UNITED MAT'LS OF GREAT FALLS				06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 2,036,284		06/03/00	100%	83%
NH 1-6(20)379			A-1 PAVING, INC				06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER							
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 5,014,533			88%	69%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.			APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				06/07/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 2,948,148		07/25/01***	98%	77%
STPHS 60-1(10)28			HARDRIVES ASPHALT COMPANY, INC				02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER					05/09/00	PHONE NO: 738-4505	
	0.330 km		$ 45,104	$ 63,500	$ 58,847		06/22/00	100%	53%
STPPNHIMSTPSSTPXSTPU 0002(491)			ARROW STRIPING AND MFG., INC.				03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					06/02/00	PHONE NO: 278-7078	
	331.680 km		$ 574,816	$ 448,846	$ 257,205		02/22/01***	57%	95%
SFCN 1-2(96)184			A-1 PAVING, INC				04/11/00	F.P.M. BECKDEDAHL MARK	
JAVA-SUMMIT		CRACK SEALING,SEAL & COVER					05/30/00	PHONE NO: 873-8624	
SFCN 1-3(39)198							07/07/00		
MARIAS PASS-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	30.276 km		$ 816,790	$ 748,662	$ 743,668			100%	43%
SFCN 10-1(19)5			A-1 PAVING, INC				04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411 km		$ 1,604,193	$ 1,582,676	$ 258,221			16%	54%
SFCN 24-4(16)127			RIVERSIDE CONTRACTING, INC.				05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER					08/08/00	PHONE NO: 278-7078	
	17.160 km		$ 821,481	$ 801,973	$ 0		09/15/00***	0%	57%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCN 1-7(29)405			MARVIN A. REHBEIN				05/02/00	F.P.M. BERG, GARY	
CHINOOK - EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/22/00	PHONE NO: 265-6821	
STPS 240-1(4)13							11/10/00***		
21 KM SOUTH OF US 2-SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
STPS 529-1(1)0									
CHINOOK - SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER,BRIDGE RAIL REVISION							
CONTRACT TOTAL	39.850	km	$ 2,330,392	$ 2,121,212	$ 860,701			41%	43%
BR 60-2(56)35			SLETTEN CONSTRUCTION CO				06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 5,416		04/27/01***	1%	11%
STPP 3-1(15)18			MT MAT'LS, INC.(DBA)LS JENSEN				07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448	mi	$ 1,629,262	$ 1,508,782	$ 0		11/08/01***	0%	0%
SMP 0399(01)			BLAHNIK CONSTRUCTION, INC.				07/06/00	F.P.M. GREGORY, DOUG	
GREAT FALLS DISTRICT CRUSH & S							/ /	PHONE NO: 454-5910	
SMP 0399(01)							11/01/00***		
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING							
CONTRACT TOTAL	0.000	mi	$ 710,120	$ 788,120	$ 0			0%	11/01/00
SMP 2599(01)			SCHELLINGER CONST CO.,INC.				07/06/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT CRUSH & S							07/31/00	PHONE NO: 454-5920	
SMP 2599(01)							04/01/01***		
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING							
CONTRACT TOTAL	0.000	km	$ 789,600	$ 775,454	$ 0			0%	04/01/01
STPP 60-2(47)60			RIVERSIDE CONTRACTING, INC.				08/02/00	F.P.M. GREGORY, DOUG	
RICEVILLE HILL - ARMINGTON JCT							/ /	PHONE NO: 454-5910	
	17.251	mi	$ 1,395,348	$ 1,348,188	$ 0		05/25/01***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 58,504,011	$ 59,192,762	$ 51,030,631			83%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** GLENDIVE DISTRICT ***

DATE:08/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)			FRANZ CONSTRUCTION, INC				APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km			$ 939,680	$ 1,051,435	$ 1,014,735		06/29/00	100%	99%
STPS 327-1(5)8			EDWARD H SCHWARTZ CONST., INC.				APPR	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					06/07/00	03/23/99	PHONE NO: 787-5701	
	7.500 mi			$ 3,085,239	$ 3,340,582	$ 3,390,236		06/19/00	100%	106%
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.				APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					12/27/99	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F								06/28/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER								
STPE 57-6(6)279										
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT								
4199676										
BROCKWAY - WEST		PLANT MIX OVERLAY								
CONTRACT TOTAL	22.108 mi			$ 10,229,983	$ 9,921,985	$ 9,994,560			98%	75%
NH 62-2(11)37 F			CENTURY COMPANIES, INC.				APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50							APPR	06/29/00		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					03/22/00			
CONTRACT TOTAL	1.478 km			$ 3,132,525	$ 4,249,957	$ 4,900,236			100%	90%
ER 243-1(2)6			SLETTEN CONSTRUCTION CO					11/25/98	F.P.M. MARK KUROKAWA	
CREE CROSSING		GRADING & AGGREGATE SURFACING						01/11/99	PHONE NO: 653-1574	
	0.425 km			$ 1,024,386	$ 886,500	$ 860,697		04/29/00	100%	93%
RTS 204-1(1)0			CENTURY COMPANIES, INC.					12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER						05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							APPR	07/21/00		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
RTS 248-4(3)18							APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
RTS 363-1(3)2							APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
CONTRACT TOTAL	26.580 km			$ 1,104,155	$ 1,280,179	$ 1,260,522			100%	101%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-BR 484-1(4)20			S K CONSTRUCTION, INC.				APPR	02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE					12/28/99	03/22/99	PHONE NO: 748-3175	
	7.325 km			$ 3,350,473	$ 3,899,590	$ 4,021,040		05/26/00	100%	99%
BR 1-10(42)611			SLETTEN CONSTRUCTION CO					03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER						04/05/99	PHONE NO: 653-1574	
	0.600 km			$ 2,446,919	$ 3,103,761	$ 3,091,128		07/28/00***	99%	94%
STPP 2-1(28)6			AMERICAN CONTRACTING, INC.					04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER						06/14/99	PHONE NO: 233-3628	
	10.800 km			$ 6,210,231	$ 5,653,388	$ 4,567,818		03/07/02***	81%	78%
NH 37-2(18)39			EMPIRE SAND AND GRAVEL CO.,INC				APPR	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					12/15/99	05/28/99	PHONE NO: 748-3175	
RTS 447-1(13)46								06/13/00		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER								
CONTRACT TOTAL	16.060 km			$ 1,834,027	$ 2,086,951	$ 2,036,995			100%	81%
NH 34-1(5)0 F			NORTH PACIFIC RD BLDRS-HELENA				APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER					12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F								03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER								
CONTRACT TOTAL	24.136 km			$ 10,082,127	$ 8,959,667	$ 8,960,807			96%	75%
BR 511-1(3)4			L. SCANLAN CONTRACTOR				APPR	05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					06/07/00	08/04/99	PHONE NO: 228-9478	
	0.397 km			$ 335,052	$ 399,028	$ 390,065		06/23/00	100%	97%
STPP 2-1(29)27			EMPIRE SAND AND GRAVEL CO.,INC				APPR	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER					11/30/99	07/06/99	PHONE NO: 233-3612	
	10.107 km			$ 2,028,664	$ 2,310,100	$ 2,425,660		06/07/00	100%	119%
IM 94-3(49)78			PRINCE, INC					05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER						07/09/99	PHONE NO: 436-2704	
IM 94-3(51)94								07/07/00		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE								
CONTRACT TOTAL	11.519 mi			$ 3,200,916	$ 2,999,999	$ 2,943,921			100%	118%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** GLENDIVE DISTRICT ***

DATE:08/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 4299(00)				EMPIRE SAND AND GRAVEL CO.,INC			06/29/99	F.P.M. MARTIN, DOUGLAS	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					10/14/99	PHONE NO: 748-3175	
	0.000	mi	$ 228,060	$ 312,765	$ 291,153		06/19/00	100%	06/30/00
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000	km	$ 303,830	$ 274,060	$ 210,282		07/21/00	100%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. MARK KUROKAWA	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES					10/04/99	PHONE NO: 653-1574	
	0.260	km	$ 583,218	$ 577,230	$ 584,562		07/15/00***	98%	94%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169	km	$ 1,355,029	$ 1,768,761	$ 1,736,059		04/19/01***	98%	77%
STPP-STPHS 2-1(24)1				CENTURY COMPANIES, INC.			10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING					11/02/99	PHONE NO: 233-3628	
	2.595	km	$ 937,863	$ 976,727	$ 1,077,068		07/12/00	100%	77%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE					10/25/99	PHONE NO: 653-1574	
	1.140	km	$ 1,622,131	$ 1,419,851	$ 1,211,049		12/24/00***	85%	39%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					04/03/00	PHONE NO: 653-1574	
	0.480	km	$ 362,967	$ 365,630	$ 269,869		08/08/00***	74%	63%
BR 277-1(6)29				COP CONSTRUCTION CO.			10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31							08/10/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074	km	$ 930,147	$ 817,817	$ 459,945			56%	53%
NH 1-10(45)590				PRINCE, INC			11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER					04/04/00	PHONE NO: 765-1259	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 25-2(7)47								10/20/00***		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER								
STPP 32-1(10)0										
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	55.174	km		$ 2,975,139	$ 2,582,575	$ 2,339,313			91%	89%
NH 1-9(35)538			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER						03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17								09/28/00***		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	19.099	km		$ 1,552,322	$ 1,570,313	$ 1,451,767			92%	78%
NH 23-1(22)2			PRINCE, INC					03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER						04/12/00	PHONE NO: 233-3612	
NH 23-1(23)28								04/30/01***		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER								
NH 57-5(22)166										
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	47.960	km		$ 3,283,021	$ 2,855,883	$ 1,766,440			61%	68%
STPS 528-1(1)0			PRINCE, INC					04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE						06/14/00	PHONE NO: 765-1259	
	23.970	km		$ 1,306,995	$ 1,264,433	$ 207,286		07/07/01***	16%	55%
STPS 494-1(2)0			NORTHERN IMPROVEMENT COMPANY					06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER						07/31/00	PHONE NO: 233-3612	
	12.203	km		$ 1,963,485	$ 2,052,072	$ 20,522		11/16/01***	1%	10%
STPE-STPP 42-3(14)76			L. SCANLAN CONTRACTOR					06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E						/ /	PHONE NO: 228-9478	
	0.000	km		$ 282,177	$ 411,571	$ 4,116		10/06/00***	1%	10%
STPP 22-2(15)30			S K CONSTRUCTION, INC.					07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG						07/19/00	PHONE NO: 787-5701	
	17.613	km		$ 7,245,674	$ 6,171,379	$ 0		06/19/03***	0%	0%
IM 94-7(22)244			EMPIRE SAND AND GRAVEL COMPANY					07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						08/10/00	PHONE NO: 377-5296	
	10.390	mi		$ 2,836,233	$ 3,122,719	$ 0		06/08/01***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 4099(01)				ECKART TRUCKING INC			07/06/00	F.P.M. PETERSON, LES	
GLENDIVE DISTRICT CRUSH & STOC							/ /	PHONE NO: 365-5296	
SMP 4099(01)							05/01/01***		
GLENDIVE DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING							
CONTRACT TOTAL	0.000 km		$ 749,800	$ 434,288	$ 0			0%	05/01/01
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.			08/02/00	F.P.M. PETERSON, LES	
13 KM NORTH OF BLOOMFIELD - NO							/ /	PHONE NO: 365-5296	
	9.369 mi		$ 2,421,892	$ 2,174,379	$ 0		08/31/01***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 79,944,360	$ 79,295,574	$ 61,487,850			76%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0			S K CONSTRUCTION, INC.				APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.				12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981 km			$ 5,945,331	$ 5,478,423	$ 5,743,421		10/28/99	100%	92%
IM 0002(65)			OMO CONSTRUCTION INC					12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS						03/26/97	PHONE NO: 657-0267	
	57.000 mi			$ 2,983,689	$ 2,633,050	$ 2,672,278		07/15/00***	98%	120%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.					06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU	RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	4.154 km			$ 14,524,331	$ 15,444,134	$ 14,186,353		10/06/01***	92%	80%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC					07/07/98	F.P.M. FAVERO CRAIG	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU	MBLE STRIPS					09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							APPR	10/06/00***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV	ER & RUMBLE STRIPS				12/28/99			
CONTRACT TOTAL	17.143 km			$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR	F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	12.754 km			$ 4,641,922	$ 4,713,098	$ 4,631,211		04/11/01***	98%	99%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN	T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333 km			$ 11,563,965	$ 9,648,986	$ 7,051,775		01/23/02***	73%	81%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS					12/16/98	F:P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL,	& COVER,2 NEW BRIDGE & 8					03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437								11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL &	COVER,PCCP,MCS BLDG & SCALE							
CONTRACT TOTAL	19.734 km			$ 10,173,185	$ 9,101,273	$ 11,257,937			98%	69%
RT 56395(1)			EMPIRE SAND AND GRAVEL CO.,INC					02/03/99	F.P.M. FAVERO CRAIG	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER						07/17/99	PHONE NO: 657-0267	
RT 56788(3)								10/06/00***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER								
RTF 16-1(40)12										
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 48-1(19)1										
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER								
RTM 1026(1)										
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER								
CONTRACT TOTAL	42.259	km		$ 967,359	$ 910,925	$ 731,835			80%	93%
BR 9049(15)			COP CONSTRUCTION CO.					02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS						04/21/99	PHONE NO: 657-0273	
	0.419	km		$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.					04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER						04/19/99	PHONE NO: 323-3699	
	14.188	km		$ 7,956,805	$ 6,897,684	$ 6,916,971		02/28/02***	98%	71%
IM 90-7(73)378			RIVERSIDE CONTRACTING, INC.				APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER					11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763	km		$ 2,894,577	$ 2,453,107	$ 2,974,667		12/24/00***	98%	90%
STPS 297-1(3)22			S K CONSTRUCTION, INC.					06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.						08/02/99	PHONE NO: 538-1320	
	5.406	km		$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498			EMPIRE SAND AND GRAVEL CO.,INC					06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.						09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509								10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER								
IM 90-9(86)517										
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER								
CONTRACT TOTAL	37.617	km		$ 3,480,454	$ 4,188,307	$ 4,084,412			95%	74%
STPP 43-1(15)19			MONTGOMERY CONSTRUCTION					08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER						09/22/99	PHONE NO: 323-3699	
	1.406	km		$ 942,490	$ 918,161	$ 903,684		09/14/00***	98%	89%
ER 0002(373)			SIERRA ROCK AND DIRT, INC.					08/04/99	F.P.M. BROWN GERRY	
MUSSELSHELL VALLEY EROSION		RIPRAP						09/23/99	PHONE NO: 323-3699	
	0.000	km		$ 217,567	$ 183,166	$ 202,841		04/06/00	100%	8%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9048(15)			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250 km			$ 1,702,017	$ 1,570,037	$ 1,143,471		10/01/00***	73%	58%
ER 80-3(5)58			RIVERSIDE CONTRACTING, INC.					08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR						09/08/99	PHONE NO: 538-1320	
	0.359 km			$ 393,739	$ 397,397	$ 387,584		06/14/00	100%	81%
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.					09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER						11/16/99	PHONE NO: 657-0267	
	19.913 km			$ 9,237,472	$ 7,818,266	$ 2,783,955		02/11/02***	36%	28%
RTS 532-1(2)10			JTL GROUP, INC.-BILLINGS					10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER						04/17/00	PHONE NO: 657-0269	
	3.280 km			$ 192,599	$ 182,483	$ 159,373		06/26/00	100%	23%
STPHS 0002(78)			ACE ELECTRIC INC					10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST						11/23/99	PHONE NO: 657-0271	
	0.000 km			$ 360,225	$ 328,622	$ 284,506		08/17/00***	87%	74%
BR 478-1(4)2			COP CONSTRUCTION CO.					10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE						11/01/99	PHONE NO: 657-0273	
	0.375 km			$ 295,937	$ 326,326	$ 328,743		07/13/00	100%	31%
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. JAY MUHLBEIER	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS						04/11/00	PHONE NO: 657-0207	
	0.850 km			$ 450,885	$ 408,006	$ 425,097		08/02/00	100%	93%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						03/06/00	PHONE NO: 657-0271	
	1.351 km			$ 634,382	$ 579,413	$ 569,725		09/12/00***	98%	94%
BR 9014(17)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES						01/10/00	PHONE NO: 538-1320	
	0.448 mi			$ 1,272,426	$ 1,092,154	$ 818,460		10/24/00***	75%	40%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00

DATE:08/11/00 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-FH 298-1(5)1				WICKENS CONSTRUCTION, INC.			12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER					03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)1							08/06/01***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	4.075	km	$ 2,301,562	$ 2,270,872	$ 1,725,396			76%	47%
NH 57-2(19)22 F				PRINCE, INC			03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430	km	$ 6,291,708	$ 4,617,268	$ 204,319			4%	33%
BR 9048(11)				EDWARD T COPPS CONST.			03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663	km	$ 1,183,040	$ 823,782	$ 245,347		02/06/01***	30%	16%
IMSTPPNHSTPXSTPS 0002(493)				ARROW STRIPING AND MFG., INC.			03/16/00	F.P.M. JAY MUHLBEIER	
2000-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/09/00	PHONE NO: 657-0207	
	450.100	km	$ 731,689	$ 487,156	$ 469,023		05/06/01***	96%	48%
STPU 1025(6)				STAR SERVICE INC.			04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS					06/06/00	PHONE NO: 657-0264	
	0.000	km	$ 228,683	$ 173,675	$ 25,489		04/26/01***	15%	54%
NH 57-3(28)122				CENTURY COMPANIES, INC.			05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88							05/18/01***		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
NH 61-3(15)67									
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	56.040	km	$ 2,572,662	$ 2,535,897	$ 881,519			35%	29%
SFCI 90-8(144)409				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					06/27/00	PHONE NO: 322-5870	
	28.445	km	$ 3,013,603	$ 2,496,764	$ 49,237		11/10/00***	2%	38%
IM 90-9(88)532				MARVIN A. REHBEIN			05/02/00	F.P.M. JAY MUHLBEIER	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER					06/13/00	PHONE NO: 657-0207	
	18.800	mi	$ 2,034,562	$ 2,548,463	$ 467,404		11/27/01***	18%	27%

*** ESTIMATED COMPLETION DATE

MONTANA STATE LIBRARY
STATE DOCUMENTS COLLECTION

016

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1002(9)			JTL GROUP, INC.-BILLINGS					06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF						07/10/00	PHONE NO: 657-0271	
	1.079 km			$ 2,699,863	$ 3,145,343	$ 81,068		06/29/01***	3%	8%
STPS 532-1(5)6			JTL GROUP, INC.-BILLINGS					06/12/00	F.P.M. SLOE, DAVID A.	
JCT. SEC 401 - EAST		PLANT MIX BITUMINOUS OVERLAY						07/14/00	PHONE NO: 657-0269	
	5.820 km			$ 275,580	$ 273,007	$ 2,730		11/25/00***	1%	33%
STPS 314-1(14)18			CENTURY COMPANIES, INC.					07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY						/ /	PHONE NO: 657-0267	
	23.160 km			$ 1,392,896	$ 1,558,796	$ 0		07/10/01***	0%	0%
NH 57-4(10)148			MARQUIS EXCAVATING					07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP						/ /	PHONE NO: 323-3699	
	0.000 km			$ 260,776	$ 217,542	$ 0		09/22/00***	0%	0%
STPHS 0002(389)			OMO CONSTRUCTION INC					07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS						/ /	PHONE NO: 657-0271	
	0.000 mi			$ 59,984	$ 52,704	$ 0		05/29/01***	0%	0%
SMP 0299(01)			CENTURY COMPANIES, INC.					07/06/00	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT CRUSH & STOC								07/25/00	PHONE NO: 538-1320	
SMP 0299(01)								04/01/01***		
BILLINGS DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING								
CONTRACT TOTAL	0.000 km			$ 631,600	$ 492,800	$ 0			0%	04/01/01
AR 5100052			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. WILSON,MYRON L.	
JOHNSON LANE INTERCHANGE								/ /	PHONE NO: 657-0233	
	0.000 mi			$ 193,640	$ 199,220	$ 0		11/03/00***	0%	0%
BILLINGS DISTRICT TOTALS				$109,612,921	$101,708,244	$ 76,784,079			72%	
TOTALS FOR ALL PROJECTS:				$435,604,708	$417,650,676	$318,811,810			73%	

C1

MONTANA STATE LIBRARY
3 0864 0016 1897 7

STATE DOCUMENTS COLLECTION

SEP 21 2000

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/00
*** MISSOULA DISTRICT ***

DATE:09/19/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. HEMBREE, TAMI	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	3.055 mi		$ 9,983,036	$ 9,756,496	$ 10,585,840		02/09/00	100%	101%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 751-2046	
	0.000 km		$ 376,379	$ 388,006	$ 392,504		06/05/00	100%	94%
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC		PEND	10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.				09/11/00	03/23/99	PHONE NO: 751-2040	
	0.359 km		$ 1,426,745	$ 1,957,096	$ 2,002,916		09/14/00***	98%	99%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 751-2049	
	0.000 km		$ 284,515	$ 244,291	$ 180,029		05/26/00	100%	93%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							09/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0									
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS							
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,103,856			93%	74%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.		PEND	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				08/22/00	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	08/22/00		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 8,587,039			100%	79%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 273-7190	
	0.000 km		$ 1,095,659	$ 940,332	$ 549,277		09/14/00***	58%	89%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.				PEND	06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					09/15/00	06/29/99	PHONE NO: 751-2046	
STPHS 206-1(6)0								05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION								
CONTRACT TOTAL	19.330	km		$ 4,500,476	$ 4,148,860	$ 5,001,901			98%	79%
IM 90-2(98)94			RIVERSIDE CONTRACTING, INC.					06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION						06/18/99	PHONE NO: -	
IM 90-1(134)0								08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS								
IM 90-1(136)0										
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER								
IM 90-1(137)35										
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER								
CONTRACT TOTAL	40.826	km		$ 4,094,875	$ 3,831,643	$ 3,926,259			100%	91%
NH-STPHS 7-1(84)52			MONTANA LINES, INC				PEND	08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS					09/18/00	05/09/00	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83								08/08/00		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS								
CONTRACT TOTAL	0.000	km		$ 230,094	$ 231,366	$ 228,087			100%	87%
RTS 9031(11) U1			KEYSTONE CONCRETE CONSTRUCTION					08/04/99	F.P.M. HEMBREE, TAMI	
CLARK FORK-LOZEAU		REHABILITAION OF A STEEL TRUSS BRIDGE						09/07/99	PHONE NO: 523-5856	
	0.220	km		$ 373,408	$ 468,214	$ 479,504		05/03/00	100%	76%
ER 9041(22)			FRONTIER-WEST, L.L.C.					09/01/99	F.P.M. HEMBREE, TAMI	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &						10/21/99	PHONE NO: 523-5856	
	0.584	km		$ 1,816,001	$ 1,338,522	$ 1,408,523		10/28/00***	98%	91%
BR 6-1(77)53			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE						11/29/99	PHONE NO: 751-2040	
	1.033	km		$ 1,928,960	$ 1,673,064	$ 1,549,147		04/30/01***	93%	52%
NH 24-1(49)0			MT MAT'LS, INC.(DBA)LS JENSEN					11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER						03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5								07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	20.100	km		$ 1,271,951	$ 1,249,585	$ 1,146,797			100%	78%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					01/03/00	PHONE NO: 751-2049	
STPP 33-1(30)30							08/10/00		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747	km	$ 1,843,477	$ 1,664,141	$ 1,621,358			100%	78%
CM 6799(19)				PAVLIK ELECTRIC CO, INC			11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS					04/10/00	PHONE NO: 751-2043	
CM 6799(20)							09/14/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S							
CONTRACT TOTAL	0.000	km	$ 437,695	$ 402,625	$ 437,549			98%	91%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995	mi	$ 7,551,043	$ 7,022,657	$ 4,583,114		10/30/02***	65%	47%
NH 5-2(72)60				MONTANA LINES, INC			02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK					/ /	PHONE NO: 751-2049	
	0.000	km	$ 401,225	$ 224,047	$ 2,240		11/09/00***	1%	0%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.			02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 2,147,187		03/13/02***	89%	75%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 1,344,854		11/20/01***	19%	24%
NH-IM-STPP-STPX 0002(489)				MARK RITE LINES OF MONT., INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
2000-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/01/00	PHONE NO: 523-5864	
	283.200	km	$ 855,695	$ 648,972	$ 602,329		08/04/00	100%	83%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					05/15/00	PHONE NO: 523-5864	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(421)							10/24/00***		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR							
STPHS 269-1(24)15									
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS							
CONTRACT TOTAL	0.000 km		$ 139,661	$ 135,053	$ 49,346			37%	33%
SFCN 1-2(94)120				A-1 PAVING, INC			04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER					05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91							01/04/01***		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER							
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1									
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER							
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 1,231,756			91%	79%
STPS 263-1(19)0				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER					06/27/00	PHONE NO: 523-5877	
STPS 269-1(25)0							07/12/00		
HAMILTON-CORVALLIS		SEAL & COVER							
STPS 533-1(5)0									
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	13.176 km		$ 188,474	$ 173,738	$ 185,051			100%	65%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					/ /	PHONE NO: -	
	0.000 km		$ 218,074	$ 300,275	$ 3,003		01/28/01***	1%	0%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT					07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121							12/31/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.							
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 253,649			8%	7%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 956,581		07/26/03***	20%	13%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/00

DATE:09/19/00 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 317-1(4)1			SETTLE SERVICES				06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING					08/03/00	PHONE NO: 751-2041	
	0.748	km	$ 560,807	$ 444,294	$ 71,240		03/29/01***	16%	38%
BH 9041(21)			FRONTIER-WEST, L.L.C.				07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					/ /	PHONE NO: 523-5856	
	0.168	km	$ 613,105	$ 512,220	$ 5,123		03/19/01***	1%	7%
STPHS 0002(375)			MONTANA LINES, INC				07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING					/ /	PHONE NO: 751-2049	
	0.000	km	$ 72,957	$ 68,924	$ 690		03/20/01***	1%	0%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC				07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE					08/03/00	PHONE NO: 523-5877	
	2.636	mi	$ 1,172,856	$ 1,149,998	$ 309,472		04/25/02***	27%	17%
SMP 1599(01)			SCHELLINGER CONST CO.,INC.				07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					/ /	PHONE NO: 751-2049	
	0.000	mi	$ 373,450	$ 333,220	$ 0		11/01/00***	0%	11/01/00
SMP 4199(01)			JTL GROUP, INC.-MISSOULA				07/06/00	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					07/31/00	PHONE NO: 523-5877	
	0.000	mi	$ 636,850	$ 448,325	$ 145,901		11/01/00***	33%	11/01/00
SMP 4599(01)			SCHELLINGER CONST CO.,INC.				07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					07/17/00	PHONE NO: 751-2049	
	0.000	mi	$ 295,800	$ 252,873	$ 259,452		08/17/00	100%	05/01/01
MISSOULA DISTRICT TOTALS			$ 84,988,379	$ 81,665,247	$ 66,490,259			76%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)				HOLLOW CONTRACTING		APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER				08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407	km	$ 1,556,479	$ 1,319,159	$ 1,421,290		04/21/00	100%	101%
STPP 29-1(27)34				A.M. WELLES, INC.		APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 684-5609	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 5,032,430		06/29/00	100%	87%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.		APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 5,226,027			98%	101%
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 273,956		09/14/00***	95%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 285-4943	
NH-STPHS 11-1(27)53						APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,382,799			95%	134%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347	km	$ 6,331,183	$ 5,379,297	$ 4,834,271		07/11/01***	90%	91%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.			05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,784,770		07/20/01***	98%	84%
STPU 0299(8)				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. ARVISH,MIKE	
ANACONDA STREETS		GR,GRVL,PL MIX SURF,SEAL & COV ER,SIDEWALKS,CURB & GUTTER				06/07/00	06/21/99	PHONE NO: 782-9327	
	0.571	km	$ 818,095	$ 718,102	$ 727,515		07/25/00	100%	99%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 49-2(7)16				MT MAT'LS, INC.(DBA)LS JENSEN			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 mi		$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%
BR 205-1(22)3				HALL CONSTRUCTION SERVICES		APPR	06/29/99	F.P.M. STARCEVICH JOHN R.	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km		$ 298,201	$ 228,937	$ 247,514		09/14/00***	98%	111%
ER 60-1(9)22				TIMBER MOUNTAIN EXCAVATION,INC			06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200 km		$ 130,290	$ 132,916	$ 120,587		09/14/00***	91%	150%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 285-4943	
	0.000 mi		$ 200,056	$ 237,171	$ 235,468		09/14/00***	99%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC			08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 1,101,122		12/19/00***	98%	86%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200 km		$ 1,620,651	$ 1,322,400	$ 1,269,983			96%	56%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.			10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					11/08/99	PHONE NO: 782-9327	
	3.670 km		$ 1,527,711	$ 1,426,028	$ 1,196,058		06/18/01***	84%	61%
STPP 13-1(33)36				A.M. WELLES, INC.			10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					11/15/99	PHONE NO: 682-7821	
	18.300 km		$ 5,735,355	$ 5,713,401	$ 4,192,748		09/01/02***	73%	36%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					04/03/00	PHONE NO: 457-0526	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-2(39)50							02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 2,973,007			92%	69%
IM 15-1(90)38			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 684-5609	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 6,024,478		01/14/02***	99%	57%
BR 13-2(2)83			MORGEN & OSWOOD CONST. CO.,INC				11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 285-4943	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 1,339,670		03/18/01***	72%	61%
NH 8-4(23)77 F			RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					01/31/00	PHONE NO: 285-4943	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 2,439,181			93%	60%
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO				11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					02/22/00	PHONE NO: 782-7443	
	0.222	km	$ 676,571	$ 624,361	$ 300,395		09/14/00***	48%	53%
BR-STPP 13-1(29)47			COP CONSTRUCTION CO.				11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238	mi	$ 4,402,959	$ 4,202,581	$ 2,578,559		08/30/01***	61%	52%
STPP 29-4(22)89			JIM GILMAN EXCAVATING INC.				12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					03/21/00	PHONE NO: 782-9327	
	1.176	km	$ 799,375	$ 708,178	$ 509,451		09/17/00***	72%	60%
IM 15-2(71)93			EMPIRE SAND AND GRAVEL CO.,INC				12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758	km	$ 5,505,510	$ 5,321,021	$ 5,418,738			96%	59%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/00
*** BUTTE DISTRICT ***

DATE:09/19/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 279-1(7)9			RIVERSIDE CONTRACTING, INC.					02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS						03/10/00	PHONE NO: 495-1506	
	11.957 km			$ 2,818,759	$ 2,381,609	$ 2,330,964		01/06/02***	98%	73%
STPHS 0002(386)			POTEET CONSTRUCTION INC				PEND	02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS					09/05/00	06/05/00	PHONE NO: 782-7443	
	117.100 km			$ 72,736	$ 62,115	$ 68,634		08/08/00	100%	84%
STPE-IM 518-1(4)0			SLETTEN CONSTRUCTION CO					02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE						04/17/00	PHONE NO: 495-1506	
	0.563 km			$ 486,371	$ 461,213	$ 439,023		01/14/01***	95%	91%
IM 90-4(45)230			JIM GILMAN EXCAVATING INC.					02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION						04/03/00	PHONE NO: 494-5823	
	15.547 km			$ 4,967,086	$ 4,655,180	$ 4,597,518		10/20/01***	99%	93%
STPHS 25(19)			OMO CONSTRUCTION INC					02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING						03/29/00	PHONE NO: 457-0526	
	0.000 km			$ 10,166	$ 11,890	$ 11,751		05/02/00	100%	50%
STPS 399-1(3)0			JTL GROUP, INC.-BELGRADE					03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING						04/03/00	PHONE NO: 782-7443	
	16.315 km			$ 3,003,413	$ 2,693,265	$ 2,128,775		08/19/02***	79%	58%
STPP-IM-NH 0002(490)			ARROW STRIPING AND MFG., INC.					03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						05/25/00	PHONE NO: 586-5074	
	283.200 km			$ 545,421	$ 348,073	$ 420,778		08/30/00	100%	78%
STPS 284-3(4)16			MT MAT'LS, INC.(DBA)LS JENSEN					04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER						06/05/00	PHONE NO: 495-1506	
	31.230 km			$ 1,268,067	$ 1,234,691	$ 1,165,125		09/15/01***	94%	63%
IM 90-5(55)249			BLAHNIK CONSTRUCTION, INC.					04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER						05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257								03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-1(32)75									
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 4,930,857			70%	57%
SF 1(37)				EDWARD T COPPS CONST.			06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE					06/26/00	PHONE NO: 494-9635	
	0.120 km		$ 210,496	$ 196,543	$ 153,424		/ / ***	78%	36%
STPHS 282-1(2)0				OMO CONSTRUCTION INC			06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000 km		$ 75,225	$ 70,607	$ 60,441		04/02/01***	86%	62%
BR 9001(35)				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					08/07/00	PHONE NO: 494-9635	
	0.420 km		$ 1,245,086	$ 977,392	$ 28,738		06/11/01***	3%	13%
STPP 59-2(9)49				S K CONSTRUCTION, INC.			07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER					07/17/00	PHONE NO: 586-5074	
	12.576 mi		$ 4,464,227	$ 4,171,267	$ 941,602		01/09/03***	23%	8%
SMP 0199(01)				COLEMAN CONSTRUCTION			07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE					08/21/00	PHONE NO: 494-5823	
	0.000 mi		$ 304,775	$ 282,103	$ 120,556		11/01/00***	43%	11/01/00
SMP 0499(01)				MARONICK CONST. LLC			07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					07/20/00	PHONE NO: 782-9327	
	0.000 mi		$ 374,300	$ 272,107	$ 109,518		03/24/01***	40%	11/01/00
SMP 3499(01)				JTL GROUP, INC.-BELGRADE			07/06/00	F.P.M. COLLINGWOOD,MATT	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					/ /	PHONE NO: 285-4943	
	0.000 km		$ 557,850	$ 500,000	$ 0		04/12/01***	0%	11/01/00
NH 8-2(53)49				MONTANA LINES, INC			07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA					08/16/00	PHONE NO: 457-0526	
	0.000 km		$ 171,574	$ 147,217	$ 25,085		03/21/01***	17%	17%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/00
*** BUTTE DISTRICT ***

DATE:09/19/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9047(15)			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC						/ /	PHONE NO: 494-9635	
	0.502 km			$ 753,644	$ 772,000	$ 7,720		07/03/01***	1%	0%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.					08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL						09/12/00	PHONE NO: 684-5609	
	0.720 mi			$ 711,660	$ 463,210	$ 4,632		05/10/01***	1%	0%
CM 5802(3)			MARONICK CONST. LLC					08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION						/ /	PHONE NO: 495-1506	
	0.360 km			$ 469,592	$ 363,359	$ 0		08/23/01***	0%	0%
BR 9029(27)			COP CONSTRUCTION CO.					08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES						/ /	PHONE NO: 682-7821	
	0.028 km			$ 117,013	$ 134,271	$ 0		12/20/00***	0%	0%
CM 1207(2)			CENTRAL ELECTRIC, INC.					08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL						/ /	PHONE NO: 285-4943	
	0.000 km			$ 85,693	$ 67,220	$ 0		05/19/01***	0%	0%
BR 9016(19)			COP CONSTRUCTION CO.					08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &						/ /	PHONE NO: 586-5074	
	0.949 mi			$ 1,183,619	$ 1,138,408	$ 0		10/13/01***	0%	0%
BUTTE DISTRICT TOTALS				$101,012,504	$ 94,690,794	$ 78,448,432			82%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/00
*** GREAT FALLS DISTRICT ***

DATE:09/19/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.		APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				12/07/99	08/05/98	PHONE NO: 455-8323	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,676,879		08/17/00	100%	100%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. BECKDEDAHL MARK	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	15.037	km	$ 7,085,715	$ 6,645,093	$ 6,634,286		07/07/00	100%	96%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 1,012,884		07/17/00	100%	117%
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	93%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		PEND	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				08/29/00	04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,317,784		11/20/01***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		PEND	05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				08/30/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 6,005,679			98%	117%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 3,538,790		08/27/01***	96%	98%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.		APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424						APPR	07/13/00		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456	km	$ 984,444	$ 1,248,119	$ 1,314,442			100%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 2,056,138		06/03/00	100%	83%
NH 1-6(20)379				A-1 PAVING, INC		PEND	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				09/13/00	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						PEND	03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				09/13/00			
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 5,769,356			98%	80%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				06/07/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 2,992,872		07/25/01***	98%	90%
STPHS 60-1(10)28				HARDRIVES ASPHALT COMPANY, INC			02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER					05/09/00	PHONE NO: 738-4505	
	0.330 km		$ 45,104	$ 63,500	$ 58,847		06/22/00	100%	53%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		PEND	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				09/06/00	06/02/00	PHONE NO: 278-7078	
	331.680 km		$ 574,816	$ 448,846	$ 478,761		08/18/00	100%	95%
SFCN 1-2(96)184				A-1 PAVING, INC		PEND	04/11/00	F.P.M. BECKDEDAHL MARK	
JAVA-SUMMIT		CRACK SEALING,SEAL & COVER				09/13/00	05/30/00	PHONE NO: 873-8624	
SFCN 1-3(39)198						PEND	07/07/00		
MARIAS PASS-EAST		PLANT MIX OVERLAY,SEAL & COVER				09/13/00			
CONTRACT TOTAL	30.276 km		$ 816,790	$ 748,662	$ 743,668			100%	43%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411 km		$ 1,604,193	$ 1,582,676	$ 258,221			16%	77%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER					08/08/00	PHONE NO: 278-7078	
	17.160 km		$ 821,481	$ 801,973	$ 136,717		03/02/01***	17%	87%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCN 1-7(29)405				MARVIN A. REHBEIN			05/02/00	F.P.M. BERG, GARY	
CHINOOK - EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/22/00	PHONE NO: 265-6821	
STPS 240-1(4)13							08/18/00		
21 KM SOUTH OF US 2-SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
STPS 529-1(1)0									
CHINOOK - SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER,BRIDGE RAIL REVISION							
CONTRACT TOTAL	39.850	km	$ 2,330,392	$ 2,121,212	$ 1,953,757			100%	43%
BR 60-2(56)35				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 42,112		02/27/01***	8%	16%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448	mi	$ 1,629,262	$ 1,508,782	$ 205,920		11/08/01***	14%	0%
SMP 0399(01)				BLAHNIK CONSTRUCTION, INC.			07/06/00	F.P.M. BECKDEDAHL MARK	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					/ /	PHONE NO: 873-8624	
	0.000	mi	$ 355,060	$ 394,060	$ 0		02/23/01***	0%	11/01/00
SMP 2599(01)				SCHELLINGER CONST CO.,INC.			07/06/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					07/31/00	PHONE NO: 454-5920	
	0.000	km	$ 394,800	$ 387,727	$ 35,609		03/26/01***	9%	04/01/01
STPP 60-2(47)60				RIVERSIDE CONTRACTING, INC.			08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS					08/21/00	PHONE NO: 738-4505	
	17.251	km	$ 1,395,348	$ 1,348,188	$ 0		10/18/01***	0%	0%
NH 3-1(12)0 F				WICKENS CONSTRUCTION, INC.			08/31/00	F.P.M. HENDERSON, SHON (ACT	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					/ /	PHONE NO: 454-5921	
NH 3-1(13)2 F							12/19/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189	km	$ 12,371,554	$ 11,306,051	$ 0			0%	0%
BR 9007(32)				TAMIETTI CONST. CO., INC.			08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					/ /	PHONE NO: 454-8323	
	0.314	mi	$ 1,252,045	$ 1,062,068	$ 0		08/21/01***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/00
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER AWARD DATE WORK BEG. WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
GREAT FALLS DISTRICT TOTALS			$ 71,377,751	$ 70,779,094	$ 53,979,527			73%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)				FRANZ CONSTRUCTION, INC		APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km		$ 939,680	$ 1,051,435	$ 1,015,287		06/29/00	100%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.		APPR	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING				06/07/00	03/23/99	PHONE NO: 787-5701	
	7.500 mi		$ 3,085,239	$ 3,340,582	$ 3,390,855		06/19/00	100%	106%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		PEND	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				08/24/00	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							09/08/00		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108 mi		$ 10,229,983	$ 9,921,985	$ 10,178,141			100%	75%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.		APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50						APPR	06/29/00		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				03/22/00			
CONTRACT TOTAL	1.478 km		$ 3,132,525	$ 4,249,957	$ 4,906,527			100%	90%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. MARK KUROKAWA	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 653-1574	
	0.425 km		$ 1,024,386	$ 886,500	$ 860,697		04/29/00	100%	93%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0						APPR	07/21/00		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 248-4(3)18						APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 363-1(3)2						APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,342,582			100%	101%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-BR 484-1(4)20				S K CONSTRUCTION, INC.			APPR	02/03/99	F.P.M. MARTIN, DOUGLAS	
OTTER - NORTH & SOUTH		GR,GRAV SURF,PRESTRESSED CONC. BEAM BRIDGE					12/28/99	03/22/99	PHONE NO: 748-3175	
	7.325 km		$ 3,350,473		$ 3,899,590	$ 4,021,040		05/26/00	100%	99%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO			PEND	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					09/15/00	04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919		$ 3,103,761	$ 3,137,098		09/14/00***	98%	95%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.				04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER						06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231		$ 5,653,388	$ 4,807,143		03/07/02***	85%	86%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC			APPR	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					12/15/99	05/28/99	PHONE NO: 748-3175	
RTS 447-1(13)46								06/13/00		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER								
CONTRACT TOTAL	16.060 km		$ 1,834,027		$ 2,086,951	$ 2,036,995			100%	81%
NH 34-1(5)0 F				NORTH PACIFIC ROAD BUILDERS			APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER					12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F								03/17/02***		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER								
CONTRACT TOTAL	24.136 km		$ 10,082,127		$ 8,959,667	$ 8,960,807			96%	82%
BR 511-1(3)4				L. SCANLAN CONTRACTOR			APPR	05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF					06/07/00	08/04/99	PHONE NO: 228-9478	
	0.397 km		$ 335,052		$ 399,028	$ 402,347		06/23/00	100%	97%
STPP 2-1(29)27				EMPIRE SAND AND GRAVEL CO.,INC			APPR	05/04/99	F.P.M. FRETTE, KURT	
44 KILOMETERS EAST OF MILES CI		MILL,PL MIX SURF OVERLAY,SEAL & COVER					11/30/99	07/06/99	PHONE NO: 233-3612	
	10.107 km		$ 2,028,664		$ 2,310,100	$ 2,425,660		06/07/00	100%	119%
IM 94-3(49)78				PRINCE, INC				05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER						07/09/99	PHONE NO: 436-2704	
IM 94-3(51)94								07/07/00		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE								
CONTRACT TOTAL	11.519 mi		$ 3,200,916		$ 2,999,999	$ 2,944,836			100%	118%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000	km	$ 303,830	$ 274,060	$ 269,528		07/21/00	100%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. MARK KUROKAWA	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES					10/04/99	PHONE NO: 653-1574	
	0.260	km	$ 583,218	$ 577,230	$ 601,990		08/02/00	100%	94%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169	km	$ 1,355,029	$ 1,768,761	$ 1,740,519		04/19/01***	98%	77%
STPP-STPHS 2-1(24)1				CENTURY COMPANIES, INC.		PEND	10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING				08/25/00	11/02/99	PHONE NO: 233-3628	
	2.595	km	$ 937,863	$ 976,727	$ 1,077,068		07/12/00	100%	77%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE					10/25/99	PHONE NO: 653-1574	
	1.140	km	$ 1,622,131	$ 1,419,851	$ 1,305,461		12/24/00***	92%	51%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					04/03/00	PHONE NO: 653-1574	
	0.480	km	$ 362,967	$ 365,630	$ 296,999		09/14/00***	81%	78%
BR 277-1(6)29				COP CONSTRUCTION CO.			10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31							09/14/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074	km	$ 930,147	$ 817,817	$ 498,401			61%	69%
NH 1-10(45)590				PRINCE, INC		PEND	11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER				09/15/00	04/04/00	PHONE NO: 765-1259	
STPP 25-2(7)47							08/03/00		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER							
STPP 32-1(10)0									
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	55.174	km	$ 2,975,139	$ 2,582,575	$ 2,798,984			100%	89%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17							08/15/00		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	19.099	km	$ 1,552,322	$ 1,570,313	$ 1,529,619			100%	78%
NH 23-1(22)2				PRINCE, INC		PEND	03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER				09/18/00	04/12/00	PHONE NO: 233-3612	
NH 23-1(23)28							08/17/00		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER							
NH 57-5(22)166									
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	47.960	km	$ 3,283,021	$ 2,855,883	$ 2,854,625			100%	68%
STPS 528-1(1)0				PRINCE, INC			04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE					06/14/00	PHONE NO: 765-1259	
	23.970	km	$ 1,306,995	$ 1,264,433	$ 1,068,977		08/11/00	100%	55%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY			06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER					07/31/00	PHONE NO: 233-3612	
	12.203	km	$ 1,963,485	$ 2,052,072	$ 60,235		11/16/01***	3%	31%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR			06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/11/00	PHONE NO: 228-9478	
	0.000	km	$ 282,177	$ 411,571	$ 18,748		05/01/01***	5%	29%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613	km	$ 7,245,674	$ 6,171,379	$ 528,849		06/19/03***	9%	8%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390	mi	$ 2,836,233	$ 3,122,719	$ 47,606		02/20/02***	2%	13%
SMP 4099(01)				ECKART TRUCKING INC			07/06/00	F.P.M. EIDE, LEON	
GLENDIVE DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					/ /	PHONE NO: 377-5296	
	0.000	km	$ 374,900	$ 217,144	$ 0		11/08/00***	0%	05/01/01

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.			08/02/00	F.P.M. EIDE, LEON	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER					08/21/00	PHONE NO: 377-5296	
	9.369 km		$ 2,421,892	$ 2,174,379	$ 0		07/31/02***	0%	0%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY			08/31/00	F.P.M. EIDE, LEON	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					/ /	PHONE NO: 377-5296	
	23.700 mi		$ 9,590,337	$ 8,891,443	$ 0		08/08/03***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 88,931,737	$ 87,657,107	$ 65,127,623			72%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.		SURF., SEAL & COVER, P.S. BR.		12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981	km	$ 5,945,331	$ 5,478,423	$ 5,743,421		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,672,278		09/14/00***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 14,749,728		10/06/01***	96%	86%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. FAVERO CRAIG	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453						APPR	09/14/00***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS				12/28/99			
CONTRACT TOTAL	17.143	km	$ 2,266,828	$ 1,980,980	$ 1,925,142			97%	80%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	12.754	km	$ 4,641,922	$ 4,713,098	$ 4,648,907		08/30/00	100%	99%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 7,967,208		01/23/02***	83%	90%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		PEND	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				08/23/00	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						PEND	11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				08/29/00			
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 11,504,847			98%	76%
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. FAVERO CRAIG	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							09/14/00***		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259 km		$ 967,359	$ 910,925	$ 731,835			80%	93%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419 km		$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.			04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					04/19/99	PHONE NO: 323-3699	
	14.188 km		$ 7,956,805	$ 6,897,684	$ 6,916,971		02/28/02***	98%	71%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763 km		$ 2,894,577	$ 2,453,107	$ 3,311,580		08/14/00	100%	90%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406 km		$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		PEND	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				08/31/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617 km		$ 3,480,454	$ 4,188,307	$ 4,315,538			95%	74%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION			08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					09/22/99	PHONE NO: 323-3699	
	1.406 km		$ 942,490	$ 918,161	$ 903,684		09/14/00***	98%	98%
ER 0002(373)				SIERRA ROCK AND DIRT, INC.			08/04/99	F.P.M. BROWN GERRY	
MUSSELSHELL VALLEY EROSION		RIPRAP					09/23/99	PHONE NO: 323-3699	
	0.000 km		$ 217,567	$ 183,166	$ 202,841		04/06/00	100%	8%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017	$ 1,570,037	$ 1,298,330		10/01/00***	83%	70%
ER 80-3(5)58				RIVERSIDE CONTRACTING, INC.			08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR					09/08/99	PHONE NO: 538-1320	
	0.359	km	$ 393,739	$ 397,397	$ 387,584		06/14/00	100%	81%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.			09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					11/16/99	PHONE NO: 657-0267	
	19.913	km	$ 9,237,472	$ 7,818,266	$ 3,536,861		02/11/02***	45%	38%
RTS 532-1(2)10				JTL GROUP, INC.-BILLINGS			10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER					04/17/00	PHONE NO: 657-0269	
	3.280	km	$ 192,599	$ 182,483	$ 159,373		06/26/00	100%	23%
STPHS 0002(78)				ACE ELECTRIC INC		PEND	10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST				08/31/00	11/23/99	PHONE NO: 657-0271	
	0.000	km	$ 360,225	$ 328,622	$ 289,054		08/30/00	100%	74%
BR 478-1(4)2				COP CONSTRUCTION CO.			10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE					11/01/99	PHONE NO: 657-0273	
	0.375	km	$ 295,937	$ 326,326	$ 333,594		07/13/00	100%	31%
STPHS 0002(347)				JTL GROUP, INC.-BILLINGS		PEND	11/16/99	F.P.M. JAY MUHLBEIER	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS				09/01/00	04/11/00	PHONE NO: 657-0207	
	0.850	km	$ 450,885	$ 408,006	$ 434,851		08/02/00	100%	93%
NH 53-1(24)0				JTL GROUP, INC.-BILLINGS			11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS					03/06/00	PHONE NO: 657-0271	
	1.351	km	$ 634,382	$ 579,413	$ 569,725		07/14/00	100%	94%
BR 9014(17)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES					01/10/00	PHONE NO: 538-1320	
	0.448	mi	$ 1,272,426	$ 1,092,154	$ 880,767		10/24/00***	81%	53%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-FH 298-1(5)1				WICKENS CONSTRUCTION, INC.			12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER					03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)0							08/06/01***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	4.075	km	$ 2,301,562	$ 2,270,872	$ 1,976,357			87%	63%
NH 57-2(19)22 F				PRINCE, INC			03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430	km	$ 6,291,708	$ 4,617,268	$ 206,134			4%	44%
BR 9048(11)				EDWARD T COPPS CONST.			03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663	km	$ 1,183,040	$ 823,782	$ 394,646		02/06/01***	48%	30%
IMSTPPNHSTPXSTPS 0002(493)				ARROW STRIPING AND MFG., INC.		PEND	03/16/00	F.P.M. JAY MUHLBEIER	
2000-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				09/11/00	05/09/00	PHONE NO: 657-0207	
	450.100	km	$ 731,689	$ 487,156	$ 469,023		08/08/00	100%	48%
STPU 1025(6)				STAR SERVICE INC.			04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS					06/06/00	PHONE NO: 657-0264	
	0.000	km	$ 228,683	$ 173,675	$ 88,827		04/26/01***	51%	77%
NH 57-3(28)122				CENTURY COMPANIES, INC.			05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88							08/23/00		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
NH 61-3(15)67									
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	56.040	km	$ 2,572,662	$ 2,535,897	$ 2,170,193			100%	29%
SFCI 90-8(144)409				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					06/27/00	PHONE NO: 322-5870	
	28.445	km	$ 3,013,603	$ 2,496,764	$ 584,083		02/09/02***	23%	58%
IM 90-9(88)532				MARVIN A. REHBEIN			05/02/00	F.P.M. JAY MUHLBEIER	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER					06/13/00	PHONE NO: 657-0207	
	18.800	mi	$ 2,034,562	$ 2,548,463	$ 1,019,631		09/01/00	100%	27%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1002(9)				JTL GROUP, INC.-BILLINGS			06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					07/10/00	PHONE NO: 657-0271	
	1.079 km		$ 2,699,863	$ 3,145,343	$ 503,188		05/16/02***	16%	25%
STPS 532-1(5)6				JTL GROUP, INC.-BILLINGS			06/12/00	F.P.M. SLOE, DAVID A.	
JCT. SEC 401 - EAST		PLANT MIX BITUMINOUS OVERLAY					07/14/00	PHONE NO: 657-0269	
	5.820 km		$ 275,580	$ 273,007	$ 172,628		08/24/00	100%	33%
STPS 314-1(14)18				CENTURY COMPANIES, INC.			07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY					/ /	PHONE NO: 657-0267	
	23.160 km		$ 1,392,896	$ 1,558,796	$ 15,587		07/10/01***	1%	17%
NH 57-4(10)148				MARQUIS EXCAVATING			07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					/ /	PHONE NO: 323-3699	
	0.000 km		$ 260,776	$ 217,542	$ 2,175		04/01/01***	1%	0%
STPHS 0002(389)				OMO CONSTRUCTION INC			07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS					08/28/00	PHONE NO: 657-0271	
	0.000 mi		$ 59,984	$ 52,704	$ 527		05/29/01***	1%	25%
SMP 0299(01)				CENTURY COMPANIES, INC.			07/06/00	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					07/25/00	PHONE NO: 538-1320	
	0.000 km		$ 315,800	$ 246,400	$ 140,727		09/11/00	100%	04/01/01
AR 5100052				TAMIETTI CONST. CO., INC.			08/02/00	F.P.M. NELSON, ROD	
JOHNSON LANE INTERCHANGE		BRIDGE REPAIR					/ /	PHONE NO: 657-0264	
	0.028 km		$ 193,640	$ 199,220	$ 1,992		06/08/01***	1%	0%
BR 568-1(9)1				COP CONSTRUCTION CO.			08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					/ /	PHONE NO: 657-0264	
	1.060 mi		$ 2,736,398	$ 1,874,523	$ 0		03/20/02***	0%	0%
BILLINGS DISTRICT TOTALS			$112,033,519	$103,336,367	$ 83,678,942			79%	
TOTALS FOR ALL PROJECTS:			$458,343,890	$438,128,610	$347,724,784			77%	

STATE DOCUMENTS COLLECTION

OCT 1 0 2000

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 0016 2801 8

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/00
*** MISSOULA DISTRICT ***

DATE:10/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION				APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639	km		$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
NH-STPHS 6799(18)			MONTANA LINES, INC					08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS						09/14/98	PHONE NO: 751-2046	
	0.000	km		$ 376,379	$ 388,006	$ 392,504		06/05/00	100%	94%
BH 1-1(61)12			MORGEN & OSWOOD CONST. CO.,INC				PEND	10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					09/11/00	03/23/99	PHONE NO: 751-2040	
	0.359	km		$ 1,426,745	$ 1,957,096	$ 2,003,660		10/04/00	100%	99%
RTF 0002(381)			QUALITY CONCRETE COMPANY					12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE						06/23/99	PHONE NO: 751-2049	
	0.000	km		$ 284,515	$ 244,291	$ 180,029		05/26/00	100%	93%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.					12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.						03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1								09/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES								
STPP 33-1(24)0							PEND			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS					09/21/00			
CONTRACT TOTAL	0.544	km		$ 3,515,447	$ 3,348,840	$ 3,333,086			98%	84%
STPP 19-2(15)48			SCHELLINGER CONST CO.,INC.				PEND	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE					08/22/00	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39							APPR	08/22/00		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER					11/30/99			
CONTRACT TOTAL	23.909	km		$ 9,044,779	$ 7,749,401	$ 8,587,039			100%	79%
NH 7-1(70)0			JOHN BIELBY CONSTRUCTION					06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING						07/19/99	PHONE NO: 273-7190	
	0.000	km		$ 1,095,659	$ 940,332	$ 575,851		09/14/00***	61%	103%
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.				PEND	06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE					09/15/00	06/29/99	PHONE NO: 751-2046	
STPHS 206-1(6)0							PEND	05/30/02***		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION					09/27/00			
CONTRACT TOTAL	19.330	km		$ 4,500,476	$ 4,148,860	$ 5,093,940			98%	89%

*** ESTIMATED COMPLETION DATE

1PLb,

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/00
*** MISSOULA DISTRICT ***

DATE:10/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826	km	$ 4,094,875	$ 3,831,643	$ 3,926,259			100%	91%
NH-STPHS 7-1(84)52				MONTANA LINES, INC		PEND	08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS				09/18/00	05/09/00	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							08/08/00		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000	km	$ 230,094	$ 231,366	$ 229,611			100%	87%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. HEMBREE, TAMI	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584	km	$ 1,816,001	$ 1,338,522	$ 1,438,162		10/28/00***	98%	96%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033	km	$ 1,928,960	$ 1,673,064	$ 1,593,477		04/30/01***	95%	57%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100	km	$ 1,271,951	$ 1,249,585	$ 1,146,797			100%	78%
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					01/03/00	PHONE NO: 751-2049	
STPP 33-1(30)30							08/10/00		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747	km	$ 1,843,477	$ 1,664,141	$ 1,621,358			100%	78%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/00
*** MISSOULA DISTRICT ***

DATE:10/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER / AWARD DATE WORK BEG. WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 6799(19)			PAVLIK ELECTRIC CO, INC			PEND	11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS				09/29/00	04/10/00	PHONE NO: 751-2043	
CM 6799(20)						PEND	09/14/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S				09/29/00			
CONTRACT TOTAL	0.000	km	$ 437,695	$ 402,625	$ 438,479			98%	92%
NH-STPE 7-2(25)78 F			JTL GROUP, INC.-MISSOULA				11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995	mi	$ 7,551,043	$ 7,022,657	$ 5,389,186		10/30/02***	77%	59%
NH 5-2(72)60			MONTANA LINES, INC				02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK					09/25/00	PHONE NO: 751-2049	
	0.000	km	$ 401,225	$ 224,047	$ 6,280		11/09/00***	3%	17%
NH-STPE 7-1(74)76 F			SCHELLINGER CONST CO.,INC.				02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 2,498,594		03/13/02***	98%	90%
CM-BR 8107(12)			BODELL CONSTRUCTION COMPANY				02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 1,584,520		11/20/01***	23%	31%
NH-IM-STPP-STPX 0002(489)			MARK RITE LINES OF MONT., INC.				03/16/00	F.P.M. JOHNSON, ROBERT L.	
2000-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/01/00	PHONE NO: 523-5864	
	283.200	km	$ 855,695	$ 648,972	$ 635,377		08/04/00	100%	83%
STPHS 0002(384)			ALPINE CONSTRUCTION, INC.				03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)							10/24/00***		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR							
STPHS 269-1(24)15									
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS							
CONTRACT TOTAL	0.000	km	$ 139,661	$ 135,053	$ 139,994			98%	90%
SFCN 1-2(94)120			A-1 PAVING, INC				04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER					05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91							09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1									
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER							
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 1,312,691			100%	79%
STPS 263-1(19)0				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER					06/27/00	PHONE NO: 523-5877	
STPS 269-1(25)0							07/12/00		
HAMILTON-CORVALLIS		SEAL & COVER							
STPS 533-1(5)0									
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	13.176 km		$ 188,474	$ 173,738	$ 185,051			100%	65%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					/ /	PHONE NO: -	
	0.000 km		$ 218,074	$ 300,275	$ 3,003		01/28/01***	1%	0%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT					07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121							12/31/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.							
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 1,398,095			42%	41%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 2,186,065		07/26/03***	45%	22%
STPHS 317-1(4)1				SETTLE SERVICES			06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING					08/03/00	PHONE NO: 751-2041	
	0.748 km		$ 560,807	$ 444,294	$ 226,845		03/29/01***	51%	89%
BH 9041(21)				FRONTIER-WEST, L.L.C.			07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					/ /	PHONE NO: 523-5856	
	0.168 km		$ 613,105	$ 512,220	$ 7,394		03/19/01***	1%	21%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(375)			MONTANA LINES, INC					07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING						/ /	PHONE NO: 751-2049	
	0.000	km		$ 72,957	$ 68,924	$ 690		03/20/01***	1%	13%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC					07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE						08/03/00	PHONE NO: 523-5877	
	2.636	mi		$ 1,172,856	$ 1,149,998	$ 457,826		04/25/02***	40%	42%
SMP 1599(01)			SCHELLINGER CONST CO.,INC.					07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						03/30/00	PHONE NO: 751-2049	
	0.000	mi		$ 373,450	$ 333,220	$ 82,789		11/01/00***	25%	11/01/00
SMP 4199(01)			JTL GROUP, INC.-MISSOULA					07/06/00	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/31/00	PHONE NO: 523-5877	
	0.000	mi		$ 636,850	$ 448,325	$ 219,152		11/01/00***	49%	11/01/00
SMP 4599(01)			SCHELLINGER CONST CO.,INC.					07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/17/00	PHONE NO: 751-2049	
	0.000	mi		$ 295,800	$ 252,873	$ 259,452		08/17/00	100%	05/01/01
MISSOULA DISTRICT TOTALS				$ 74,631,935	$ 71,440,537	$ 60,291,941			79%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/00
*** BUTTE DISTRICT ***

DATE:10/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)			HOLLOW CONTRACTING				APPR	05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					08/26/99	06/25/98	PHONE NO: 782-9327	
	1.407	km		$ 1,556,479	$ 1,319,159	$ 1,421,290		04/21/00	100%	101%
STPP 29-1(27)34			A.M. WELLES, INC.				APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					12/15/99	09/28/98	PHONE NO: 285-4943	
	8.733	km		$ 5,419,975	$ 4,970,738	$ 5,037,069		06/29/00	100%	87%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.				APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1								10/30/00***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	27.845	km		$ 5,019,324	$ 4,837,049	$ 5,226,027			98%	101%
STPHS 0002(257)			MARONICK CONST. LLC				APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	mi		$ 331,626	$ 289,632	$ 273,956		09/14/00***	95%	109%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53							APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.					05/31/00			
CONTRACT TOTAL	17.439	km		$ 9,627,070	$ 9,793,421	$ 9,441,400			96%	134%
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347	km		$ 6,331,183	$ 5,379,297	$ 4,942,066		07/11/01***	92%	98%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.					05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING						05/24/99	PHONE NO: 494-5823	
	7.837	mi		$ 3,161,119	$ 2,832,172	$ 2,797,928		07/20/01***	99%	88%
STPP 49-2(7)16			MT MAT'LS, INC.(DBA)LS JENSEN					05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER						07/12/99	PHONE NO: 682-7821	
	18.385	mi		$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 205-1(22)3				HALL CONSTRUCTION SERVICES		APPR	06/29/99	F.P.M. STARCEVICH JOHN R.	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100	km	$ 298,201	$ 228,937	$ 247,514		09/14/00***	98%	111%
ER 60-1(9)22				TIMBER MOUNTAIN EXCAVATION,INC			06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200	km	$ 130,290	$ 132,916	$ 120,587		09/07/00	100%	150%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000	mi	$ 200,056	$ 237,171	$ 235,468		09/14/00***	99%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC		PEND	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA				09/25/00	08/26/99	PHONE NO: 287-3868	
	0.000	km	$ 1,192,505	$ 1,097,811	$ 1,194,079		12/19/00***	98%	89%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							09/21/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200	km	$ 1,620,651	$ 1,322,400	$ 1,292,563			98%	68%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.			10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					11/08/99	PHONE NO: 782-9327	
	3.670	km	$ 1,527,711	$ 1,426,028	$ 1,379,709		06/18/01***	97%	77%
STPP 13-1(33)36				A.M. WELLES, INC.			10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					11/15/99	PHONE NO: 682-7821	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 4,591,156		09/01/02***	80%	46%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50							02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 3,050,692			94%	86%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 285-4943	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 6,029,186		01/14/02***	99%	57%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 585-0453	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 1,461,730		03/18/01***	79%	77%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 2,470,522			94%	72%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					02/22/00	PHONE NO: 782-7443	
	0.222	km	$ 676,571	$ 624,361	$ 459,963		09/14/00***	74%	59%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238	mi	$ 4,402,959	$ 4,202,581	$ 3,145,695		08/30/01***	75%	65%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.			12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					03/21/00	PHONE NO: 782-9327	
	1.176	km	$ 799,375	$ 708,178	$ 549,279		09/17/00***	78%	82%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC			12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758	km	$ 5,505,510	$ 5,321,021	$ 5,443,210			96%	59%
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957	km	$ 2,818,759	$ 2,381,609	$ 2,339,981		10/05/00	100%	73%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(386)				POTEET CONSTRUCTION INC		PEND	02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS				09/05/00	06/05/00	PHONE NO: 782-7443	
	117.100	km	$ 72,736	$ 62,115	$ 68,634		08/08/00	100%	84%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563	km	$ 486,371	$ 461,213	$ 450,038		01/14/01***	98%	100%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.			02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION					04/03/00	PHONE NO: 494-5823	
	15.547	km	$ 4,967,086	$ 4,655,180	$ 4,678,736		10/20/01***	98%	94%
STPHS 25(19)				OMO CONSTRUCTION INC			02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING					03/29/00	PHONE NO: 457-0526	
	0.000	km	$ 10,166	$ 11,890	$ 11,751		05/02/00	100%	50%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE			03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING					04/03/00	PHONE NO: 782-7443	
	16.315	km	$ 3,003,413	$ 2,693,265	$ 2,323,538		08/19/02***	86%	75%
STPP-IM-NH 0002(490)				ARROW STRIPING AND MFG., INC.			03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/25/00	PHONE NO: 586-5074	
	283.200	km	$ 545,421	$ 348,073	$ 420,778		08/30/00	100%	78%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230	km	$ 1,268,067	$ 1,234,691	$ 1,165,125		09/15/01***	94%	75%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.			04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER					05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257							03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER							
STPP 13-1(32)75									
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	36.120	km	$ 6,698,864	$ 7,084,784	$ 6,335,204			89%	76%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/00
*** BUTTE DISTRICT ***

DATE:10/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER: AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF 1(37)			EDWARD T COPPS CONST.				06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE					06/26/00	PHONE NO: 494-9635	
	0.120	km	$ 210,496	$ 196,543	$ 163,673		/ / ***	83%	60%
STPHS 282-1(2)0			OMO CONSTRUCTION INC				06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000	km	$ 75,225	$ 70,607	$ 60,441		04/02/01***	86%	62%
BR 9001(35)			SLETTEN CONSTRUCTION CO				06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					08/07/00	PHONE NO: 494-9635	
	0.420	km	$ 1,245,086	$ 977,392	$ 155,465		06/11/01***	16%	33%
STPP 59-2(9)49			S K CONSTRUCTION, INC.				07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER					07/17/00	PHONE NO: 586-5074	
	12.576	mi	$ 4,464,227	$ 4,171,267	$ 1,442,366		01/09/03***	35%	20%
SMP 0199(01)			COLEMAN CONSTRUCTION				07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE					08/21/00	PHONE NO: 494-5823	
	0.000	mi	$ 304,775	$ 282,103	$ 188,192		11/01/00***	67%	11/01/00
SMP 0499(01)			MARONICK CONST. LLC				07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					07/20/00	PHONE NO: 782-9327	
	0.000	mi	$ 374,300	$ 272,107	$ 188,290		03/24/01***	69%	11/01/00
SMP 3499(01)			JTL GROUP, INC.-BELGRADE				07/06/00	F.P.M. COLLINGWOOD,MATT	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					/ /	PHONE NO: 285-4943	
	0.000	km	$ 557,850	$ 500,000	$ 116,096		04/12/01***	23%	11/01/00
NH 8-2(53)49			MONTANA LINES, INC				07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA					08/16/00	PHONE NO: 457-0526	
	0.000	km	$ 171,574	$ 147,217	$ 138,319		03/21/01***	94%	80%
BR 9047(15)			TAMIETTI CONST. CO., INC.				08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC					09/18/00	PHONE NO: 494-9635	
	0.502	km	$ 753,644	$ 772,000	$ 14,781		07/03/01***	2%	7%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/00
*** BUTTE DISTRICT ***

DATE:10/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.					08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL						09/12/00	PHONE NO: 285-4943	
	0.720	mi		$ 711,660	$ 463,210	$ 130,045		05/10/01***	28%	17%
CM 5802(3)			MARONICK CONST. LLC					08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION						09/11/00	PHONE NO: 495-1506	
	0.360	km		$ 469,592	$ 363,359	$ 208,167		08/23/01***	57%	50%
BR 9029(27)			COP CONSTRUCTION CO.					08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES						10/09/00	PHONE NO: 682-7821	
	0.028	km		$ 117,013	$ 134,271	$ 4,404		12/20/00***	3%	0%
CM 1207(2)			CENTRAL ELECTRIC, INC.					08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL						/ /	PHONE NO: 585-0453	
	0.000	km		$ 85,693	$ 67,220	$ 673		05/19/01***	1%	0%
BR 9016(19)			COP CONSTRUCTION CO.					08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &						/ /	PHONE NO: 586-5074	
	0.949	mi		$ 1,183,619	$ 1,138,408	$ 11,385		10/13/01***	1%	0%
BUTTE DISTRICT TOTALS				$100,194,410	$ 93,972,692	$ 82,700,443			86%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.		APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				12/07/99	08/05/98	PHONE NO: 455-8323	
	11.067 km		$ 5,750,363	$ 5,444,000	$ 5,676,879		08/17/00	100%	100%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950 km		$ 1,143,928	$ 1,103,737	$ 1,012,884		07/17/00	100%	117%
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600 km		$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	93%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		PEND	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				08/29/00	04/22/99	PHONE NO: 454-5920	
	1.570 km		$ 8,511,930	$ 9,631,310	$ 10,400,424		11/20/01***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		PEND	05/04/99	F.P.M. HENDERSON, SHON (ACT	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				08/30/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							05/05/01***		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467 km		$ 5,578,764	$ 5,704,490	$ 6,054,206			98%	117%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON (ACT	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949 km		$ 3,404,137	$ 3,696,164	$ 3,562,948		08/27/01***	96%	98%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.		APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424						APPR	07/13/00		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456 km		$ 984,444	$ 1,248,119	$ 1,327,953			100%	93%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719 mi		$ 2,279,958	$ 2,172,611	$ 2,056,138		06/03/00	100%	83%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-6(20)379			A-1 PAVING, INC			PEND	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				09/13/00	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						PEND	03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				09/13/00			
CONTRACT TOTAL	4.860	km	$ 5,458,585	$ 5,678,703	$ 6,015,982			98%	90%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.			APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				06/07/00	08/11/99	PHONE NO: 738-4505	
	5.792	km	$ 3,286,008	$ 2,947,014	$ 3,080,192		07/25/01***	98%	92%
STPHS 60-1(10)28			HARDRIVES ASPHALT COMPANY, INC			PEND	02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER				09/22/00	05/09/00	PHONE NO: 738-4505	
	0.330	km	$ 45,104	$ 63,500	$ 58,847		06/22/00	100%	53%
STPPNHIMSTPSSTPXSTPU 0002(491)			ARROW STRIPING AND MFG., INC.			PEND	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				09/06/00	06/02/00	PHONE NO: 278-7078	
	331.680	km	$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 1-2(96)184			A-1 PAVING, INC			PEND	04/11/00	F.P.M. BECKDEDAHL MARK	
JAVA-SUMMIT		CRACK SEALING,SEAL & COVER				09/13/00	05/30/00	PHONE NO: 873-8624	
SFCN 1-3(39)198						PEND	07/07/00		
MARIAS PASS-EAST		PLANT MIX OVERLAY,SEAL & COVER				09/13/00			
CONTRACT TOTAL	30.276	km	$ 816,790	$ 748,662	$ 743,668			100%	43%
SFCN 10-1(19)5			A-1 PAVING, INC				04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411	km	$ 1,604,193	$ 1,582,676	$ 698,652			44%	94%
SFCN 24-4(16)127			RIVERSIDE CONTRACTING, INC.				05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER					08/08/00	PHONE NO: 278-7078	
	17.160	km	$ 821,481	$ 801,973	$ 660,721		03/02/01***	82%	95%
SFCN 1-7(29)405			MARVIN A. REHBEIN				05/02/00	F.P.M. BERG, GARY	
CHINOOK - EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/22/00	PHONE NO: 265-6821	
STPS 240-1(4)13							08/18/00		
21 KM SOUTH OF US 2-SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 529-1(1)0						PEND			
CHINOOK - SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER,BRIDGE RAIL REVISION				09/28/00			
CONTRACT TOTAL	39.850	km	$ 2,330,392	$ 2,121,212	$ 2,065,721			100%	43%
BR 60-2(56)35			SLETTEN CONSTRUCTION CO				06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 42,112		02/27/01***	8%	16%
STPP 3-1(15)18			MT MAT'LS, INC.(DBA)LS JENSEN				07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448	mi	$ 1,629,262	$ 1,508,782	$ 205,920		11/08/01***	14%	0%
SMP 0399(01)			BLAHNIK CONSTRUCTION, INC.				07/06/00	F.P.M. BECKDEDAHL MARK	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					09/27/00	PHONE NO: 873-8624	
	0.000	mi	$ 355,060	$ 394,060	$ 0		02/23/01***	0%	11/01/00
SMP 2599(01)			SCHELLINGER CONST CO.,INC.				07/06/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					07/31/00	PHONE NO: 454-5920	
	0.000	km	$ 394,800	$ 387,727	$ 50,280		03/26/01***	13%	04/01/01
STPP 60-2(47)60			RIVERSIDE CONTRACTING, INC.				08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS					08/21/00	PHONE NO: 738-4505	
	17.251	km	$ 1,395,348	$ 1,348,188	$ 184,566		10/18/01***	14%	23%
NH 3-1(12)0 F			WICKENS CONSTRUCTION, INC.				08/31/00	F.P.M. HENDERSON, SHON (ACT	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					/ /	PHONE NO: 454-5921	
NH 3-1(13)2 F							12/19/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189	km	$ 12,371,554	$ 11,306,051	$ 0			0%	0%
BR 9007(32)			TAMIETTI CONST. CO., INC.				08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					/ /	PHONE NO: 454-8323	
	0.314	mi	$ 1,252,045	$ 1,062,068	$ 0		08/21/01***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 64,292,036	$ 64,134,001	$ 49,139,336			72%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)				FRANZ CONSTRUCTION, INC		APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km		$ 939,680	$ 1,051,435	$ 1,015,287		06/29/00	100%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.		APPR	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING				06/07/00	03/23/99	PHONE NO: 787-5701	
	7.500 mi		$ 3,085,239	$ 3,340,582	$ 3,405,201		06/19/00	100%	106%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		PEND	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				08/24/00	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							09/08/00		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108 mi		$ 10,229,983	$ 9,921,985	$ 10,210,564			100%	75%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.		APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50						APPR	06/29/00		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				03/22/00			
CONTRACT TOTAL	1.478 km		$ 3,132,525	$ 4,249,957	$ 4,906,527			100%	90%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. MARK KUROKAWA	
CREE CROSSING		GRADING & AGGREGATE SURFACING					01/11/99	PHONE NO: 653-1574	
	0.425 km		$ 1,024,386	$ 886,500	$ 860,697		04/29/00	100%	93%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0						APPR	07/21/00		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 248-4(3)18						APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 363-1(3)2						APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,348,280			100%	101%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		PEND	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				09/15/00	04/05/99	PHONE NO: 653-1574	
	0.600	km	$ 2,446,919	$ 3,103,761	$ 3,137,098		09/14/00***	98%	90%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800	km	$ 6,210,231	$ 5,653,388	$ 5,361,825		03/07/02***	95%	94%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				12/15/99	05/28/99	PHONE NO: 748-3175	
RTS 447-1(13)46							06/13/00		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060	km	$ 1,834,027	$ 2,086,951	$ 2,036,995			100%	81%
NH 34-1(5)0 F				NORTH PACIFIC ROAD BUILDERS		APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							09/25/00		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136	km	$ 10,082,127	$ 8,959,667	$ 9,009,565			100%	82%
BR 511-1(3)4				L. SCANLAN CONTRACTOR		APPR	05/04/99	F.P.M. PISK, RANDAL	
SO. FORK WHITETAIL CREEK		BRIDGE REPLACEMENT,BOX CULVERT ,PL MIX BIT SURF				06/07/00	08/04/99	PHONE NO: 228-9478	
	0.397	km	$ 335,052	$ 399,028	$ 402,347		06/23/00	100%	97%
IM 94-3(49)78				PRINCE, INC			05/04/99	F.P.M. SWANSON, ROBERT E.	
TREASURE CO. LINE - EAST		MILL,PL MIX OVERLAY,SEAL & COV ER					07/09/99	PHONE NO: 436-2704	
IM 94-3(51)94							07/07/00		
D 4 - INTERSTATE GUARDRAIL		GUARDRAIL UPGRADE							
CONTRACT TOTAL	11.519	mi	$ 3,200,916	$ 2,999,999	$ 2,944,836			100%	118%
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000	km	$ 303,830	$ 274,060	$ 269,528		07/21/00	100%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO		PEND	08/04/99	F.P.M. MARK KUROKAWA	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES				09/25/00	10/04/99	PHONE NO: 653-1574	
	0.260	km	$ 583,218	$ 577,230	$ 605,975		08/02/00	100%	94%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER / AWARD DATE WORK BEG. WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169	km	$ 1,355,029	$ 1,768,761	$ 1,740,519		04/19/01***	98%	77%
STPP-STPHS 2-1(24)1				CENTURY COMPANIES, INC.		PEND	10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING				08/25/00	11/02/99	PHONE NO: 233-3628	
	2.595	km	$ 937,863	$ 976,727	$ 1,077,068		07/12/00	100%	77%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		PEND	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				09/27/00	10/25/99	PHONE NO: 653-1574	
	1.140	km	$ 1,622,131	$ 1,419,851	$ 1,336,981		12/24/00***	94%	64%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					04/03/00	PHONE NO: 653-1574	
	0.480	km	$ 362,967	$ 365,630	$ 335,877		09/14/00***	92%	78%
BR 277-1(6)29				COP CONSTRUCTION CO.			10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31							09/14/00***		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074	km	$ 930,147	$ 817,817	$ 636,224			78%	88%
NH 1-10(45)590				PRINCE, INC		PEND	11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER				09/15/00	04/04/00	PHONE NO: 765-1259	
STPP 25-2(7)47						PEND	08/03/00		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
STPP 32-1(10)0						PEND			
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
CONTRACT TOTAL	55.174	km	$ 2,975,139	$ 2,582,575	$ 2,802,844			100%	89%
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17						PEND	08/15/00		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
CONTRACT TOTAL	19.099	km	$ 1,552,322	$ 1,570,313	$ 1,529,619			100%	78%
NH 23-1(22)2				PRINCE, INC		PEND	03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER				09/18/00	04/12/00	PHONE NO: 233-3612	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-1(23)28						PEND	08/17/00		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
NH 57-5(22)166									
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	47.960	km	$ 3,283,021	$ 2,855,883	$ 2,869,393			100%	68%
STPS 528-1(1)0				PRINCE, INC			04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE					06/14/00	PHONE NO: 765-1259	
	23.970	km	$ 1,306,995	$ 1,264,433	$ 1,068,977		08/11/00	100%	55%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY			06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER					07/31/00	PHONE NO: 233-3612	
	12.203	km	$ 1,963,485	$ 2,052,072	$ 1,104,127		11/16/01***	54%	53%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR			06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/11/00	PHONE NO: 228-9478	
	0.000	km	$ 282,177	$ 411,571	$ 72,707		05/01/01***	18%	50%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613	km	$ 7,245,674	$ 6,171,379	$ 1,448,945		06/19/03***	23%	20%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390	mi	$ 2,836,233	$ 3,122,719	$ 754,041		02/20/02***	24%	33%
SMP 4099(01)				ECKART TRUCKING INC			07/06/00	F.P.M. EIDE, LEON	
GLENDIVE DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					/ /	PHONE NO: 377-5296	
	0.000	km	$ 374,900	$ 217,144	$ 0		11/08/00***	0%	05/01/01
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.			08/02/00	F.P.M. EIDE, LEON	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER					08/21/00	PHONE NO: 377-5296	
	9.369	km	$ 2,421,892	$ 2,174,379	$ 338,415		07/31/02***	16%	12%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY			08/31/00	F.P.M. EIDE, LEON	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					09/21/00	PHONE NO: 377-5296	
	23.700	mi	$ 9,590,337	$ 8,891,443	$ 0		08/08/03***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/00
*** GLENDIVE DISTRICT ***

DATE:10/11/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
GLENDIVE DISTRICT TOTALS			$ 83,552,600	$ 81,447,417	$ 62,630,462			75%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981	km	$ 5,945,331	$ 5,478,423	$ 5,743,421		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,672,278		09/14/00***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU	RF. & SEAL & COVER				08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 14,966,986		10/06/01***	97%	93%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. FAVERO CRAIG	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU	MBLE STRIPS				09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453						APPR	03/03/00		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV	ER & RUMBLE STRIPS			12/28/99			
CONTRACT TOTAL	17.143	km	$ 2,266,828	$ 1,980,980	$ 1,925,142			100%	80%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR	F,SEAL & COVER				10/21/98	PHONE NO: 657-0271	
	12.754	km	$ 4,641,922	$ 4,713,098	$ 4,654,368		08/30/00	100%	99%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN	T MIX SURFACING & SEAL & COVER				02/22/99	PHONE NO: 323-3699	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 9,221,004		01/23/02***	96%	96%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		PEND	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL,	& COVER,2 NEW BRIDGE & 8			08/23/00	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						PEND	11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL &	COVER,PCCP,MCS BLDG & SCALE			08/29/00			
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 11,905,678			98%	81%
RT 56395(1)				EMPIRE SAND AND GRAVEL CO.,INC			02/03/99	F.P.M. FAVERO CRAIG	
S. FRONTAGE RD. - BILLINGS		SEAL & COVER					07/17/99	PHONE NO: 657-0267	
RT 56788(3)							03/20/00		
JCT. US 87 - EAST		OVERLAY,SEAL & COVER							
RTF 16-1(40)12									
11 KM N. OF BILLINGS - N		MILL,OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 48-1(19)1									
W. OF HARDIN INT. - NORTH		LEVELING,OVERLAY,SEAL & COVER							
RTM 1026(1)									
KING - RIVERSIDE TO SUGAR AVE.		SEAL & COVER							
CONTRACT TOTAL	42.259	km	$ 967,359	$ 910,925	$ 731,835			100%	93%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.		PEND	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER				09/25/00	04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 6,930,221		02/28/02***	98%	71%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763	km	$ 2,894,577	$ 2,453,107	$ 3,311,580		08/14/00	100%	90%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		PEND	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				08/31/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 4,335,807			95%	76%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION		PEND	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER				09/21/00	09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 914,284		09/14/00***	99%	98%
ER 0002(373)				SIERRA ROCK AND DIRT, INC.			08/04/99	F.P.M. BROWN GERRY	
MUSSELSHELL VALLEY EROSION		RIPRAP					09/23/99	PHONE NO: 323-3699	
	0.000	km	$ 217,567	$ 183,166	$ 202,841		04/06/00	100%	8%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9048(15)			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250 km			$ 1,702,017	$ 1,570,037	$ 1,416,059		10/01/00***	90%	83%
ER 80-3(5)58			RIVERSIDE CONTRACTING, INC.					08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR						09/08/99	PHONE NO: 538-1320	
	0.359 km			$ 393,739	$ 397,397	$ 387,584		06/14/00	100%	81%
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.					09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER						11/16/99	PHONE NO: 657-0267	
	19.913 km			$ 9,237,472	$ 7,818,266	$ 5,208,681		02/11/02***	67%	49%
RTS 532-1(2)10			JTL GROUP, INC.-BILLINGS					10/07/99	F.P.M. SLOE, DAVID A.	
KING AVE. W.- 88TH TO 72ND		PMS OVERLAY,SEAL & COVER						04/17/00	PHONE NO: 657-0269	
	3.280 km			$ 192,599	$ 182,483	$ 159,373		06/26/00	100%	23%
STPHS 0002(78)			ACE ELECTRIC INC				PEND	10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST					08/31/00	11/23/99	PHONE NO: 657-0271	
	0.000 km			$ 360,225	$ 328,622	$ 291,131		08/30/00	100%	74%
BR 478-1(4)2			COP CONSTRUCTION CO.				PEND	10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE					09/28/00	11/01/99	PHONE NO: 657-0273	
	0.375 km			$ 295,937	$ 326,326	$ 333,594		07/13/00	100%	31%
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS				PEND	11/16/99	F.P.M. JAY MUHLBEIER	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS					09/01/00	04/11/00	PHONE NO: 657-0207	
	0.850 km			$ 450,885	$ 408,006	$ 434,851		08/02/00	100%	93%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						03/06/00	PHONE NO: 657-0271	
	1.351 km			$ 634,382	$ 579,413	$ 578,420		07/14/00	100%	94%
BR 9014(17)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES						01/10/00	PHONE NO: 538-1320	
	0.448 mi			$ 1,272,426	$ 1,092,154	$ 1,142,191		10/24/00***	98%	59%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS-FH 298-1(5)1			WICKENS CONSTRUCTION, INC.			PEND	12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER				09/28/00	03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)0						PEND	08/06/01***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER				09/28/00			
CONTRACT TOTAL	4.075	km	$ 2,301,562	$ 2,270,872	$ 2,389,481			98%	78%
NH 57-2(19)22 F			PRINCE, INC				03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430	km	$ 6,291,708	$ 4,617,268	$ 376,410			8%	55%
BR 9048(11)			EDWARD T COPPS CONST.				03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663	km	$ 1,183,040	$ 823,782	$ 527,215		02/06/01***	64%	43%
IMSTPPNHSTPXSTPS 0002(493)			ARROW STRIPING AND MFG., INC.			PEND	03/16/00	F.P.M. JAY MUHLBEIER	
2000-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				09/11/00	05/09/00	PHONE NO: 657-0207	
	450.100	km	$ 731,689	$ 487,156	$ 469,023		08/08/00	100%	48%
STPU 1025(6)			STAR SERVICE INC.				04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS					06/06/00	PHONE NO: 657-0264	
	0.000	km	$ 228,683	$ 173,675	$ 98,734		04/26/01***	57%	98%
NH 57-3(28)122			CENTURY COMPANIES, INC.				05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88							08/23/00		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
NH 61-3(15)67									
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	56.040	km	$ 2,572,662	$ 2,535,897	$ 2,585,973			100%	29%
SFCI 90-8(144)409			RIVERSIDE CONTRACTING, INC.				05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					06/27/00	PHONE NO: 322-5870	
	28.445	km	$ 3,013,603	$ 2,496,764	$ 2,035,174		02/09/02***	82%	81%
IM 90-9(88)532			MARVIN A. REHBEIN				05/02/00	F.P.M. JAY MUHLBEIER	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER					06/13/00	PHONE NO: 657-0207	
	18.800	mi	$ 2,034,562	$ 2,548,463	$ 2,563,364		09/01/00	100%	27%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1002(9)			JTL GROUP, INC.-BILLINGS					06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF						07/10/00	PHONE NO: 657-0271	
	1.079 km			$ 2,699,863	$ 3,145,343	$ 929,330		05/16/02***	30%	43%
STPS 532-1(5)6			JTL GROUP, INC.-BILLINGS					06/12/00	F.P.M. SLOE, DAVID A.	
JCT. SEC 401 - EAST		PLANT MIX BITUMINOUS OVERLAY						07/14/00	PHONE NO: 657-0269	
	5.820 km			$ 275,580	$ 273,007	$ 235,646		08/24/00	100%	33%
STPS 314-1(14)18			CENTURY COMPANIES, INC.					07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY						/ /	PHONE NO: 657-0267	
	23.160 km			$ 1,392,896	$ 1,558,796	$ 15,587		07/10/01***	1%	42%
NH 57-4(10)148			MARQUIS EXCAVATING					07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP						/ /	PHONE NO: 323-3699	
	0.000 km			$ 260,776	$ 217,542	$ 2,175		04/01/01***	1%	14%
STPHS 0002(389)			OMO CONSTRUCTION INC					07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS						08/28/00	PHONE NO: 657-0271	
	0.000 mi			$ 59,984	$ 52,704	$ 9,532		05/29/01***	18%	37%
SMP 0299(01)			CENTURY COMPANIES, INC.					07/06/00	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/25/00	PHONE NO: 538-1320	
	0.000 km			$ 315,800	$ 246,400	$ 246,609		09/11/00	100%	04/01/01
AR 5100052			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. NELSON, ROD	
JOHNSON LANE INTERCHANGE		BRIDGE REPAIR						09/06/00	PHONE NO: 657-0264	
	0.028 km			$ 193,640	$ 199,220	$ 84,323		06/08/01***	42%	43%
BR 568-1(9)1			COP CONSTRUCTION CO.					08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE						/ /	PHONE NO: 657-0264	
	1.060 mi			$ 2,736,398	$ 1,874,523	$ 18,746		03/20/02***	1%	0%
BILLINGS DISTRICT TOTALS				$112,033,519	$103,336,367	$ 92,503,759			85%	
TOTALS FOR ALL PROJECTS:				$434,704,499	$414,331,015	$347,265,941			80%	

STATE DOCUMENTS COLLECTION

NOV 16 2000

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 0016 1619 5

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/00
*** MISSOULA DISTRICT ***

DATE:11/15/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 751-2046	
	0.000 km		$ 376,379	$ 388,006	$ 392,504		06/05/00	100%	94%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 751-2049	
	0.000 km		$ 284,515	$ 244,291	$ 180,029		05/26/00	100%	93%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							11/14/00***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0						PEND			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				09/21/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,351,349			98%	85%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.		APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				10/23/00	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	08/22/00		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909 km		$ 9,044,779	$ 7,749,401	$ 8,587,039			100%	78%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 273-7190	
	0.000 km		$ 1,095,659	$ 940,332	$ 644,531		11/14/00***	69%	93%
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.		APPR	06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE				10/23/00	06/29/99	PHONE NO: 751-2046	
STPHS 206-1(6)0						PEND	11/08/00		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION				09/27/00			
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 5,125,545			100%	89%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
NH-STPHS 7-1(84)52				MONTANA LINES, INC		PEND	08/04/99	F.P.M. JOHNSON, ROBERT L.	
SIGNAL-WOODSIDE		SIGNALS & INTERSECTION IMPROVE MENTS				09/18/00	05/09/00	PHONE NO: 523-5864	
STPHS-NH 7-2(32)83							08/08/00		
U.S. 93/U.S. 12 SIGNAL-LOLO		SIGNALS & INTERSECTION IMPROVE MENTS							
CONTRACT TOTAL	0.000 km		$ 230,094	$ 231,366	$ 229,611			100%	87%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. HEMBREE, TAMI	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584 km		$ 1,816,001	$ 1,338,522	$ 1,444,069		10/20/00	100%	96%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,595,545		04/30/01***	95%	63%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,146,797			100%	78%
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					01/03/00	PHONE NO: 751-2049	
STPP 33-1(30)30							08/10/00		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747 km		$ 1,843,477	$ 1,664,141	$ 1,623,056			100%	78%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 6799(19)				PAVLIK ELECTRIC CO, INC		PEND	11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS				09/29/00	04/10/00	PHONE NO: 751-2043	
CM 6799(20)						PEND	11/14/00***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S				09/29/00			
CONTRACT TOTAL	0.000	km	$ 437,695	$ 402,625	$ 438,479			98%	92%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995	mi	$ 7,551,043	$ 7,022,657	$ 6,084,656		10/30/02***	87%	67%
NH 5-2(72)60				MONTANA LINES, INC			02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK					09/25/00	PHONE NO: 751-2049	
	0.000	km	$ 401,225	$ 224,047	$ 127,660		11/09/00***	57%	83%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.			02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 2,543,227		03/13/02***	98%	96%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 1,742,684		11/20/01***	25%	36%
NH-IM-STPP-STPX 0002(489)				MARK RITE LINES OF MONT., INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
2000-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/01/00	PHONE NO: 523-5864	
	283.200	km	$ 855,695	$ 648,972	$ 635,377		08/04/00	100%	83%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)							10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR							
STPHS 269-1(24)15									
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS							
CONTRACT TOTAL	0.000	km	$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		PEND	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				10/26/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91							09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 209-1(4)0										
BIGFORK-EAST		CRACK SEALING,SEAL & COVER								
STPS 317-1(6)1										
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER								
STPS 503-1(8)8										
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R								
CONTRACT TOTAL	36.953 km			$ 1,503,609	$ 1,248,556	$ 1,366,287			100%	79%
STPS 263-1(19)0			MT MAT'LS, INC.(DBA)LS JENSEN					04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER						06/27/00	PHONE NO: 523-5877	
STPS 269-1(25)0								07/12/00		
HAMILTON-CORVALLIS		SEAL & COVER								
STPS 533-1(5)0										
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	13.176 km			$ 188,474	$ 173,738	$ 185,051			100%	65%
IM 90-1(135)0			MONTANA LINES, INC					05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS						/ /	PHONE NO: -	
	0.000 km			$ 218,074	$ 300,275	$ 3,003		01/28/01***	1%	0%
CM-NH 5-3(51)112 F			RIVERSIDE CONTRACTING, INC.					05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT						07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121								12/31/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.								
CONTRACT TOTAL	1.480 km			$ 3,180,396	$ 3,266,694	$ 3,253,404			98%	65%
NH 5-3(73)106 F			SCHELLINGER CONST CO.,INC.					06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.						06/23/00	PHONE NO: 751-2046	
	4.700 km			$ 6,431,312	$ 4,840,001	$ 2,763,130		07/26/03***	57%	31%
STPHS 317-1(4)1			SETTLE SERVICES					06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING						08/03/00	PHONE NO: 751-2041	
	0.748 km			$ 560,807	$ 444,294	$ 338,276		03/29/01***	76%	133%
BH 9041(21)			FRONTIER-WEST, L.L.C.					07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES						09/13/00	PHONE NO: 523-5856	
	0.168 km			$ 613,105	$ 512,220	$ 58,959		03/19/01***	12%	38%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/00
*** MISSOULA DISTRICT ***

DATE:11/15/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(375)			MONTANA LINES, INC					07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING						11/01/00	PHONE NO: 751-2049	
	0.000	km		$ 72,957	$ 68,924	$ 690		03/20/01***	1%	57%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC					07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE						08/03/00	PHONE NO: 523-5877	
	2.636	mi		$ 1,172,856	$ 1,149,998	$ 479,978		04/25/02***	42%	58%
SMP 1599(01)			SCHELLINGER CONST CO.,INC.					07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						08/30/00	PHONE NO: 751-2049	
	0.000	mi		$ 373,450	$ 333,220	$ 110,669		11/13/00	100%	11/01/00
SMP 4199(01)			JTL GROUP, INC.-MISSOULA					07/06/00	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/31/00	PHONE NO: 523-5877	
	0.000	mi		$ 636,850	$ 448,325	$ 304,663		11/01/00***	68%	11/01/00
SMP 4599(01)			SCHELLINGER CONST CO.,INC.					07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/17/00	PHONE NO: 751-2049	
	0.000	mi		$ 295,800	$ 252,873	$ 259,452		08/17/00	100%	05/01/01
MISSOULA DISTRICT TOTALS				$ 73,205,191	$ 69,483,441	$ 62,221,616			84%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-1(27)34			A.M. WELLES, INC.			APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 285-4943	
	8.733 km		$ 5,419,975	$ 4,970,738	$ 5,037,069		06/29/00	100%	87%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.			APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				11/30/99	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845 km		$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)			MARONICK CONST. LLC			APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km		$ 331,626	$ 289,632	$ 273,956		11/14/00***	95%	109%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.				12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 9,441,400			96%	144%
IM 90-6(71)289 F			A-1 PAVING, INC				02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 2,821,116		07/20/01***	99%	90%
STPP 49-2(7)16			MT MAT'LS, INC.(DBA)LS JENSEN				05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 mi		$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%
BR 205-1(22)3			HALL CONSTRUCTION SERVICES			APPR	06/29/99	F.P.M. STARCEVICH JOHN R.	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km		$ 298,201	$ 228,937	$ 247,514		11/14/00***	98%	111%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/00
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 60-1(9)22			TIMBER MOUNTAIN EXCAVATION,INC					06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.						08/04/99	PHONE NO: 457-0526	
	0.200 km			$ 130,290	$ 132,916	$ 120,587		09/07/00	100%	150%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						08/30/99	PHONE NO: 585-0453	
	0.000 mi			$ 200,056	$ 237,171	$ 253,412		11/14/00***	98%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC				PEND	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					09/25/00	08/26/99	PHONE NO: 287-3868	
	0.000 km			$ 1,192,505	$ 1,097,811	$ 1,197,398		12/19/00***	98%	89%
BR 9001(20)			TAMIETTI CONST. CO., INC.					10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES						11/09/99	PHONE NO: 494-9635	
BR 9029(9)								11/14/00***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE								
CONTRACT TOTAL	1.200 km			$ 1,620,651	$ 1,322,400	$ 1,302,460			97%	78%
STPS 276-1(3)1			JIM GILMAN EXCAVATING INC.					10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING						11/08/99	PHONE NO: 782-9327	
	3.670 km			$ 1,527,711	$ 1,426,028	$ 1,566,342		06/18/01***	98%	87%
STPP 13-1(33)36			A.M. WELLES, INC.					10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE						11/15/99	PHONE NO: 682-7821	
	18.300 km			$ 5,735,355	$ 5,713,401	$ 5,694,306		09/01/02***	99%	54%
NH 8-2(38)41			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER						04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50								02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER								
CONTRACT TOTAL	15.490 km			$ 3,431,633	$ 3,243,283	$ 3,229,459			98%	98%
IM 15-1(90)38			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING						02/27/00	PHONE NO: 285-4943	
	40.957 km			$ 5,845,210	$ 6,078,235	$ 6,029,186		10/24/00	100%	57%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 585-0453	
	0.600 km		$ 2,712,516	$ 1,848,513	$ 1,574,719		03/18/01***	85%	90%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047 km		$ 2,628,286	$ 2,624,903	$ 2,482,881			95%	81%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					02/22/00	PHONE NO: 782-7443	
	0.222 km		$ 676,571	$ 624,361	$ 521,560		11/14/00***	84%	80%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 3,426,123		08/30/01***	82%	76%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.			12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					03/21/00	PHONE NO: 782-9327	
	1.176 km		$ 799,375	$ 708,178	$ 624,183		11/14/00***	88%	92%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC			12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758 km		$ 5,505,510	$ 5,321,021	$ 5,454,562			96%	59%
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957 km		$ 2,818,759	$ 2,381,609	$ 2,343,078		10/05/00	100%	73%
STPHS 0002(386)				POTEET CONSTRUCTION INC		PEND	02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS				09/05/00	06/05/00	PHONE NO: 782-7443	
	117.100 km		$ 72,736	$ 62,115	$ 68,634		08/08/00	100%	84%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563 km		$ 486,371	$ 461,213	$ 455,038		01/14/01***	99%	101%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.			02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION					04/03/00	PHONE NO: 494-5823	
	15.547 km		$ 4,967,086	$ 4,655,180	$ 4,697,982		10/20/01***	98%	96%
STPHS 25(19)				OMO CONSTRUCTION INC			02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING					03/29/00	PHONE NO: 457-0526	
	0.000 km		$ 10,166	$ 11,890	$ 11,751		05/02/00	100%	50%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE			03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING					04/03/00	PHONE NO: 782-7443	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,540,102		08/19/02***	94%	88%
STPP-IM-NH 0002(490)				ARROW STRIPING AND MFG., INC.		PEND	03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/26/00	05/25/00	PHONE NO: 586-5074	
	283.200 km		$ 545,421	$ 348,073	$ 420,778		08/30/00	100%	78%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230 km		$ 1,268,067	$ 1,234,691	$ 1,216,583		11/02/00	100%	75%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.			04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER					05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257							03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER							
STPP 13-1(32)75									
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 6,901,778			96%	88%
SF 1(37)				EDWARD T COPPS CONST.			06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE					06/26/00	PHONE NO: 494-9635	
	0.120 km		$ 210,496	$ 196,543	$ 168,115		/ / ***	86%	87%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 282-1(2)0			OMO CONSTRUCTION INC					06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING						08/01/00	PHONE NO: 495-1506	
	0.000	km		$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)			SLETTEN CONSTRUCTION CO					06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE						08/07/00	PHONE NO: 494-9635	
	0.420	km		$ 1,245,086	$ 977,392	$ 273,542		06/11/01***	28%	48%
STPP 59-2(9)49			S K CONSTRUCTION, INC.					07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER						07/17/00	PHONE NO: 586-5074	
	12.576	mi		$ 4,464,227	$ 4,171,267	$ 1,982,212		01/09/03***	48%	28%
SMP 0199(01)			COLEMAN CONSTRUCTION					07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE						08/21/00	PHONE NO: 494-5823	
	0.000	mi		$ 304,775	$ 282,103	$ 293,535		10/27/00	100%	11/01/00
SMP 0499(01)			MARONICK CONST. LLC					07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING						07/20/00	PHONE NO: 782-9327	
	0.000	mi		$ 374,300	$ 272,107	$ 245,846		03/24/01***	90%	11/01/00
SMP 3499(01)			JTL GROUP, INC.-BELGRADE					07/06/00	F.P.M. COLLINGWOOD,MATT	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING						08/24/00	PHONE NO: 285-4943	
	0.000	km		$ 557,850	$ 500,000	$ 316,025		04/12/01***	63%	11/01/00
NH 8-2(53)49			MONTANA LINES, INC					07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA						08/16/00	PHONE NO: 457-0526	
	0.000	km		$ 171,574	$ 147,217	$ 181,212		03/21/01***	98%	100%
BR 9047(15)			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC						09/18/00	PHONE NO: 494-9635	
	0.502	km		$ 753,644	$ 772,000	$ 50,002		07/03/01***	6%	23%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.					08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL						09/12/00	PHONE NO: 285-4943	
	0.720	mi		$ 711,660	$ 463,210	$ 316,535		05/10/01***	68%	38%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/00
*** BUTTE DISTRICT ***

DATE:11/15/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 5802(3)				MARONICK CONST. LLC			08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360	km	$ 469,592	$ 363,359	$ 429,270		08/23/01***	98%	107%
BR 9029(27)				COP CONSTRUCTION CO.			08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES					10/05/00	PHONE NO: 682-7821	
	0.028	km	$ 117,013	$ 134,271	$ 42,002		12/20/00***	31%	0%
CM 1207(2)				CENTRAL ELECTRIC, INC.			08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000	km	$ 85,693	$ 67,220	$ 24,157		05/19/01***	36%	33%
BR 9016(19)				COP CONSTRUCTION CO.			08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					/ /	PHONE NO: 586-5074	
	0.949	mi	$ 1,183,619	$ 1,138,408	$ 11,385		10/13/01***	1%	0%
CM 1201(6)				JTL GROUP, INC.-BELGRADE			09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING					/ /	PHONE NO: 285-4943	
	0.168	mi	$ 364,607	$ 462,392	$ 4,624		08/29/01***	1%	0%
BUTTE DISTRICT TOTALS			$ 99,002,538	$ 93,115,925	$ 85,828,035			91%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.		APPR	06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING				12/07/99	08/05/98	PHONE NO: 455-8323	
	11.067	km	$ 5,750,363	$ 5,444,000	$ 5,676,879		08/17/00	100%	100%
STPP 3-4(7)89				BLAHNIK CONSTRUCTION, INC.			11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER					11/30/98	PHONE NO: 278-7931	
	18.950	km	$ 1,143,928	$ 1,103,737	$ 1,012,884		07/17/00	100%	117%
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	89%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				10/23/00	04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,537,764		11/20/01***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 6,067,661			100%	117%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 3,568,084		10/23/00	100%	98%
NH 1-7(26)428				RIVERSIDE CONTRACTING, INC.		APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424						APPR	07/13/00		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456	km	$ 984,444	$ 1,248,119	$ 1,327,953			100%	93%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS			06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719	mi	$ 2,279,958	$ 2,172,611	$ 2,056,138		06/03/00	100%	83%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-6(20)379				A-1 PAVING, INC		PEND	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				09/13/00	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						PEND	03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				09/13/00			
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 6,050,987			98%	99%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				06/07/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 3,103,385		07/25/01***	98%	95%
STPHS 60-1(10)28				HARDRIVES ASPHALT COMPANY, INC		PEND	02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER				09/22/00	05/09/00	PHONE NO: 738-4505	
	0.330 km		$ 45,104	$ 63,500	$ 58,847		06/22/00	100%	53%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		PEND	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				09/06/00	06/02/00	PHONE NO: 278-7078	
	331.680 km		$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 1-2(96)184				A-1 PAVING, INC		PEND	04/11/00	F.P.M. BECKDEDAHL MARK	
JAVA-SUMMIT		CRACK SEALING,SEAL & COVER				09/13/00	05/30/00	PHONE NO: 873-8624	
SFCN 1-3(39)198						PEND	07/07/00		
MARIAS PASS-EAST		PLANT MIX OVERLAY,SEAL & COVER				09/13/00			
CONTRACT TOTAL	30.276 km		$ 816,790	$ 748,662	$ 743,668			100%	43%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411 km		$ 1,604,193	$ 1,582,676	$ 1,172,075			74%	94%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER					08/08/00	PHONE NO: 278-7078	
	17.160 km		$ 821,481	$ 801,973	$ 684,622		03/02/01***	85%	95%
SFCN 1-7(29)405				MARVIN A. REHBEIN		PEND	05/02/00	F.P.M. BERG, GARY	
CHINOOK - EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				10/26/00	05/22/00	PHONE NO: 265-6821	
STPS 240-1(4)13							08/18/00		
21 KM SOUTH OF US 2-SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 529-1(1)0						PEND			
CHINOOK - SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER,BRIDGE RAIL REVISION				09/28/00			
CONTRACT TOTAL	39.850 km		$ 2,330,392	$ 2,121,212	$ 2,065,721			100%	43%
BR 60-2(56)35			SLETTEN CONSTRUCTION CO				06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140 km		$ 729,275	$ 541,582	$ 98,612		02/27/01***	18%	16%
STPP 3-1(15)18			MT MAT'LS, INC.(DBA)LS JENSEN				07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448 mi		$ 1,629,262	$ 1,508,782	$ 205,920		11/08/01***	14%	0%
SMP 0399(01)			BLAHNIK CONSTRUCTION, INC.				07/06/00	F.P.M. BECKDEDAHL MARK	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					09/27/00	PHONE NO: 873-8624	
	0.000 mi		$ 355,060	$ 394,060	$ 71,446		10/26/00	100%	11/01/00
SMP 2599(01)			SCHELLINGER CONST CO.,INC.				07/06/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					07/31/00	PHONE NO: 454-5920	
	0.000 km		$ 394,800	$ 387,727	$ 194,459		10/31/00	100%	04/01/01
STPP 60-2(47)60			RIVERSIDE CONTRACTING, INC.				08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS					08/21/00	PHONE NO: 738-4505	
	17.251 km		$ 1,395,348	$ 1,348,188	$ 1,024,239		10/18/01***	76%	55%
NH 3-1(12)0 F			WICKENS CONSTRUCTION, INC.				08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					/ /	PHONE NO: 454-5921	
NH 3-1(13)2 F							12/19/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189 km		$ 12,371,554	$ 11,306,051	$ 113,063			1%	0%
BR 9007(32)			TAMIETTI CONST. CO., INC.				08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					/ /	PHONE NO: 455-8323	
	0.314 mi		$ 1,252,045	$ 1,062,068	$ 17,768		08/21/01***	2%	0%
GREAT FALLS DISTRICT TOTALS			$ 64,292,036	$ 64,134,001	$ 51,093,418			76%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)			FRANZ CONSTRUCTION, INC				APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km			$ 939,680	$ 1,051,435	$ 1,015,287		06/29/00	100%	99%
STPS 327-1(5)8			EDWARD H SCHWARTZ CONST., INC.				APPR	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					06/07/00	03/23/99	PHONE NO: 787-5701	
	7.500 mi			$ 3,085,239	$ 3,340,582	$ 3,405,201		06/19/00	100%	106%
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.				APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					10/23/00	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F								09/08/00		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER								
STPE 57-6(6)279										
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT								
4199676										
BROCKWAY - WEST		PLANT MIX OVERLAY								
CONTRACT TOTAL	22.108 mi			$ 10,229,983	$ 9,921,985	$ 10,210,564			100%	75%
NH 62-2(11)37 F			CENTURY COMPANIES, INC.				APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50							APPR	06/29/00		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					03/22/00			
CONTRACT TOTAL	1.478 km			$ 3,132,525	$ 4,249,957	$ 4,906,527			100%	90%
ER 243-1(2)6			SLETTEN CONSTRUCTION CO					11/25/98	F.P.M. MARK KUROKAWA	
CREE CROSSING		GRADING & AGGREGATE SURFACING						01/11/99	PHONE NO: 653-1574	
	0.425 km			$ 1,024,386	$ 886,500	$ 860,697		04/29/00	100%	93%
RTS 204-1(1)0			CENTURY COMPANIES, INC.					12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER						05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							APPR	07/21/00		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
RTS 248-4(3)18							APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
RTS 363-1(3)2							APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
CONTRACT TOTAL	26.580 km			$ 1,104,155	$ 1,280,179	$ 1,348,280			100%	101%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		PEND	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				09/15/00	04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 3,147,018		11/14/00***	98%	91%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 5,900,849		03/07/02***	98%	99%
NH 37-2(18)39				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/13/99	F.P.M. MARTIN, DOUGLAS	
LAME DEER - WEST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				12/15/99	05/28/99	PHONE NO: 748-3175	
RTS 447-1(13)46							06/13/00		
STEBBINS CREEK - NORTH & SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	16.060 km		$ 1,834,027	$ 2,086,951	$ 2,036,995			100%	81%
NH 34-1(5)0 F				NORTH PACIFIC ROAD BUILDERS		APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							09/25/00		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 9,014,931			100%	82%
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000 km		$ 303,830	$ 274,060	$ 269,528		07/21/00	100%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO		PEND	08/04/99	F.P.M. MARK KUROKAWA	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES				09/25/00	10/04/99	PHONE NO: 653-1574	
	0.260 km		$ 583,218	$ 577,230	$ 605,975		08/02/00	100%	94%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169 km		$ 1,355,029	$ 1,768,761	$ 1,740,519		10/24/00	100%	77%
STPP-STPHS 2-1(24)1				CENTURY COMPANIES, INC.		PEND	10/07/99	F.P.M. BARTH, TIM	
MILES CITY-AREA		STPP-OVERLAY,WIDENING & SLOPE FLATTENING				08/25/00	11/02/99	PHONE NO: 233-3628	
	2.595 km		$ 937,863	$ 976,727	$ 1,080,908		07/12/00	100%	77%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		PEND	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				09/27/00	10/25/99	PHONE NO: 653-1574	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 1,389,482		12/24/00***	98%	75%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					04/03/00	PHONE NO: 653-1574	
	0.480 km		$ 362,967	$ 365,630	$ 342,947		10/12/00	100%	78%
BR 277-1(6)29				COP CONSTRUCTION CO.			10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31							10/10/00		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074 km		$ 930,147	$ 817,817	$ 793,481			100%	88%
NH 1-10(45)590				PRINCE, INC		APPR	11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER				10/23/00	04/04/00	PHONE NO: 765-1259	
STPP 25-2(7)47						PEND	08/03/00		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
STPP 32-1(10)0						PEND			
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
CONTRACT TOTAL	55.174 km		$ 2,975,139	$ 2,582,575	$ 2,839,844			100%	89%
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17						PEND	08/15/00		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
CONTRACT TOTAL	19.099 km		$ 1,552,322	$ 1,570,313	$ 1,529,619			100%	78%
NH 23-1(22)2				PRINCE, INC		PEND	03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER				09/18/00	04/12/00	PHONE NO: 233-3612	
NH 23-1(23)28						PEND	08/17/00		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
NH 57-5(22)166									
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	47.960 km		$ 3,283,021	$ 2,855,883	$ 2,869,393			100%	68%
STPS 528-1(1)0				PRINCE, INC			04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE					06/14/00	PHONE NO: 765-1259	
	23.970 km		$ 1,306,995	$ 1,264,433	$ 1,151,363		08/11/00	100%	55%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY			06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER					07/31/00	PHONE NO: 233-3612	
	12.203	km	$ 1,963,485	$ 2,052,072	$ 1,972,447		11/16/01***	96%	73%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR			06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/11/00	PHONE NO: 228-9478	
	0.000	km	$ 282,177	$ 411,571	$ 149,564		05/01/01***	36%	69%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613	km	$ 7,245,674	$ 6,171,379	$ 2,009,176		06/19/03***	33%	28%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390	mi	$ 2,836,233	$ 3,122,719	$ 1,912,177		02/20/02***	61%	51%
SMP 4099(01)				ECKART TRUCKING INC			07/06/00	F.P.M. EIDE, LEON	
GLENDIVE DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					/ /	PHONE NO: 377-5296	
	0.000	km	$ 374,900	$ 217,144	$ 0		11/08/00***	0%	05/01/01
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.			08/02/00	F.P.M. EIDE, LEON	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER					08/21/00	PHONE NO: 377-5296	
	9.369	km	$ 2,421,892	$ 2,174,379	$ 929,286		07/31/02***	43%	27%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY			08/31/00	F.P.M. EIDE, LEON	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					09/21/00	PHONE NO: 377-5296	
	23.700	mi	$ 9,590,337	$ 8,891,443	$ 1,162,563		08/08/03***	13%	10%
GLENDIVE DISTRICT TOTALS			$ 80,016,632	$ 78,048,390	$ 64,594,620			81%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981	km	$ 5,945,331	$ 5,478,423	$ 5,743,421		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,672,278		11/14/00***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 15,427,395		10/06/01***	99%	97%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	12.754	km	$ 4,641,922	$ 4,713,098	$ 4,654,368		08/30/00	100%	99%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 9,276,153		01/23/02***	96%	99%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				10/23/00	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 11,940,317			98%	87%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.		APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER				10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 6,930,221		10/24/00	100%	71%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763	km	$ 2,894,577	$ 2,453,107	$ 3,311,580		08/14/00	100%	90%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 297-1(3)22				S K CONSTRUCTION, INC.				06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.						08/02/99	PHONE NO: 538-1320	
	5.406	km	$ 1,498,847		$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC			APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509								10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER								
IM 90-9(86)517										
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER								
CONTRACT TOTAL	37.617	km	$ 3,480,454		$ 4,188,307	$ 4,373,201			96%	76%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION			PEND	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					09/21/00	09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490		$ 918,161	$ 914,284		10/18/00	100%	98%
ER 0002(373)				SIERRA ROCK AND DIRT, INC.				08/04/99	F.P.M. BROWN GERRY	
MUSSELSHELL VALLEY EROSION		RIPRAP						09/23/99	PHONE NO: 323-3699	
	0.000	km	$ 217,567		$ 183,166	$ 202,841		04/06/00	100%	8%
BR 9048(15)				SLETTEN CONSTRUCTION CO				08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017		$ 1,570,037	$ 1,513,894		11/14/00***	96%	93%
ER 80-3(5)58				RIVERSIDE CONTRACTING, INC.				08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR						09/08/99	PHONE NO: 538-1320	
	0.359	km	$ 393,739		$ 397,397	$ 387,584		06/14/00	100%	81%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.				09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER						11/16/99	PHONE NO: 657-0267	
	19.913	km	$ 9,237,472		$ 7,818,266	$ 6,400,057		02/11/02***	82%	59%
STPHS 0002(78)				ACE ELECTRIC INC			PEND	10/07/99	F.P.M. SHUPAK,TOM	
DISTRICT 5 - ELECTRICAL		SIGNAL,STRIPING ON RIMROCK RD. & 54TH ST.WEST					08/31/00	11/23/99	PHONE NO: 657-0271	
	0.000	km	$ 360,225		$ 328,622	$ 291,131		08/30/00	100%	74%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 478-1(4)2			COP CONSTRUCTION CO.				PEND	10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE					09/28/00	11/01/99	PHONE NO: 657-0273	
	0.375 km			$ 295,937	$ 326,326	$ 333,594		07/13/00	100%	31%
STPHS 0002(347)			JTL GROUP, INC.-BILLINGS				PEND	11/16/99	F.P.M. JAY MUHLBEIER	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS					09/01/00	04/11/00	PHONE NO: 657-0207	
	0.850 km			$ 450,885	$ 408,006	$ 434,851		08/02/00	100%	93%
NH 53-1(24)0			JTL GROUP, INC.-BILLINGS					11/16/99	F.P.M. SHUPAK,TOM	
27TH ST.(STATE - 1ST AVE. SO.)		PLANT MIX OVERLAY,SEAL & COVER ,ADA SIDEWALKS						03/06/00	PHONE NO: 657-0271	
	1.351 km			$ 634,382	$ 579,413	$ 578,420		07/14/00	100%	94%
BR 9014(17)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES						01/10/00	PHONE NO: 538-1320	
	0.448 mi			$ 1,272,426	$ 1,092,154	$ 1,168,913		10/31/00	100%	59%
STPS-FH 298-1(5)1			WICKENS CONSTRUCTION, INC.				PEND	12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER					09/28/00	03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)0							PEND	08/06/01***		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER					09/28/00			
CONTRACT TOTAL	4.075 km			$ 2,301,562	$ 2,270,872	$ 2,408,810			98%	91%
NH 57-2(19)22 F			PRINCE, INC					03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER						06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F								12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER								
CONTRACT TOTAL	20.430 km			$ 6,291,708	$ 4,617,268	$ 1,294,435			28%	61%
BR 9048(11)			EDWARD T COPPS CONST.					03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE						04/05/00	PHONE NO: 657-0273	
	0.663 km			$ 1,183,040	$ 823,782	$ 615,868		02/06/01***	75%	49%
IMSTPPNHSTPXSTPS 0002(493)			ARROW STRIPING AND MFG., INC.				PEND	03/16/00	F.P.M. JAY MUHLBEIER	
2000-DS-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					09/11/00	05/09/00	PHONE NO: 657-0207	
	450.100 km			$ 731,689	$ 487,156	$ 469,023		08/08/00	100%	48%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1025(6)			STAR SERVICE INC.				04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS					06/06/00	PHONE NO: 657-0264	
	0.000 km		$ 228,683	$ 173,675	$ 126,448		04/26/01***	73%	98%
NH 57-3(28)122			CENTURY COMPANIES, INC.				05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88							08/23/00		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
NH 61-3(15)67									
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	56.040 _km		$ 2,572,662	$ 2,535,897	$ 2,585,973			100%	29%
SFCI 90-8(144)409			RIVERSIDE CONTRACTING, INC.				05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					06/27/00	PHONE NO: 322-5870	
	28.445 km		$ 3,013,603	$ 2,496,764	$ 2,917,006		02/09/02***	98%	78%
IM 90-9(88)532			MARVIN A. REHBEIN				05/02/00	F.P.M. JAY MUHLBEIER	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER					06/13/00	PHONE NO: 657-0207	
	18.800 mi		$ 2,034,562	$ 2,548,463	$ 2,583,026		09/01/00	100%	27%
STPU 1002(9)			JTL GROUP, INC.-BILLINGS				06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					07/10/00	PHONE NO: 657-0271	
	1.079 km		$ 2,699,863	$ 3,145,343	$ 1,401,171		05/16/02***	45%	59%
STPS 532-1(5)6			JTL GROUP, INC.-BILLINGS				06/12/00	F.P.M. SLOE, DAVID A.	
JCT. SEC 401 - EAST		PLANT MIX BITUMINOUS OVERLAY					07/14/00	PHONE NO: 657-0269	
	5.820 km		$ 275,580	$ 273,007	$ 235,646		08/24/00	100%	33%
STPS 314-1(14)18			CENTURY COMPANIES, INC.				07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY					09/06/00	PHONE NO: 657-0267	
	23.160 km		$ 1,392,896	$ 1,558,796	$ 1,041,921		07/10/01***	67%	56%
NH 57-4(10)148			MARQUIS EXCAVATING				07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					/ /	PHONE NO: 323-3699	
	0.000 km		$ 260,776	$ 217,542	$ 9,141		04/01/01***	4%	14%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(389)				OMO CONSTRUCTION INC			07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS					08/28/00	PHONE NO: 657-0271	
	0.000 mi		$ 59,984	$ 52,704	$ 9,532		05/29/01***	18%	48%
SMP 0299(01)				CENTURY COMPANIES, INC.			07/06/00	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					07/25/00	PHONE NO: 538-1320	
	0.000 km		$ 315,800	$ 246,400	$ 246,609		09/11/00	100%	04/01/01
AR 5100052				TAMIETTI CONST. CO., INC.			08/02/00	F.P.M. NELSON, ROD	
JOHNSON LANE INTERCHANGE		BRIDGE REPAIR					09/06/00	PHONE NO: 657-0264	
	0.028 km		$ 193,640	$ 199,220	$ 145,429		10/11/00	100%	43%
BR 568-1(9)1				COP CONSTRUCTION CO.			08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					10/10/00	PHONE NO: 657-0264	
	1.060 mi		$ 2,736,398	$ 1,874,523	$ 26,247		03/20/02***	1%	8%
BILLINGS DISTRICT TOTALS			$108,606,732	$100,261,980	$ 95,119,896			90%	
TOTALS FOR ALL PROJECTS:			$425,123,129	$405,043,738	$358,857,585			85%	

S
625.704
H3cr
Nov 30, 2000

MONTANA STATE LIBRARY
3 0864 0016 3204 4

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** MISSOULA DISTRICT ***

00

ER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639	km	$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
RTF 0002(381)				QUALITY CONCRETE COMPANY			12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 751-2049	
	0.000	km	$ 284,515	$ 244,291	$ 180,029		05/26/00	100%	93%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							01/20/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544	km	$ 3,515,447	$ 3,348,840	$ 3,351,349			98%	85%
STPP 19-2(15)48				SCHELLINGER CONST CO.,INC.		APPR	04/13/99	F.P.M. SULLIVAN, SHEILA	
MAXVILLE-DRUMMOND		GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE				10/23/00	04/26/99	PHONE NO: 523-5877	
STPP 19-2(19)39						APPR	08/22/00		
PHILIPSBURG-MAXVILLE		CRACK SEALING,SEAL & COVER				11/30/99			
CONTRACT TOTAL	23.909	km	$ 9,044,779	$ 7,749,401	$ 8,591,305			100%	78%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 273-7190	
	0.000	km	$ 1,095,659	$ 940,332	$ 688,885		01/20/01***	73%	93%
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.		APPR	06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE				10/23/00	06/29/99	PHONE NO: 751-2046	
STPHS 206-1(6)0						APPR	11/08/00		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION				10/31/00			
CONTRACT TOTAL	19.330	km	$ 4,500,476	$ 4,148,860	$ 5,133,086			100%	89%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
DEC 12 2000
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
ER 9041(22)				FRONTIER-WEST, L.L.C.			09/01/99	F.P.M. HEMBREE, TAMI	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584 km		$ 1,816,001	$ 1,338,522	$ 1,444,069		10/20/00	100%	96%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,600,931		04/30/01***	96%	69%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					01/03/00	PHONE NO: 751-2049	
STPP 33-1(30)30							08/10/00		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747 km		$ 1,843,477	$ 1,664,141	$ 1,623,056			100%	78%
CM 6799(19)				PAVLIK ELECTRIC CO, INC		APPR	11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS				10/31/00	04/10/00	PHONE NO: 751-2043	
CM 6799(20)						APPR	01/20/01***		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S				10/31/00			
CONTRACT TOTAL	0.000 km		$ 437,695	$ 402,625	$ 438,479			98%	92%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,217,425		10/30/02***	89%	73%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-2(72)60				MONTANA LINES, INC			02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK					09/25/00	PHONE NO: 751-2049	
	0.000	km	$ 401,225	$ 224,047	$ 241,483		01/20/01***	98%	110%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.			02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 2,545,551		03/13/02***	98%	96%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 2,003,679		11/20/01***	29%	39%
NH-IM-STPP-STPX 0002(489)				MARK RITE LINES OF MONT., INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
2000-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/01/00	PHONE NO: 523-5864	
	283.200	km	$ 855,695	$ 648,972	$ 635,377		08/04/00	100%	83%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.			03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)							10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR							
STPHS 269-1(24)15									
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS							
CONTRACT TOTAL	0.000	km	$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91							09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER							
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1									
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER							
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953	km	$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
STPS 263-1(19)0				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER					06/27/00	PHONE NO: 523-5877	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** MISSOULA DISTRICT ***

DATE:12/07/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 269-1(25)0								07/12/00		
HAMILTON-CORVALLIS		SEAL & COVER								
STPS 533-1(5)0										
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	13.176 km			$ 188,474	$ 173,738	$ 185,051			100%	65%
IM 90-1(135)0			MONTANA LINES, INC					05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS						/ /	PHONE NO: -	
	0.000 km			$ 218,074	$ 300,275	$ 3,003		01/28/01***	1%	0%
CM-NH 5-3(51)112 F			RIVERSIDE CONTRACTING, INC.					05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT						07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121								12/31/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.								
CONTRACT TOTAL	1.480 km			$ 3,180,396	$ 3,266,694	$ 3,758,378			98%	82%
NH 5-3(73)106 F			SCHELLINGER CONST CO.,INC.					06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.						06/23/00	PHONE NO: 751-2046	
	4.700 km			$ 6,431,312	$ 4,840,001	$ 3,123,615		07/26/03***	65%	36%
STPHS 317-1(4)1			SETTLE SERVICES					06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING						08/03/00	PHONE NO: 751-2041	
	0.748 km			$ 560,807	$ 444,294	$ 394,686		03/29/01***	89%	149%
BH 9041(21)			FRONTIER-WEST, L.L.C.					07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES						09/13/00	PHONE NO: 523-5856	
	0.168 km			$ 613,105	$ 512,220	$ 112,658		03/19/01***	22%	49%
STPHS 0002(375)			MONTANA LINES, INC					07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING						11/01/00	PHONE NO: 751-2049	
	0.000 km			$ 72,957	$ 68,924	$ 71,328		03/20/01***	98%	90%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC					07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE						08/03/00	PHONE NO: 523-5877	
	2.636 mi			$ 1,172,856	$ 1,149,998	$ 563,683		04/25/02***	49%	74%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** MISSOULA DISTRICT ***

DATE:12/07/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1599(01)				SCHELLINGER CONST CO.,INC.			07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					08/30/00	PHONE NO: 751-2049	
	0.000 mi		$ 373,450	$ 333,220	$ 344,947		11/14/00	100%	11/01/00
SMP 4199(01)				JTL GROUP, INC.-MISSOULA			07/06/00	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					07/31/00	PHONE NO: 523-5877	
	0.000 mi		$ 636,850	$ 448,325	$ 479,151		11/14/00	100%	11/01/00
SMP 4599(01)				SCHELLINGER CONST CO.,INC.			07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					07/17/00	PHONE NO: 751-2049	
	0.000 mi		$ 295,800	$ 252,873	$ 259,452		08/17/00	100%	05/01/01
STPS 503-1(6)4				SCHELLINGER CONST CO.,INC.			10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER					11/06/00	PHONE NO: 751-2049	
	3.612 km		$ 1,979,457	$ 1,904,198	$ 38,438		07/20/02***	2%	0%
STPP 6-1(86)99				SCHELLINGER CONST CO.,INC.			11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER					11/28/00	PHONE NO: 523-5864	
	15.750 mi		$ 5,881,894	$ 6,027,749	$ 60,278		09/13/02***	1%	0%
MISSOULA DISTRICT TOTALS			$ 80,460,068	$ 76,796,015	$ 63,816,821			77%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00

DATE:12/07/00 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-1(27)34				A.M. WELLES, INC.		APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 285-4943	
	8.733	km	$ 5,419,975	$ 4,970,738	$ 5,037,069		06/29/00	100%	87%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.		PEND	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				12/04/00	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845	km	$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 273,956		01/20/01***	95%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,457,406			96%	146%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347	km	$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.			05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,821,116		11/28/00	100%	90%
STPP 49-2(7)16				MT MAT'LS, INC.(DBA)LS JENSEN			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385	mi	$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%
BR 205-1(22)3				HALL CONSTRUCTION SERVICES		APPR	06/29/99	F.P.M. STARCEVICH JOHN R.	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100	km	$ 298,201	$ 228,937	$ 247,514		01/20/01***	98%	111%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00

DATE:12/07/00 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 60-1(9)22				TIMBER MOUNTAIN EXCAVATION,INC			06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200 km		$ 130,290	$ 132,916	$ 120,587		09/07/00	100%	150%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000 mi		$ 200,056	$ 237,171	$ 253,412		01/20/01***	98%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC		APPR	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA				10/30/00	08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 1,197,398		12/19/00***	98%	89%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							01/20/01***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200 km		$ 1,620,651	$ 1,322,400	$ 1,303,309			97%	78%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.			10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					11/08/99	PHONE NO: 782-9327	
	3.670 km		$ 1,527,711	$ 1,426,028	$ 1,566,342		06/18/01***	98%	93%
STPP 13-1(33)36				A.M. WELLES, INC.			10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					11/15/99	PHONE NO: 682-7821	
	18.300 km		$ 5,735,355	$ 5,713,401	$ 5,700,345		09/01/02***	99%	54%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50							02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490 km		$ 3,431,633	$ 3,243,283	$ 3,238,988			98%	98%
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 285-4943	
	40.957 km		$ 5,845,210	$ 6,078,235	$ 6,029,186		10/24/00	100%	57%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 585-0453	
	0.600 km		$ 2,712,516	$ 1,848,513	$ 1,597,097		03/18/01***	86%	90%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047 km		$ 2,628,286	$ 2,624,903	$ 2,495,667			95%	81%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					02/22/00	PHONE NO: 782-7443	
	0.222 km		$ 676,571	$ 624,361	$ 537,054		01/20/01***	86%	87%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 3,564,137		08/30/01***	85%	80%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.			12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					03/21/00	PHONE NO: 782-9327	
	1.176 km		$ 799,375	$ 708,178	$ 624,183		01/20/01***	88%	91%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC		PEND	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING				12/05/00	01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758 km		$ 5,505,510	$ 5,321,021	$ 5,454,562			96%	59%
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957 km		$ 2,818,759	$ 2,381,609	$ 2,343,078		10/05/00	100%	73%
STPHS 0002(386)				POTEET CONSTRUCTION INC		APPR	02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS				10/25/00	06/05/00	PHONE NO: 782-7443	
	117.100 km		$ 72,736	$ 62,115	$ 68,634		08/08/00	100%	84%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE-IM 518-1(4)0			SLETTEN CONSTRUCTION CO					02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE						04/17/00	PHONE NO: 495-1506	
	0.563 km			$ 486,371	$ 461,213	$ 455,038		01/14/01***	99%	101%
IM 90-4(45)230			JIM GILMAN EXCAVATING INC.					02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION						04/03/00	PHONE NO: 494-5823	
	15.547 km			$ 4,967,086	$ 4,655,180	$ 4,758,675		10/30/00	100%	96%
STPHS 25(19)			OMO CONSTRUCTION INC					02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING						03/29/00	PHONE NO: 457-0526	
	0.000 km			$ 10,166	$ 11,890	$ 11,751		05/02/00	100%	50%
STPS 399-1(3)0			JTL GROUP, INC.-BELGRADE				PEND	03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING					12/05/00	04/03/00	PHONE NO: 782-7443	
	16.315 km			$ 3,003,413	$ 2,693,265	$ 2,573,573		08/19/02***	96%	81%
STPP-IM-NH 0002(490)			ARROW STRIPING AND MFG., INC.				APPR	03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					10/31/00	05/25/00	PHONE NO: 586-5074	
	283.200 km			$ 545,421	$ 348,073	$ 420,778		08/30/00	100%	78%
STPS 284-3(4)16			MT MAT'LS, INC.(DBA)LS JENSEN					04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER						06/05/00	PHONE NO: 495-1506	
	31.230 km			$ 1,268,067	$ 1,234,691	$ 1,225,690		11/02/00	100%	70%
IM 90-5(55)249			BLAHNIK CONSTRUCTION, INC.					04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER						05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257								03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER								
STPP 13-1(32)75										
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	36.120 km			$ 6,698,864	$ 7,084,784	$ 6,971,796			97%	88%
SF 1(37)			EDWARD T COPPS CONST.					06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE						06/26/00	PHONE NO: 494-9635	
	0.120 km			$ 210,496	$ 196,543	$ 168,115		11/04/00	100%	87%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 282-1(2)0			OMO CONSTRUCTION INC					06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING						08/01/00	PHONE NO: 495-1506	
	0.000	km		$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)			SLETTEN CONSTRUCTION CO					06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE						08/07/00	PHONE NO: 494-9635	
	0.420	km		$ 1,245,086	$ 977,392	$ 304,666		06/11/01***	31%	55%
STPP 59-2(9)49			S K CONSTRUCTION, INC.					07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER						07/17/00	PHONE NO: 586-5074	
	12.576	mi		$ 4,464,227	$ 4,171,267	$ 2,236,917		01/09/03***	54%	30%
SMP 0199(01)			COLEMAN CONSTRUCTION					07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE						08/21/00	PHONE NO: 494-5823	
	0.000	mi		$ 304,775	$ 282,103	$ 293,535		10/27/00	100%	11/01/00
SMP 0499(01)			MARONICK CONST. LLC					07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING						07/20/00	PHONE NO: 782-9327	
	0.000	mi		$ 374,300	$ 272,107	$ 258,583		11/01/00	100%	11/01/00
SMP 3499(01)			JTL GROUP, INC.-BELGRADE					07/06/00	F.P.M. COLLINGWOOD,MATT	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING						08/24/00	PHONE NO: 285-4943	
	0.000	km		$ 557,850	$ 500,000	$ 470,983		04/12/01***	94%	11/01/00
NH 8-2(53)49			MONTANA LINES, INC					07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA						08/16/00	PHONE NO: 457-0526	
	0.000	km		$ 171,574	$ 147,217	$ 181,212		03/21/01***	98%	100%
BR 9047(15)			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC						09/18/00	PHONE NO: 494-9635	
	0.502	km		$ 753,644	$ 772,000	$ 241,419		07/03/01***	31%	29%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.					08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL						09/12/00	PHONE NO: 285-4943	
	0.720	mi		$ 711,660	$ 463,210	$ 322,363		05/10/01***	70%	42%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** BUTTE DISTRICT ***

DATE:12/07/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 5802(3)			MARONICK CONST. LLC					08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION						09/11/00	PHONE NO: 495-1506	
	0.360 km			$ 469,592	$ 363,359	$ 449,323		08/23/01***	98%	113%
BR 9029(27)			COP CONSTRUCTION CO.					08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES						10/05/00	PHONE NO: 682-7821	
	0.028 km			$ 117,013	$ 134,271	$ 92,028		12/20/00***	69%	23%
CM 1207(2)			CENTRAL ELECTRIC, INC.					08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL						10/09/00	PHONE NO: 585-0453	
	0.000 km			$ 85,693	$ 67,220	$ 48,126		05/25/01***	72%	51%
BR 9016(19)			COP CONSTRUCTION CO.					08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &						/ /	PHONE NO: 586-5074	
	0.949 mi			$ 1,183,619	$ 1,138,408	$ 11,385		10/13/01***	1%	0%
CM 1201(6)			JTL GROUP, INC.-BELGRADE					09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING						/ /	PHONE NO: 285-4943	
	0.168 km			$ 364,607	$ 462,392	$ 4,624		08/29/01***	1%	0%
STPHS-STPS-STPU 25(27)			S K CONSTRUCTION, INC.					11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB						/ /	PHONE NO: 457-0526	
	2.795 mi			$ 2,061,164	$ 1,749,409	$ 17,496		10/26/01***	1%	0%
BUTTE DISTRICT TOTALS				$101,063,702	$ 94,865,335	$ 86,984,732			90%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00

DATE:12/07/00 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274			SLETTEN CONSTRUCTION CO			APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	91%
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS			APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				10/23/00	04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,537,764		11/20/01***	98%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.			APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 6,067,661			100%	117%
STPS 330-1(11)12			D.H. BLATTNER & SONS, INC.				06/15/99	F.P.M. HENDERSON, SHON	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 3,568,084		10/23/00	100%	98%
NH 1-7(26)428			RIVERSIDE CONTRACTING, INC.			APPR	06/15/99	F.P.M. BERG, GARY	
INTERSECTION IMPROVEMENTS - FT		WIDENING-INTERSECTION IMPROVEM ENTS				11/30/99	07/19/99	PHONE NO: 265-6821	
NH 1-7(28)424						APPR	07/13/00		
HARLEM - EAST & WEST		PL.MIX OVERLAY,SEAL & COVER				11/30/99			
CONTRACT TOTAL	9.456	km	$ 984,444	$ 1,248,119	$ 1,327,953			100%	93%
RTM 5210(15)			UNITED MAT'LS OF GREAT FALLS				06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &					06/28/99	PHONE NO: 454-5920	
	0.719	mi	$ 2,279,958	$ 2,172,611	$ 2,056,138		06/03/00	100%	83%
NH 1-6(20)379			A-1 PAVING, INC			PEND	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				09/13/00	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.860	km	$ 5,458,585	$ 5,678,703	$ 6,050,987			98%	99%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.			APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				06/07/00	08/11/99	PHONE NO: 738-4505	
	5.792	km	$ 3,286,008	$ 2,947,014	$ 3,103,385		07/25/01***	98%	95%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 60-1(10)28				HARDRIVES ASPHALT COMPANY, INC		APPR	02/08/00	F.P.M. WOODHOUSE, HAROLD	
SOUTH OF NEIHART		SHOULDER PAVING,RUMBLE STRIPS, SEAL & COVER				10/31/00	05/09/00	PHONE NO: 738-4505	
	0.330	km	$ 45,104	$ 63,500	$ 58,847		06/22/00	100%	53%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680	km	$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 1-2(96)184				A-1 PAVING, INC		APPR	04/11/00	F.P.M. BECKDEDAHL MARK	
JAVA-SUMMIT		CRACK SEALING,SEAL & COVER				10/25/00	05/30/00	PHONE NO: 873-8624	
SFCN 1-3(39)198						APPR	07/07/00		
MARIAS PASS-EAST		PLANT MIX OVERLAY,SEAL & COVER				10/25/00			
CONTRACT TOTAL	30.276	km	$ 816,790	$ 748,662	$ 743,668			100%	43%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411	km	$ 1,604,193	$ 1,582,676	$ 1,172,075			74%	94%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER					08/08/00	PHONE NO: 278-7078	
	17.160	km	$ 821,481	$ 801,973	$ 684,622		03/02/01***	85%	95%
SFCN 1-7(29)405				MARVIN A. REHBEIN		APPR	05/02/00	F.P.M. BERG, GARY	
CHINOOK - EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				11/14/00	05/22/00	PHONE NO: 265-6821	
STPS 240-1(4)13							08/18/00		
21 KM SOUTH OF US 2-SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
STPS 529-1(1)0						APPR			
CHINOOK - SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER,BRIDGE RAIL REVISION				10/30/00			
CONTRACT TOTAL	39.850	km	$ 2,330,392	$ 2,121,212	$ 2,065,721			100%	43%
BR 60-2(56)35				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 98,612		02/27/01***	18%	16%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448	mi	$ 1,629,262	$ 1,508,782	$ 205,920		11/08/01***	14%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** GREAT FALLS DISTRICT ***

DATE:12/07/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 0399(01)			BLAHNIK CONSTRUCTION, INC.					07/06/00	F.P.M. BECKDEDAHL MARK	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING						09/27/00	PHONE NO: 873-8624	
	0.000 mi			$ 355,060	$ 394,060	$ 71,446		10/26/00	100%	11/01/00
SMP 2599(01)			SCHELLINGER CONST CO.,INC.					07/06/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING						07/31/00	PHONE NO: 454-5920	
	0.000 km			$ 394,800	$ 387,727	$ 194,459		10/31/00	100%	04/01/01
STPP 60-2(47)60			RIVERSIDE CONTRACTING, INC.					08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS						08/21/00	PHONE NO: 738-4505	
	17.251 km			$ 1,395,348	$ 1,348,188	$ 1,024,239		10/18/01***	76%	58%
NH 3-1(12)0 F			WICKENS CONSTRUCTION, INC.					08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES						11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F								12/19/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER								
CONTRACT TOTAL	12.189 km			$ 12,371,554	$ 11,306,051	$ 113,063			1%	0%
BR 9007(32)			TAMIETTI CONST. CO., INC.					08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE						11/30/00	PHONE NO: 455-8323	
	0.314 km			$ 1,252,045	$ 1,062,068	$ 17,768		08/24/01***	2%	0%
STPS 228-2(15)24			WICKENS CONSTRUCTION, INC.					11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER						/ /	PHONE NO: 738-4505	
	5.139 mi			$ 1,521,899	$ 1,486,071	$ 0		09/14/01***	0%	0%
GREAT FALLS DISTRICT TOTALS				$ 58,919,643	$ 59,072,335	$ 44,403,654			72%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)			FRANZ CONSTRUCTION, INC				APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km			$ 939,680	$ 1,051,435	$ 1,015,287		06/29/00	100%	99%
STPS 327-1(5)8			EDWARD H SCHWARTZ CONST., INC.				APPR	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING					06/07/00	03/23/99	PHONE NO: 787-5701	
	7.500 mi			$ 3,085,239	$ 3,340,582	$ 3,405,201		06/19/00	100%	106%
NH 57-6(7)267 F			D.H. BLATTNER & SONS, INC.				APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					10/23/00	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F								09/08/00		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER								
STPE 57-6(6)279										
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT								
4199676										
BROCKWAY - WEST		PLANT MIX OVERLAY								
CONTRACT TOTAL	22.108 mi			$ 10,229,983	$ 9,921,985	$ 10,210,564			100%	75%
NH 62-2(11)37 F			CENTURY COMPANIES, INC.				APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50							APPR	06/29/00		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					03/22/00			
CONTRACT TOTAL	1.478 km			$ 3,132,525	$ 4,249,957	$ 4,906,527			100%	90%
RTS 204-1(1)0			CENTURY COMPANIES, INC.					12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER						05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0							APPR	07/21/00		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
RTS 248-4(3)18							APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
RTS 363-1(3)2							APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER					06/05/00			
CONTRACT TOTAL	26.580 km			$ 1,104,155	$ 1,280,179	$ 1,348,280			100%	101%
BR 1-10(42)611			SLETTEN CONSTRUCTION CO				APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600 km			$ 2,446,919	$ 3,103,761	$ 3,147,018		01/20/01***	98%	91%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.			04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 5,900,849		03/07/02***	98%	101%
NH 34-1(5)0 F				NORTH PACIFIC ROAD BUILDERS		APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							09/25/00		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 9,014,931			100%	82%
SMP 4399(00)				MALTA READY MIX, INC.			06/29/99	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT CRUSH & STOC		CRUSH & STOCKPILE					09/17/99	PHONE NO: 228-9478	
	0.000 km		$ 303,830	$ 274,060	$ 269,528		07/21/00	100%	06/30/00
BR 61-4(18)157				SLETTEN CONSTRUCTION CO		APPR	08/04/99	F.P.M. MARK KUROKAWA	
DODSON SOUTH CANAL - MALTA		CONCRETE BEAM BR.& APPROACHES				10/30/00	10/04/99	PHONE NO: 653-1574	
	0.260 km		$ 583,218	$ 577,230	$ 605,975		08/02/00	100%	94%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169 km		$ 1,355,029	$ 1,768,761	$ 1,740,519		10/24/00	100%	77%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 1,389,482		12/24/00***	98%	82%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					04/03/00	PHONE NO: 653-1574	
	0.480 km		$ 362,967	$ 365,630	$ 342,947		10/12/00	100%	78%
BR 277-1(6)29				COP CONSTRUCTION CO.			10/07/99	F.P.M. BACON, DAVID	
CORRAL CREEK-47 KM NE OF HAMMO		GRADE,AGG. SURF.APPROACHES & C ONC.BEAM BRIDGE					03/06/00	PHONE NO: 377-5296	
ER 277-1(4)31							10/10/00		
BOX ELDER CREEK-NE OF HAMMOND		GRADE & AGG.SURF.APPROACHES & CONC.BEAM BRIDGE							
CONTRACT TOTAL	1.074 km		$ 930,147	$ 817,817	$ 793,481			100%	88%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-10(45)590				PRINCE, INC		APPR	11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER				10/23/00	04/04/00	PHONE NO: 765-1259	
STPP 25-2(7)47						APPR	08/03/00		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER				10/31/00			
STPP 32-1(10)0						PEND			
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
CONTRACT TOTAL	55.174 km		$ 2,975,139	$ 2,582,575	$ 2,839,844			100%	89%
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17						APPR	08/15/00		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				10/31/00			
CONTRACT TOTAL	19.099 km		$ 1,552,322	$ 1,570,313	$ 1,529,619			100%	78%
NH 23-1(22)2				PRINCE, INC		APPR	03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER				10/31/00	04/12/00	PHONE NO: 233-3612	
NH 23-1(23)28						APPR	08/17/00		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER				10/30/00			
NH 57-5(22)166									
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	47.960 km		$ 3,283,021	$ 2,855,883	$ 2,869,393			100%	68%
STPS 528-1(1)0				PRINCE, INC			04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE					06/14/00	PHONE NO: 765-1259	
	23.970 km		$ 1,306,995	$ 1,264,433	$ 1,151,363		08/11/00	100%	55%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY			06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER					07/31/00	PHONE NO: 233-3612	
	12.203 km		$ 1,963,485	$ 2,052,072	$ 1,972,447		11/16/01***	96%	75%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR			06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/11/00	PHONE NO: 228-9478	
	0.000 km		$ 282,177	$ 411,571	$ 149,564		05/01/01***	36%	73%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613 km		$ 7,245,674	$ 6,171,379	$ 2,009,176		06/19/03***	33%	30%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** GLENDIVE DISTRICT ***

DATE:12/07/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-7(22)244			EMPIRE SAND AND GRAVEL COMPANY					07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						08/10/00	PHONE NO: 377-5296	
	10.390 mi			$ 2,836,233	$ 3,122,719	$ 1,912,177		02/20/02***	61%	53%
SMP 4099(01)			ECKART TRUCKING INC					07/06/00	F.P.M. EIDE, LEON	
GLENDIVE DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						/ /	PHONE NO: 377-5296	
	0.000 km			$ 374,900	$ 217,144	$ 0		01/20/01***	0%	05/01/01
STPS 254-1(17)32			WICKENS CONSTRUCTION, INC.					08/02/00	F.P.M. EIDE, LEON	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER						08/21/00	PHONE NO: 377-5296	
	9.369 km			$ 2,421,892	$ 2,174,379	$ 929,286		07/31/02***	43%	28%
IM 94-5(30)170			EMPIRE SAND AND GRAVEL COMPANY					08/31/00	F.P.M. EIDE, LEON	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &						09/21/00	PHONE NO: 377-5296	
	23.700 km			$ 9,590,337	$ 8,891,443	$ 1,162,563		08/08/03***	13%	15%
NH 37-2(16)42 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND						/ /	PHONE NO: 748-3175	
	11.190 km			$ 8,910,576	$ 9,038,202	$ 0		08/18/03***	0%	0%
NH 37-2(17)49 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER						/ /	PHONE NO: 748-3175	
	8.925 mi			$ 8,308,921	$ 8,831,903	$ 0		08/21/03***	0%	0%
GLENDIVE DISTRICT TOTALS				$ 93,439,853	$ 91,968,318	$ 60,616,021			64%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981 km		$ 5,945,331	$ 5,478,423	$ 5,743,421		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC		PEND	12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS				12/04/00	03/26/97	PHONE NO: 657-0267	
	57.000 mi		$ 2,983,689	$ 2,633,050	$ 2,672,278		01/20/01***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU	RF. & SEAL & COVER				08/10/98	PHONE NO: 657-0269	
	4.154 km		$ 14,524,331	$ 15,444,134	$ 15,427,395		10/06/01***	99%	98%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR	F,SEAL & COVER				10/21/98	PHONE NO: 657-0271	
	12.754 km		$ 4,641,922	$ 4,713,098	$ 4,654,368		08/30/00	100%	99%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN	T MIX SURFACING & SEAL & COVER				02/22/99	PHONE NO: 323-3699	
	19.333 km		$ 11,563,965	$ 9,648,986	$ 9,276,153		01/23/02***	96%	99%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL,	& COVER,2 NEW BRIDGE & 8			10/23/00	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	11/28/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL &	COVER,PCCP,MCS BLDG & SCALE			10/23/00			
CONTRACT TOTAL	19.734 km		$ 10,173,185	$ 9,101,273	$ 11,940,317			98%	89%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV	APPROACHES & CULVERTS				04/21/99	PHONE NO: 657-0273	
	0.419 km		$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.		APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU	RF,SEAL & COVER			10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188 km		$ 7,956,805	$ 6,897,684	$ 6,930,221		10/24/00	100%	71%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA	L & COVER			11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763 km		$ 2,894,577	$ 2,453,107	$ 3,311,580		08/14/00	100%	90%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** BILLINGS DISTRICT ***

DATE:12/07/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 4,373,201			96%	76%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION		APPR	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER				10/31/00	09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 914,284		10/18/00	100%	98%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017	$ 1,570,037	$ 1,513,894		01/20/01***	96%	93%
ER 80-3(5)58				RIVERSIDE CONTRACTING, INC.			08/04/99	F.P.M. TILZEY, RONALD	
MEADOW BROOK HILL - FLOOD REPA		FLOOD-REPAIR					09/08/99	PHONE NO: 538-1320	
	0.359	km	$ 393,739	$ 397,397	$ 387,584		06/14/00	100%	81%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.			09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					11/16/99	PHONE NO: 657-0267	
	19.913	km	$ 9,237,472	$ 7,818,266	$ 6,400,057		02/11/02***	82%	61%
BR 478-1(4)2				COP CONSTRUCTION CO.		APPR	10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE				10/31/00	11/01/99	PHONE NO: 657-0273	
	0.375	km	$ 295,937	$ 326,326	$ 333,594		07/13/00	100%	31%
STPHS 0002(347)				JTL GROUP, INC.-BILLINGS		APPR	11/16/99	F.P.M. JAY MUHLBEIER	
3 LOCATIONS-DIST 5-SAFETY IMPR		SIGNING,SAFETY IMPROVEMENTS				10/25/00	04/11/00	PHONE NO: 657-0207	
	0.850	km	$ 450,885	$ 408,006	$ 434,851		08/02/00	100%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9014(17)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES					01/10/00	PHONE NO: 538-1320	
	0.448 mi		$ 1,272,426	$ 1,092,154	$ 1,168,913		10/31/00	100%	59%
STPS-FH 298-1(5)1				WICKENS CONSTRUCTION, INC.		APPR	12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER				10/30/00	03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)0						APPR	11/15/00		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.075 km		$ 2,301,562	$ 2,270,872	$ 2,408,810			100%	91%
NH 57-2(19)22 F				PRINCE, INC			03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430 km		$ 6,291,708	$ 4,617,268	$ 1,294,435			28%	61%
BR 9048(11)				EDWARD T COPPS CONST.			03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663 km		$ 1,183,040	$ 823,782	$ 615,868		02/06/01***	75%	49%
IMSTPPNHSTPXSTPS 0002(493)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. JAY MUHLBEIER	
2000-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/31/00	05/09/00	PHONE NO: 657-0207	
	450.100 km		$ 731,689	$ 487,156	$ 469,023		08/08/00	100%	48%
STPU 1025(6)				STAR SERVICE INC.			04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS					06/06/00	PHONE NO: 657-0264	
	0.000 km		$ 228,683	$ 173,675	$ 126,448		04/26/01***	73%	100%
NH 57-3(28)122				CENTURY COMPANIES, INC.			05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88							08/23/00		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
NH 61-3(15)67									
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	56.040 km		$ 2,572,662	$ 2,535,897	$ 2,585,973			100%	29%
SFCI 90-8(144)409				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					06/27/00	PHONE NO: 322-5870	
	28.445 km		$ 3,013,603	$ 2,496,764	$ 2,917,006		02/09/02***	98%	78%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(88)532			MARVIN A. REHBEIN					05/02/00	F.P.M. JAY MUHLBEIER	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER						06/13/00	PHONE NO: 657-0207	
	18.800 mi			$ 2,034,562	$ 2,548,463	$ 2,583,026		09/01/00	100%	27%
STPU 1002(9)			JTL GROUP, INC.-BILLINGS					06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF						07/10/00	PHONE NO: 657-0271	
	1.079 km			$ 2,699,863	$ 3,145,343	$ 1,401,171		05/16/02***	45%	65%
STPS 532-1(5)6			JTL GROUP, INC.-BILLINGS					06/12/00	F.P.M. SLOE, DAVID A.	
JCT. SEC 401 - EAST		PLANT MIX BITUMINOUS OVERLAY						07/14/00	PHONE NO: 657-0269	
	5.820 km			$ 275,580	$ 273,007	$ 235,646		08/24/00	100%	33%
STPS 314-1(14)18			CENTURY COMPANIES, INC.					07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY						09/06/00	PHONE NO: 657-0267	
	23.160 km			$ 1,392,896	$ 1,558,796	$ 1,041,921		07/10/01***	67%	56%
NH 57-4(10)148			MARQUIS EXCAVATING					07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP						/ /	PHONE NO: 323-3699	
	0.000 km			$ 260,776	$ 217,542	$ 9,141		04/01/01***	4%	14%
STPHS 0002(389)			OMO CONSTRUCTION INC					07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS						08/28/00	PHONE NO: 657-0271	
	0.000 mi			$ 59,984	$ 52,704	$ 9,532		05/29/01***	18%	60%
SMP 0299(01)			CENTURY COMPANIES, INC.					07/06/00	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/25/00	PHONE NO: 538-1320	
	0.000 km			$ 315,800	$ 246,400	$ 246,609		09/11/00	100%	04/01/01
AR 5100052			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. NELSON, ROD	
JOHNSON LANE INTERCHANGE		BRIDGE REPAIR						09/06/00	PHONE NO: 657-0264	
	0.028 km			$ 193,640	$ 199,220	$ 145,429		10/11/00	100%	43%
BR 568-1(9)1			COP CONSTRUCTION CO.					08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE						10/10/00	PHONE NO: 657-0264	
	1.060 km			$ 2,736,398	$ 1,874,523	$ 26,247		06/14/02***	1%	15%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/00
*** BILLINGS DISTRICT ***

DATE:12/07/00

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-2(28)51				EMPIRE SAND AND GRAVEL COMPANY			11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					/ /	PHONE NO: 657-0269	
	19.149	km	$ 6,888,544	$ 6,131,635	$ 0		12/29/02***	0%	0%
STPP 28-2(22)70				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS					/ /	PHONE NO: 657-0207	
	50.482	mi	$ 3,068,261	$ 3,225,039	$ 0		10/28/02***	0%	0%
BILLINGS DISTRICT TOTALS			$117,351,363	$108,527,452	$ 94,047,504			82%	
TOTALS FOR ALL PROJECTS:			$451,234,630	$431,229,455	$349,868,732			78%	

S
625.704
H3cr
12/31/00

MONTANA STATE LIBRARY
3 0864 0014 7461 1

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/00
*** MISSOULA DISTRICT ***

PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266) NORTH RESERVE STREET-MISSOULA	5.639 km	GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE	MORRISON KNUDSEN CORPORATION	$ 10,496,431	$ 11,767,435	$ 13,138,685	APPR 07/09/99	11/21/97 01/26/98 01/21/01***	F.P.M. MCKINNEY, JOHN PHONE NO: 273-7190 98%	108%
RTF 0002(381) 1999-BRIDGE DECKS & JOINTS-MIS	0.000 km	BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE	QUALITY CONCRETE COMPANY	$ 284,515	$ 244,291	$ 180,029		12/16/98 06/23/99 05/26/00	F.P.M. CHRISINGER,KENNETH L PHONE NO: 751-2049 100%	93%
BR 33-1(20)0 BN RR-LIBBY BH 33-1(21)1 KOOTENAI RIVER - LIBBY STPP 33-1(24)0 MT 37 & US 2 INTERSECTION IMPR CONTRACT TOTAL	0.544 km	BRIDGE DECK REHAB. PRESTRESS BM STRUCTURE & APPRO ACHES STREET & SIGNAL MODIFICATIONS	D.H. BLATTNER & SONS, INC.	$ 3,515,447	$ 3,348,840	$ 3,351,349	APPR 10/31/00	12/16/98 03/08/99 02/16/01***	F.P.M. KALBERG, J. GARY PHONE NO: 751-2040 98%	85%
STPP 19-2(15)48 MAXVILLE-DRUMMOND STPP 19-2(19)39 PHILIPSBURG-MAXVILLE CONTRACT TOTAL	23.909 km	GR,AGG SURF,PL MIX BIT SURF,SE AL & COVER,PS CONCRETE BRIDGE CRACK SEALING,SEAL & COVER	SCHELLINGER CONST CO.,INC.	$ 9,044,779	$ 7,749,401	$ 8,591,305	APPR 10/23/00 APPR 11/30/99	04/13/99 04/26/99 08/22/00	F.P.M. SULLIVAN, SHEILA PHONE NO: 523-5877 100%	78%
NH 7-1(70)0 LOST TRAIL PASS REST AREA	0.000 km	REST AREA STRUCTURES & PARKING	JOHN BIELBY CONSTRUCTION	$ 1,095,659	$ 940,332	$ 720,641		06/15/99 07/19/99 02/16/01***	F.P.M. MCKINNEY, JOHN PHONE NO: 273-7190 77%	93%
NH 5-3(65)103 F SOMERS - ASHLEY CREEK (S - SEC STPHS 206-1(6)0 SFTY IMPVT - S COLUMBIA FALLS CONTRACT TOTAL	19.330 km	GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE SIGNING & DELINEATION	SCHELLINGER CONST CO.,INC.	$ 4,500,476	$ 4,148,860	$ 5,133,086	APPR 10/23/00 APPR 10/31/00	06/15/99 06/29/99 11/08/00	F.P.M. MITCHELL, JAMES D. PHONE NO: 751-2046 100%	89%
IM 90-2(98)94 7.6 KM EAST OF FRENCHTOWN IM 90-1(134)0 MEDIAN RAIL-LOOKOUT PASS IM 90-1(136)0 LOOKOUT PASS-SALTESE		SHOULDER RREHABILITATION MEDIAN RAIL,STORM DRAIN & TURN AROUNDS MILL,FILL,OVERLAY,SEAL & COVER	RIVERSIDE CONTRACTING, INC.					06/15/99 06/18/99 08/07/00	F.P.M. BENEDIK, TOM PHONE NO: -	

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
JAN 1 1 2001
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/00
*** MISSOULA DISTRICT ***

DATE:01/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
ER 9041(22)									
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &	FRONTIER-WEST, L.L.C.				09/01/99	F.P.M. HEMBREE, TAMI	
	0.584 km		$ 1,816,001	$ 1,338,522	$ 1,444,069		10/21/99 10/20/00	PHONE NO: 523-5856 100%	96%
BR 6-1(77)53									
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE	RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. KALBERG, J. GARY	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,600,931		11/29/99 04/30/01***	PHONE NO: 751-2040 96%	69%
NH 24-1(49)0									
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER	MT MAT'LS, INC.(DBA)LS JENSEN				11/16/99	F.P.M. SULLIVAN, SHEILA	
NH 24-1(50)5							03/06/00	PHONE NO: 523-5877	
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER					07/24/00		
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
NH 1-2(95)135									
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER	RIVERSIDE CONTRACTING, INC.				11/16/99	F.P.M. CHRISINGER,KENNETH L	
STPP 33-1(30)30							01/03/00	PHONE NO: 751-2049	
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER					08/10/00		
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747 km		$ 1,843,477	$ 1,664,141	$ 1,623,056			100%	78%
CM 6799(19)									
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS	PAVLIK ELECTRIC CO, INC			APPR	11/16/99	F.P.M. HANCOCK, DALE	
CM 6799(20)						10/31/00	04/10/00	PHONE NO: 751-2043	
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S				APPR	02/16/01***		
CONTRACT TOTAL	0.000 km		$ 437,695	$ 402,625	$ 438,479	10/31/00		98%	92%
NH-STPE 7-2(25)78 F									
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE	JTL GROUP, INC.-MISSOULA				11/16/99	F.P.M. MCKINNEY, JOHN	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,217,425		02/14/00 10/30/02***	PHONE NO: 273-7190 89%	73%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-2(72)60			MONTANA LINES, INC					02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK						09/25/00	PHONE NO: 751-2049	
	0.000	km		$ 401,225	$ 224,047	$ 244,607		02/16/01***	98%	110%
NH-STPE 7-1(74)76 F			SCHELLINGER CONST CO.,INC.				APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					12/19/00	03/20/00	PHONE NO: -	
	3.641	km		$ 2,562,931	$ 2,417,850	$ 2,545,551		03/13/02***	98%	96%
CM-BR 8107(12)			BODELL CONSTRUCTION COMPANY					02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT						04/11/00	PHONE NO: 523-5856	
	0.539	km		$ 5,510,210	$ 7,017,632	$ 2,095,545		11/20/01***	30%	39%
STPHS 0002(384)			ALPINE CONSTRUCTION, INC.				APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)								10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR								
STPHS 269-1(24)15										
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS								
CONTRACT TOTAL	0.000	km		$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120			A-1 PAVING, INC				APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER					11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91							APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER					12/28/00			
STPS 209-1(4)0										
BIGFORK-EAST		CRACK SEALING,SEAL & COVER								
STPS 317-1(6)1										
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER								
STPS 503-1(8)8										
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R								
CONTRACT TOTAL	36.953	km		$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
STPS 263-1(19)0			MT MAT'LS, INC.(DBA)LS JENSEN					04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER						06/27/00	PHONE NO: 523-5877	
STPS 269-1(25)0								07/12/00		
HAMILTON-CORVALLIS		SEAL & COVER								
STPS 533-1(5)0										
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	13.176	km		$ 188,474	$ 173,738	$ 185,051			100%	65%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/00
*** MISSOULA DISTRICT ***

DATE:01/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-1(135)0			MONTANA LINES, INC					05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS						/ /	PHONE NO: -	
	0.000 km			$ 218,074	$ 300,275	$ 3,003		01/28/01***	1%	0%
CM-NH 5-3(51)112 F			RIVERSIDE CONTRACTING, INC.					05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT						07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121								12/31/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.								
CONTRACT TOTAL	1.480 km			$ 3,180,396	$ 3,266,694	$ 3,814,812			98%	76%
NH 5-3(73)106 F			SCHELLINGER CONST CO.,INC.					06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.						06/23/00	PHONE NO: 751-2046	
	4.700 km			$ 6,431,312	$ 4,840,001	$ 3,144,415		07/26/03***	65%	36%
STPHS 317-1(4)1			SETTLE SERVICES					06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING						08/03/00	PHONE NO: 751-2041	
	0.748 km			$ 560,807	$ 444,294	$ 394,686		03/29/01***	89%	149%
BH 9041(21)			FRONTIER-WEST, L.L.C.					07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES						09/13/00	PHONE NO: 523-5856	
	0.168 km			$ 613,105	$ 512,220	$ 145,886		03/19/01***	28%	49%
STPHS 0002(375)			MONTANA LINES, INC					07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING						11/01/00	PHONE NO: 751-2049	
	0.000 km			$ 72,957	$ 68,924	$ 71,328		03/20/01***	98%	90%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC					07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE						08/03/00	PHONE NO: 523-5877	
	2.636 mi			$ 1,172,856	$ 1,149,998	$ 566,204		04/25/02***	49%	74%
SMP 4199(01)			JTL GROUP, INC.-MISSOULA					07/06/00	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/31/00	PHONE NO: 523-5877	
	0.000 mi			$ 636,850	$ 448,325	$ 479,151		11/14/00	100%	11/01/00
SMP 4599(01)			SCHELLINGER CONST CO.,INC.					07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/17/00	PHONE NO: 751-2049	
	0.000 mi			$ 295,800	$ 252,873	$ 259,452		08/17/00	100%	05/01/01

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/00
*** MISSOULA DISTRICT ***

DATE:01/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 503-1(6)4				SCHELLINGER CONST CO.,INC.			10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER					11/06/00	PHONE NO: 751-2049	
	3.612	km	$ 1,979,457	$ 1,904,198	$ 125,577		07/20/02***	7%	0%
STPP 6-1(86)99				SCHELLINGER CONST CO.,INC.			11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER					11/28/00	PHONE NO: 523-5864	
	15.750	mi	$ 5,881,894	$ 6,027,749	$ 60,278		09/10/03***	1%	0%
MISSOULA DISTRICT TOTALS			$ 79,230,924	$ 75,813,823	$ 63,163,364			77%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/00

DATE:01/10/01 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-1(27)34				A.M. WELLES, INC.		APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 285-4943	
	8.733 km		$ 5,419,975	$ 4,970,738	$ 5,037,069		06/29/00	100%	87%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.		APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				12/14/00	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845 km		$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km		$ 331,626	$ 289,632	$ 273,956		02/16/01***	95%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 9,457,406			96%	146%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.			05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 2,838,366		11/28/00	100%	90%
STPP 49-2(7)16				MT MAT'LS, INC.(DBA)LS JENSEN			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 mi		$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%
BR 205-1(22)3				HALL CONSTRUCTION SERVICES		APPR	06/29/99	F.P.M. STARCEVICH JOHN R.	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km		$ 298,201	$ 228,937	$ 247,514		02/16/01***	98%	111%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/00
*** BUTTE DISTRICT ***

DATE:01/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 60-1(9)22				TIMBER MOUNTAIN EXCAVATION,INC			06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200 km		$ 130,290	$ 132,916	$ 120,587		09/07/00	100%	150%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000 mi		$ 200,056	$ 237,171	$ 253,412		02/16/01***	98%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC		APPR	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA				10/30/00	08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 1,197,398		12/19/00***	98%	89%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							02/16/01***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200 km		$ 1,620,651	$ 1,322,400	$ 1,303,309			97%	78%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.			10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					11/08/99	PHONE NO: 782-9327	
	3.670 km		$ 1,527,711	$ 1,426,028	$ 1,567,245		06/18/01***	98%	93%
STPP 13-1(33)36				A.M. WELLES, INC.			10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					11/15/99	PHONE NO: 682-7821	
	18.300 km		$ 5,735,355	$ 5,713,401	$ 5,714,914		09/01/02***	98%	54%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50							02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER							
CONTRACT TOTAL	15.490 km		$ 3,431,633	$ 3,243,283	$ 3,238,988			98%	98%
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 285-4943	
	40.957 km		$ 5,845,210	$ 6,078,235	$ 6,029,186		10/24/00	100%	57%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/00

DATE:01/10/01 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 13-2(2)83			MORGEN & OSWOOD CONST. CO.,INC					11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE						12/21/99	PHONE NO: 585-0453	
	0.600 km			$ 2,712,516	$ 1,848,513	$ 1,597,097		03/18/01***	86%	89%
NH 8-4(23)77 F			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER						01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76								07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH								
CONTRACT TOTAL	3.047 km			$ 2,628,286	$ 2,624,903	$ 2,495,667			95%	81%
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO					11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE						02/22/00	PHONE NO: 782-7443	
	0.222 km			$ 676,571	$ 624,361	$ 549,425		02/16/01***	88%	87%
BR-STPP 13-1(29)47			COP CONSTRUCTION CO.					11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES						02/01/00	PHONE NO: 682-7821	
	2.238 mi			$ 4,402,959	$ 4,202,581	$ 3,582,001		08/30/01***	85%	80%
STPP 29-4(22)89			JIM GILMAN EXCAVATING INC.					12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS						03/21/00	PHONE NO: 782-9327	
	1.176 km			$ 799,375	$ 708,178	$ 624,183		02/16/01***	88%	90%
IM 15-2(71)93			EMPIRE SAND AND GRAVEL CO.,INC				APPR	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					12/14/00	01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194								08/03/01***		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING								
CONTRACT TOTAL	34.758 km			$ 5,505,510	$ 5,321,021	$ 5,454,562			96%	59%
STPS 279-1(7)9			RIVERSIDE CONTRACTING, INC.					02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS						03/10/00	PHONE NO: 495-1506	
	11.957 km			$ 2,818,759	$ 2,381,609	$ 2,343,078		10/05/00	100%	73%
STPHS 0002(386)			POTEET CONSTRUCTION INC				APPR	02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS					10/25/00	06/05/00	PHONE NO: 782-7443	
	117.100 km			$ 72,736	$ 62,115	$ 68,634		08/08/00	100%	84%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563 km		$ 486,371	$ 461,213	$ 455,038		01/14/01***	99%	101%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.			02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION					04/03/00	PHONE NO: 494-5823	
	15.547 km		$ 4,967,086	$ 4,655,180	$ 4,793,217		10/30/00	100%	96%
STPHS 25(19)				OMO CONSTRUCTION INC			02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING					03/29/00	PHONE NO: 457-0526	
	0.000 km		$ 10,166	$ 11,890	$ 11,751		05/02/00	100%	50%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE		APPR	03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 782-7443	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,590,674		08/19/02***	96%	81%
STPP-IM-NH 0002(490)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/31/00	05/25/00	PHONE NO: 586-5074	
	283.200 km		$ 545,421	$ 348,073	$ 420,778		08/30/00	100%	78%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230 km		$ 1,268,067	$ 1,234,691	$ 1,225,690		11/02/00	100%	70%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.			04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER					05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257							03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER							
STPP 13-1(32)75									
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 6,971,796			97%	88%
SF 1(37)				EDWARD T COPPS CONST.			06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE					06/26/00	PHONE NO: 494-9635	
	0.120 km		$ 210,496	$ 196,543	$ 168,115		11/04/00	100%	87%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 282-1(2)0			OMO CONSTRUCTION INC				06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000	km	$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)			SLETTEN CONSTRUCTION CO				06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					08/07/00	PHONE NO: 494-9635	
	0.420	km	$ 1,245,086	$ 977,392	$ 326,299		06/11/01***	33%	55%
STPP 59-2(9)49			S K CONSTRUCTION, INC.				07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER					07/17/00	PHONE NO: 586-5074	
	12.576	mi	$ 4,464,227	$ 4,171,267	$ 2,236,917		01/09/03***	54%	30%
SMP 0199(01)			COLEMAN CONSTRUCTION				07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE					08/21/00	PHONE NO: 494-5823	
	0.000	mi	$ 304,775	$ 282,103	$ 293,535		10/27/00	100%	11/01/00
SMP 0499(01)			MARONICK CONST. LLC				07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					07/20/00	PHONE NO: 782-9327	
	0.000	mi	$ 374,300	$ 272,107	$ 258,583		11/01/00	100%	11/01/00
SMP 3499(01)			JTL GROUP, INC.-BELGRADE				07/06/00	F.P.M. COLLINGWOOD,MATT	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					08/24/00	PHONE NO: 285-4943	
	0.000	km	$ 557,850	$ 500,000	$ 499,876		12/05/00	100%	11/01/00
NH 8-2(53)49			MONTANA LINES, INC				07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA					08/16/00	PHONE NO: 457-0526	
	0.000	km	$ 171,574	$ 147,217	$ 182,775		03/21/01***	98%	100%
BR 9047(15)			TAMIETTI CONST. CO., INC.				08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC					09/18/00	PHONE NO: 494-9635	
	0.502	km	$ 753,644	$ 772,000	$ 268,266		07/03/01***	35%	29%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.				08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL					09/12/00	PHONE NO: 285-4943	
	0.720	mi	$ 711,660	$ 463,210	$ 323,265		05/10/01***	70%	42%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 5802(3)			MARONICK CONST. LLC				08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360	km	$ 469,592	$ 363,359	$ 449,323		08/23/01***	98%	113%
BR 9029(27)			COP CONSTRUCTION CO.				08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES					10/05/00	PHONE NO: 682-7821	
	0.028	km	$ 117,013	$ 134,271	$ 92,028		12/20/00***	69%	23%
CM 1207(2)			CENTRAL ELECTRIC, INC.				08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000	km	$ 85,693	$ 67,220	$ 48,126		05/19/01***	72%	51%
BR 9016(19)			COP CONSTRUCTION CO.				08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					/ /	PHONE NO: 586-5074	
	0.949	mi	$ 1,183,619	$ 1,138,408	$ 11,385		10/13/01***	1%	0%
CM 1201(6)			JTL GROUP, INC.-BELGRADE				09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING					/ /	PHONE NO: 285-4943	
	0.168	km	$ 364,607	$ 462,392	$ 4,624		08/29/01***	1%	0%
STPHS-STPS-STPU 25(27)			S K CONSTRUCTION, INC.				11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB					/ /	PHONE NO: 457-0526	
	2.795	km	$ 2,061,164	$ 1,749,409	$ 17,496		06/22/02***	1%	0%
IM 90-3(78)180			JIM GILMAN EXCAVATING INC.				11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT					/ /	PHONE NO: 782-9327	
	13.661	km	$ 3,474,877	$ 2,909,950	$ 29,102		10/20/02***	1%	0%
BR 9016(30)			HALL CONSTRUCTION SERVICES				11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING					/ /	PHONE NO: 222-8110	
	0.340	km	$ 353,061	$ 315,450	$ 3,155		09/02/01***	1%	0%
IM 15-2(68)130			JIM GILMAN EXCAVATING INC.				11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING					/ /	PHONE NO: 494-5823	
IM 15-2(72)121							10/19/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.010	km	$ 8,037,938	$ 8,527,271	$ 85,279			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/00
*** BUTTE DISTRICT ***

DATE:01/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPHS 11-1(36)34			MT MAT'LS, INC.(DBA)LS JENSEN					11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL						/ /	PHONE NO: 585-0453	
	16.095 km			$ 1,247,605	$ 1,240,231	$ 12,404		04/06/02***	1%	0%
IM 15-4(86)190			RIVERSIDE CONTRACTING, INC.					11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB						/ /	PHONE NO: 457-0526	
	9.444 km			$ 3,194,950	$ 2,833,761	$ 0		06/29/02***	0%	0%
STPHS 0002(497)			OMO CONSTRUCTION INC					11/27/00	F.P.M. SCHULZ,TOM	
1997 D2 / D3 SIGNING		1997 D2/D3 SIGNING						/ /	PHONE NO: 585-0453	
	0.000 mi			$ 16,915	$ 14,499	$ 146		08/19/01***	1%	0%
BUTTE DISTRICT TOTALS				$117,389,048	$110,706,497	$ 87,309,255			78%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274			SLETTEN CONSTRUCTION CO				APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km		$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	91%
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS				APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					10/23/00	04/22/99	PHONE NO: 454-5920	
	1.570	km		$ 8,511,930	$ 9,631,310	$ 10,582,788		11/20/01***	98%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.				APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0								10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER								
CONTRACT TOTAL	62.467	km		$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
STPS 330-1(11)12			D.H. BLATTNER & SONS, INC.					06/15/99	F.P.M. HENDERSON, SHON	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER						07/20/99	PHONE NO: 454-5921	
	7.949	km		$ 3,404,137	$ 3,696,164	$ 3,571,845		10/23/00	100%	98%
RTM 5210(15)			UNITED MAT'LS OF GREAT FALLS					06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &						06/28/99	PHONE NO: 454-5920	
	0.719	mi		$ 2,279,958	$ 2,172,611	$ 2,056,138		06/03/00	100%	83%
NH 1-6(20)379			A-1 PAVING, INC				PEND	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					09/13/00	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							APPR	03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER					10/25/00			
CONTRACT TOTAL	4.860	km		$ 5,458,585	$ 5,678,703	$ 6,050,987			98%	99%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.				APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792	km		$ 3,286,008	$ 2,947,014	$ 3,103,385		07/25/01***	98%	95%
STPPNHIMSTPSSTPXSTPU 0002(491)			ARROW STRIPING AND MFG., INC.				APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680	km		$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411 km		$ 1,604,193	$ 1,582,676	$ 1,172,075			74%	94%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER					08/08/00	PHONE NO: 278-7078	
	17.160 km		$ 821,481	$ 801,973	$ 684,622		03/02/01***	85%	95%
SFCN 1-7(29)405				MARVIN A. REHBEIN		APPR	05/02/00	F.P.M. BERG, GARY	
CHINOOK - EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				11/14/00	05/22/00	PHONE NO: 265-6821	
STPS 240-1(4)13							08/18/00		
21 KM SOUTH OF US 2-SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
STPS 529-1(1)0						APPR			
CHINOOK - SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER,BRIDGE RAIL REVISION				10/30/00			
CONTRACT TOTAL	39.850 km		$ 2,330,392	$ 2,121,212	$ 2,065,721			100%	43%
BR 60-2(56)35				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140 km		$ 729,275	$ 541,582	$ 98,612		02/27/01***	18%	16%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448 mi		$ 1,629,262	$ 1,508,782	$ 205,920		11/08/01***	14%	0%
SMP 0399(01)				. BLAHNIK CONSTRUCTION, INC.			07/06/00	F.P.M. BECKDEDAHL MARK	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					09/27/00	PHONE NO: 873-8624	
	0.000 mi		$ 355,060	$ 394,060	$ 71,446		10/26/00	100%	11/01/00
SMP 2599(01)				SCHELLINGER CONST CO.,INC.			07/06/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					07/31/00	PHONE NO: 454-5920	
	0.000 km		$ 394,800	$ 387,727	$ 194,459		10/31/00	100%	04/01/01
STPP 60-2(47)60				RIVERSIDE CONTRACTING, INC.			08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS					08/21/00	PHONE NO: 738-4505	
	17.251 km		$ 1,395,348	$ 1,348,188	$ 1,146,681		10/18/01***	85%	58%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 3-1(12)0 F			WICKENS CONSTRUCTION, INC.				08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							12/19/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189	km	$ 12,371,554	$ 11,306,051	$ 754,130			7%	0%
BR 9007(32)			TAMIETTI CONST. CO., INC.				08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314	km	$ 1,252,045	$ 1,062,068	$ 44,864		08/21/01***	4%	0%
STPS 228-2(15)24			WICKENS CONSTRUCTION, INC.				11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER					/ /	PHONE NO: 738-4505	
	5.139	km	$ 1,521,899	$ 1,486,071	$ 14,860		06/13/02***	1%	0%
NH 0002(379)			SLETTEN CONSTRUCTION CO				11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS					/ /	PHONE NO: 873-8624	
BR 1-3(43)209							08/19/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500	mi	$ 1,964,581	$ 2,159,610	$ 0			0%	0%
GREAT FALLS DISTRICT TOTALS			$ 59,037,886	$ 59,171,665	$ 43,152,254			69%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)				FRANZ CONSTRUCTION, INC		APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km		$ 939,680	$ 1,051,435	$ 1,015,287		06/29/00	100%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.		APPR	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING				06/07/00	03/23/99	PHONE NO: 787-5701	
	7.500 mi		$ 3,085,239	$ 3,340,582	$ 3,405,201		06/19/00	100%	106%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				10/23/00	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							09/08/00		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108 mi		$ 10,229,983	$ 9,921,985	$ 10,219,756			100%	75%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.		APPR	11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				01/05/00	12/21/98	PHONE NO: 377-5296	
NH 20-2(14)50						APPR	06/29/00		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER				03/22/00			
CONTRACT TOTAL	1.478 km		$ 3,132,525	$ 4,249,957	$ 4,906,527			100%	90%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0						APPR	07/21/00		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 248-4(3)18						APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 363-1(3)2						APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER				12/28/00			
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,348,280			100%	101%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 3,147,018		02/16/01***	98%	91%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				12/19/00	06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 5,997,322		03/07/02***	98%	101%
NH 34-1(5)0 F				NORTH PACIFIC ROAD BUILDERS		APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	
NH 34-1(7)10 F							09/25/00		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 9,014,931			100%	82%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169 km		$ 1,355,029	$ 1,768,761	$ 1,740,519		10/24/00	100%	77%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 1,412,930		12/24/00***	99%	82%
BR 9053(18)				SLETTEN CONSTRUCTION CO			10/07/99	F.P.M. MARK KUROKAWA	
WILLOW CREEK-NORTH OF HINSDALE		GR,AGG.SURF,CAST IN PLACE CONT INUOUS CONC.FLAT SLAB BRIDGE					04/03/00	PHONE NO: 653-1574	
	0.480 km		$ 362,967	$ 365,630	$ 342,947		10/12/00	100%	78%
NH 1-10(45)590				PRINCE, INC		APPR	11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER				10/23/00	04/04/00	PHONE NO: 765-1259	
STPP 25-2(7)47						APPR	08/03/00		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER				10/31/00			
STPP 32-1(10)0						PEND			
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
CONTRACT TOTAL	55.174 km		$ 2,975,139	$ 2,582,575	$ 2,839,844			100%	89%
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17						APPR	08/15/00		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				10/31/00			
CONTRACT TOTAL	19.099 km		$ 1,552,322	$ 1,570,313	$ 1,529,619			100%	78%
NH 23-1(22)2				PRINCE, INC		APPR	03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER				10/31/00	04/12/00	PHONE NO: 233-3612	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-1(23)28						APPR	08/17/00		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER				10/30/00			
NH 57-5(22)166									
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	47.960	km	$ 3,283,021	$ 2,855,883	$ 2,869,393			100%	68%
STPS 528-1(1)0				PRINCE, INC			04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE					06/14/00	PHONE NO: 765-1259	
	23.970	km	$ 1,306,995	$ 1,264,433	$ 1,151,363		08/11/00	100%	55%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY			06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER					07/31/00	PHONE NO: 233-3612	
	12.203	km	$ 1,963,485	$ 2,052,072	$ 1,972,447		11/16/01***	96%	75%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR			06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/11/00	PHONE NO: 228-9478	
	0.000	km	$ 282,177	$ 411,571	$ 321,646		05/01/01***	78%	73%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613	km	$ 7,245,674	$ 6,171,379	$ 2,375,424		06/19/03***	38%	30%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390	mi	$ 2,836,233	$ 3,122,719	$ 2,859,405		02/20/02***	92%	53%
SMP 4099(01)				ECKART TRUCKING INC			07/06/00	F.P.M. EIDE, LEON	
GLENDIVE DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					10/17/00	PHONE NO: 377-5296	
	0.000	km	$ 374,900	$ 217,144	$ 217,937		12/08/00	100%	05/01/01
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.			08/02/00	F.P.M. EIDE, LEON	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER					08/21/00	PHONE NO: 377-5296	
	9.369	km	$ 2,421,892	$ 2,174,379	$ 1,457,266		07/31/02***	67%	28%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY			08/31/00	F.P.M. EIDE, LEON	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					09/21/00	PHONE NO: 377-5296	
	23.700	km	$ 9,590,337	$ 8,891,443	$ 2,686,177		08/08/03***	30%	15%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(16)42 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND						12/12/00	PHONE NO: 748-3175	
	11.190	km		$ 8,910,576	$ 9,038,202	$ 687,305		08/18/03***	8%	0%
NH 37-2(17)49 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER						12/12/00	PHONE NO: 748-3175	
	8.925	km		$ 8,308,921	$ 8,831,903	$ 390,947		08/21/03***	4%	0%
NH 23-2(18)64 F			E.H. OFTEDAL AND SONS, INC.					11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM						/ /	PHONE NO: 436-2704	
	19.100	km		$ 9,371,165	$ 10,642,287	$ 106,425		02/25/04***	1%	0%
NH 99-1(4)29			PRINCE, INC					11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN						/ /	PHONE NO: 228-9478	
	39.980	km		$ 2,180,496	$ 1,935,631	$ 0		06/24/02***	0%	0%
IM 94-4(64)142			PRINCE, INC					11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 233-3612	
IM 94-4(63)129								04/06/02***		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	28.784	km		$ 4,132,019	$ 3,614,321	$ 36,143			1%	0%
STPP-NH-IM 0002(492)			ARROW STRIPING AND MFG., INC.					11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS						/ /	PHONE NO: 765-1259	
	355.300	km		$ 404,269	$ 345,707	$ 0		11/29/01***	0%	0%
STPP 20-1(8)0			CENTURY COMPANIES, INC.					11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT						/ /	PHONE NO: 377-5296	
	0.924	km		$ 895,362	$ 678,567	$ 6,786		11/29/01***	1%	0%
IM 94-4(62)148			PRINCE, INC					11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 233-3612	
	9.427	mi		$ 3,440,799	$ 2,837,364	$ 28,374		07/13/02***	1%	0%
GLENDIVE DISTRICT TOTALS				$112,046,768	$110,353,088	$ 64,087,220			57%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/00
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981 km		$ 5,945,331	$ 5,478,423	$ 5,743,421		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC		APPR	12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS				12/14/00	03/26/97	PHONE NO: 657-0267	
	57.000 mi		$ 2,983,689	$ 2,633,050	$ 2,672,278		02/16/01***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	4.154 km		$ 14,524,331	$ 15,444,134	$ 15,702,955		10/06/01***	98%	98%
STPS 401-1(2)0				AMERICAN CONTRACTING, INC.			09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	12.754 km		$ 4,641,922	$ 4,713,098	$ 4,654,368		08/30/00	100%	99%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333 km		$ 11,563,965	$ 9,648,986	$ 9,336,549		01/23/02***	97%	99%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				10/23/00	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	02/16/01***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734 km		$ 10,173,185	$ 9,101,273	$ 12,044,332			98%	89%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419 km		$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.		APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER				10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188 km		$ 7,956,805	$ 6,897,684	$ 6,930,221		10/24/00	100%	71%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763 km		$ 2,894,577	$ 2,453,107	$ 3,311,580		08/14/00	100%	90%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 4,398,523			96%	76%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION		APPR	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER				10/31/00	09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 914,284		10/18/00	100%	98%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017	$ 1,570,037	$ 1,517,267		02/16/01***	97%	93%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.			09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					11/16/99	PHONE NO: 657-0267	
	19.913	km	$ 9,237,472	$ 7,818,266	$ 6,400,057		02/11/02***	82%	61%
BR 478-1(4)2				COP CONSTRUCTION CO.		APPR	10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE				10/31/00	11/01/99	PHONE NO: 657-0273	
	0.375	km	$ 295,937	$ 326,326	$ 338,223		07/13/00	100%	31%
BR 9014(17)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES				12/19/00	01/10/00	PHONE NO: 538-1320	
	0.448	mi	$ 1,272,426	$ 1,092,154	$ 1,201,037		10/31/00	100%	59%
STPS-FH 298-1(5)1				WICKENS CONSTRUCTION, INC.		APPR	12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER				10/30/00	03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)0						APPR	11/15/00		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.075	km	$ 2,301,562	$ 2,270,872	$ 2,408,810			100%	91%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 57-2(19)22 F			PRINCE, INC					03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER						06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F								12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER								
CONTRACT TOTAL	20.430	km		$ 6,291,708	$ 4,617,268	$ 2,057,682			45%	61%
BR 9048(11)			EDWARD T COPPS CONST.					03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE						04/05/00	PHONE NO: 657-0273	
	0.663	km		$ 1,183,040	$ 823,782	$ 615,868		02/06/01***	75%	49%
IMSTPPNHSTPXSTPS 0002(493)			ARROW STRIPING AND MFG., INC.				APPR	03/16/00	F.P.M. JAY MUHLBEIER	
2000-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					10/31/00	05/09/00	PHONE NO: 657-0207	
	450.100	km		$ 731,689	$ 487,156	$ 469,023		08/08/00	100%	48%
STPU 1025(6)			STAR SERVICE INC.					04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS						06/06/00	PHONE NO: 657-0264	
	0.000	km		$ 228,683	$ 173,675	$ 159,983		12/07/00	100%	100%
NH 57-3(28)122			CENTURY COMPANIES, INC.					05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88								08/23/00		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER								
NH 61-3(15)67										
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER								
CONTRACT TOTAL	56.040	km		$ 2,572,662	$ 2,535,897	$ 2,585,973			100%	29%
SFCI 90-8(144)409			RIVERSIDE CONTRACTING, INC.				APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445	km		$ 3,013,603	$ 2,496,764	$ 2,944,582		02/09/02***	98%	78%
IM 90-9(88)532			MARVIN A. REHBEIN					05/02/00	F.P.M. JAY MUHLBEIER	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER						06/13/00	PHONE NO: 657-0207	
	18.800	mi		$ 2,034,562	$ 2,548,463	$ 2,583,026		09/01/00	100%	27%
STPU 1002(9)			JTL GROUP, INC.-BILLINGS					06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF						07/10/00	PHONE NO: 657-0271	
	1.079	km		$ 2,699,863	$ 3,145,343	$ 2,145,504		05/16/02***	68%	65%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 532-1(5)6				JTL GROUP, INC.-BILLINGS			06/12/00	F.P.M. SLOE, DAVID A.	
JCT. SEC 401 - EAST		PLANT MIX BITUMINOUS OVERLAY					07/14/00	PHONE NO: 657-0269	
	5.820 km		$ 275,580	$ 273,007	$ 235,646		08/24/00	100%	33%
STPS 314-1(14)18				CENTURY COMPANIES, INC.			07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY					09/06/00	PHONE NO: 657-0267	
	23.160 km		$ 1,392,896	$ 1,558,796	$ 1,041,921		07/10/01***	67%	56%
NH 57-4(10)148				MARQUIS EXCAVATING			07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					/ /	PHONE NO: 323-3699	
	0.000 km		$ 260,776	$ 217,542	$ 9,141		04/01/01***	4%	14%
STPHS 0002(389)				OMO CONSTRUCTION INC			07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS					08/28/00	PHONE NO: 657-0271	
	0.000 mi		$ 59,984	$ 52,704	$ 9,532		05/29/01***	18%	60%
BR 568-1(9)1				COP CONSTRUCTION CO.			08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					10/10/00	PHONE NO: 657-0264	
	1.060 km		$ 2,736,398	$ 1,874,523	$ 462,832		03/20/02***	25%	15%
IM 94-2(28)51				EMPIRE SAND AND GRAVEL COMPANY			11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					01/09/01	PHONE NO: 657-0269	
	19.149 km		$ 6,888,544	$ 6,131,635	$ 61,315		12/29/02***	1%	0%
STPP 28-2(22)70				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS					/ /	PHONE NO: 657-0207	
	50.482 km		$ 3,068,261	$ 3,225,039	$ 32,252		10/28/02***	1%	0%
IM 94-1(61)47				EMPIRE SAND AND GRAVEL COMPANY			11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					/ /	PHONE NO: 657-0269	
	17.837 km		$ 2,185,015	$ 2,360,221	$ 23,603		07/09/02***	1%	0%
IM 90-8(149)399				RIVERSIDE CONTRACTING, INC.			11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER					/ /	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953 km		$ 3,191,843	$ 3,142,392	$ 31,425			1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(480)				EXCEL ELECTRIC, INC			11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS					/ /	PHONE NO: 657-0271	
	0.000 mi		$ 43,029	$ 38,830	$ 0		05/29/01***	0%	0%
BILLINGS DISTRICT TOTALS			$121,417,188	$112,817,871	$ 95,492,320			79%	
TOTALS FOR ALL PROJECTS:			$489,121,814	$468,862,944	$353,204,413			72%	